



Delhi – Mumbai Expressway – Monthly Progress Report

Status as of March 31st, 2023
(Length in km)




Key Plan (Status as of March 31st, 2023)


Delhi - Vadodara Section (Including Delhi-Faridabad-Sohna)



Vadodara – Mumbai (Virar) Section



Spur to JNPT




Delhi – Mumbai Expressway Package Level Status (as of March 31st, 2023)

#	State	Package	Chainage		Length (km)	Status	Award Date	Date of Commencement	Target Completion Date	Concessionaire	Physical Progress (%)
			From	To							
1	Haryana	Pkg 1	0.000	9.000	9	Under Construction	31-Jul-20	11-Jan-22	12-Jan-24	M/s Dineshchandra R. Agrawal Infracon Pvt. Ltd.	48%
2	Haryana	Pkg 2	9.000	33.000	25	Under Construction	30-Jul-20	10-Aug-21	11-Aug-23	M/s Dineshchandra R. Agrawal Infracon Pvt. Ltd.	59%
3	Haryana	Pkg 3	33.000	59.063	26	Under Construction	07-Aug-20	14-May-21	15-May-23	M/s Dineshchandra R. Agrawal Infracon Pvt. Ltd.	99%
s4	Uttar Pradesh	Jewar Connectivity	0	30	31	Awarded - Work to Commence	01-Aug-22	-	-	M/s APCO Infratech Pvt. Ltd.	-
Delhi – Faridabad - Sohna Total					90						
1	Haryana	Pkg 1	0.000	18.460	18	Completed	05-Mar-19	13-Sep-19	Completed	M/s APCO Infratech Pvt. Ltd.	100%
2	Haryana	Pkg 2	18.460	46.960	29	Completed	05-Mar-19	13-Sep-19	Completed	M/s APCO Infratech Pvt. Ltd.	100%
3	Haryana	Pkg 3	46.960	78.760	32	Completed	28-May-19	05-Sep-19	Completed	M/s Centrodorstroy India Pvt. Ltd.	100%
4	Rajasthan	Pkg 4	78.760	115.660	37	Completed	09-Mar-19	10-Dec-19	Completed	M/s H.G. Infra Engineering Limited	100%
5	Rajasthan	Pkg 5	115.660	151.800	36	Completed	09-Mar-19	10-Dec-19	Completed	M/s KCC Buildcon Pvt. Ltd.	100%
6	Rajasthan	Pkg 6	151.800	182.960	31	Completed	09-Mar-19	20-Nov-19	Completed	M/s KCC Buildcon Pvt. Ltd.	100%
7	Rajasthan	Pkg 7	182.960	214.220	31	Completed	28-May-19	07-Feb-20	Completed	M/s Gawar Constructions Ltd.	100%
8	Rajasthan	Pkg 8	214.220	247.270	33	Completed	11-Feb-20	07-Nov-20	Completed	M/s H.G. Infra Engineering Limited	100%
9	Rajasthan	Pkg 9	247.270	292.910	46	Under Construction	26-Feb-20	18-Dec-20	Completed	M/s H.G. Infra Engineering Limited	98%
10	Rajasthan	Pkg 10	292.910	319.360	26	Under Construction	30-Jun-20	22-May-21	31-Mar-24	M/s Dhaya Maju Infrastructure (Asia) Sdn. Berhad - Crescent EPC Projects & Technical Services Ltd.	53%
11	Rajasthan	Pkg 11	319.360	330.990	12	Under Construction	19-Jun-20	22-May-21	31-Dec-23	M/s Larsen & Toubro Ltd.	90%
12	Rajasthan	Pkg 12	330.990	359.130	28	Under Construction	18-Jun-20	01-Apr-21	31-Dec-23	M/s G R Infraprojects Limited	66%
13	Rajasthan	Pkg 13	359.130	388.380	29	Under Construction	18-Jun-20	25-Mar-21	31-Dec-23	M/s CDS Infra Projects Limited	69%
14	Rajasthan	Pkg 14	388.380	418.960	31	Under Construction	30-Jun-20	24-May-21	31-Mar-24	M/s Dhaya Maju Infrastructure (Asia) Sdn. Berhad - Crescent EPC Projects & Technical Services Ltd.	55%
15	Rajasthan	Pkg 15	418.960	427.260	8	Under Construction	22-Dec-20	06-Jul-21	31-Mar-24	M/s Dilip Buildcon Ltd – M/s Altis Holding Corporation	23%

#	State	Package	Chainage		Length (km)	Status	Award Date	Date of Commencement	Target Completion Date	Concessionaire	Physical Progress (%)
			From	To							
16	Rajasthan	Pkg 16	427.260	452.390	25	Under Construction	08-Jul-20	05-Jan-21	31-Dec-23	M/s Dineshchandra R. Agrawal Infracon Pvt. Ltd.	81%
17	Madhya Pradesh	Pkg 17	452.390	484.390	32	Under Construction	11-Feb-20	08-Oct-20	30-Apr-23	M/s JiangXi Construction Engineering (Group) Corporation Ltd. - MKC Infrastructure Ltd. (JV)	94%
18	Madhya Pradesh	Pkg 18	484.390	517.390	33	Completed	01-Oct-19	07-Feb-20	Completed	M/s G R Infraprojects Limited	100%
19	Madhya Pradesh	Pkg 19	517.390	546.890	30	Under Construction	11-Feb-20	05-Nov-20	30-Apr-23	M/s JiangXi Construction Engineering (Group) Corporation Ltd. - MKC Infrastructure Ltd. (JV)	92%
20	Madhya Pradesh	Pkg 20	546.890	572.190	25	Under Construction	08-Mar-19	06-Dec-19	Completed	M/s GHV (India) Pvt Ltd.	100%
21	Madhya Pradesh	Pkg 21	572.190	602.390	30	Completed	28-May-19	10-Dec-19	Completed	M/s G R Infraprojects Limited	99%
22	Madhya Pradesh	Pkg 22	602.390	627.390	25	Completed	19-Jun-20	20-Nov-20	Completed	M/s Larsen & Toubro Ltd.	100%
23	Madhya Pradesh	Pkg 23	627.390	652.690	25	Under Construction	07-Aug-19	29-May-20	Completed	M/s G R Infraprojects Limited	99%
24	Madhya Pradesh	Pkg 24	652.690	673.740	21	Completed	07-Aug-19	05-Mar-20	Completed	M/s G R Infraprojects Limited	100%
25	Madhya Pradesh	Pkg 25	673.740	696.890	23	Under Construction	07-Aug-19	05-Mar-20	Completed	M/s G R Infraprojects Limited	99%
26	Gujarat	Pkg 26	696.890	726.390	30	Under Construction	11-Nov-21	02-May-22	30-Jun-24	M/s Atlas Construction Pvt. Ltd. - NKC (JV)	12%
27	Gujarat	Pkg 27	726.390	755.390	29	Under Construction	30-Jul-21	15-Feb-22	30-Jun-24	M/s GHV (India) Pvt Ltd	28%
28	Gujarat	Pkg 28	755.390	780.890	26	Under Construction	27-May-21	16-Nov-21	30-Jun-24	M/s GHV (India) Pvt Ltd	32%
29	Gujarat	Pkg 29	780.890	803.390	23	Under Construction	23-Jul-20	16-Apr-21	30-Jun-24	M/s PNC Infratech Pvt. Ltd.	97%
30	Gujarat	Pkg 30	803.390	824.890	22	Under Construction	05-Oct-20	08-Sep-21	30-Jun-24	M/s Patel Infrastructure Limited	52%
31	Gujarat	Pkg 31	824.890	844.350	19	Under Construction	23-Jul-20	18-May-21	30-Jun-24	M/s PNC Infratech Pvt. Ltd.	80%
Delhi – Vadodara Total					845						
1	Gujarat	Pkg 1	355.000	378.740	24	Completed	20-Mar-18	18-Jan-19	Completed	M/s IRB Infrastructure Developers Ltd.	100%
2	Gujarat	Pkg 2	323.000	355.000	32	Under Construction	28-Mar-18	31-Jan-19	31-May-23	M/s IRCON International Limited	99%
3	Gujarat	Pkg 3	292.000	323.000	31	Under Construction	28-Mar-18	08-Mar-19	31-May-23	M/s Patel Infrastructure Limited	96%
4	Gujarat	Pkg 4	279.000	292.000	13	Under Construction	28-Mar-18	10-Dec-18	31-May-23	M/s Ashoka Buildcon Limited	97%

#	State	Package	Chainage		Length (km)	Status	Award Date	Date of Commencement	Target Completion Date	Concessionaire	Physical Progress (%)
			From	To							
5	Gujarat	Pkg 5	254.430	279.000	25	Under Construction	28-Mar-18	01-Nov-19	30-Jun-24	M/s Sadbhav Engineering Pvt. Ltd.	27%
6	Gujarat	Pkg 6	217.500	254.430	37	Under Construction	30-Jul-20	10-Dec-21	30-Jun-24	M/s G R Infraprojects Limited	35%
7	Gujarat	Pkg 7	190.000	217.500	28	Under Construction	31-Jul-20	10-Dec-21	30-Jun-24	M/s IRB Infrastructure Developers Ltd.	28%
8	Gujarat	Pkg 8	154.600	190.000	35	Awarded - Work to Commence	27-May-21	-	30-Jun-24	M/s Roadway Solutions India Infra Ltd.	-
9	Gujarat	Pkg 9	128.000	154.600	27	Awarded - Work to Commence	30-Jul-21	-	30-Jun-24	M/s Roadway Solutions India Infra Ltd.	-
10	Gujarat	Pkg 10	103.400	128.000	25	Under Construction	30-Mar-21	21-Mar-22	30-Jun-24	M/s Roadway Solutions India Infra Ltd.	7%
11	Maharashtra	Pkg 11	77.000	103.400	26	Under Construction	15-Oct-20	28-May-22	30-Jun-24	M/s RKC Infrabuilt Private Ltd.	26%
12	Maharashtra	Pkg 12	50.700	77.000	26	Under Construction	15-Oct-20	22-Mar-22	30-Jun-24	M/s Montecarlo Limited	25%
13	Maharashtra	Pkg 13	26.582	50.700	24	Under Construction	15-Oct-20	22-Mar-22	30-Jun-24	M/s G R Infraprojects Ltd.	28%
		Pkg 13 (Spur to JNPT)	0.000	3.000	3						
Vadodara – Virar Total					355						-
1	Maharashtra	Pkg 14 (Spur to JNPT)	3.000	20.200	17	Under Construction	30-Nov-21	10-Nov-22	30-Jun-24	M/s IRCON International Limited	5%
2	Maharashtra	Pkg 15 (Spur to JNPT)	20.200	43.000	23	Under Construction	30-Nov-21	10-Nov-22	30-Jun-24	M/s Agroh Infrastructre & Developer Pvt. Ltd.	4%
3	Maharashtra	Pkg 16 (Spur to JNPT)	43.000	69.700	27	Under Construction	29-Oct-21	01-Nov-22	30-Jun-24	M/s Shivalaya Construction Ltd.	10%
4	Maharashtra	Pkg 17 (Spur to JNPT)	69.700	79.780	10	Under Construction	24-Dec-21	19-Jan-23	30-Jun-24	M/s IRCON International Limited	1%
5	Maharashtra	Pkg 18 (Spur to JNPT)	79.780	94.290	18	Bids to be Invited shortly	-	-	-	-	-
Virar – JNPT Total					91						
Delhi - Mumbai Total					1386						-

Photographs



Delhi – Dausa – Lalsot section was inaugurated by Hon'ble Prime Minister on 12th Feb, 2023

S



Completed expressway near Sohna, Haryana



Interchange near Dausa, Rajasthan



Wayside amenities near Dausa, Rajasthan




8 laning and road marking completed near Vadodara, Gujarat



Clover Interchange near Bharuch, Gujarat



Animal Underpass constriction near Sawai Madhapur, Rajasthan



Lighting and road marking completed near Ankleshwar, Gujarat



Iconic 8 lane cable stayed bridge across Narmada River near Ankleshwar, Gujarat



Toll plaza completed near Sohna, Haryana



Toll Plaza near Garoth, Madhya Pradesh