

Status of projects under NHAI with bids invited as on 14th Nov 2025

2,188 115,447						Status of Land Acquisition and Clearance						
S. No.	State	Project Name	Mode of Implementation	Length (km)	Total Capital Cost (in Rs. Cr.)	Approval Status	Detailed Land Acquisition status	Environmental Clearance - At Stage	Forest Clearance - At Stage	Railway Clearance - At Stage	Wildlife Clearance - At Stage	Waterway Clearance- At stage
1	Andhra Pradesh	Badvel - Nellore	BOT	108	4,237	1. Approved	Land required: 426.6 Ha Land available: 28.4 Ha Land to be acquired: 398.2 Ha- 3A - 100% 3D - 100% 3G - 100% 3H - 72%	Completed	Completed	Completed	4. Draft feasibility report submission done, Proposal and WIA Report submission done, Proposal to NBWL submission done, Presentation at NBWL pending, Final Clearance from NBWL pending	Not Required
2	Assam	4L elevated stretch Kaziranga	EPC	86	6,957	1. Approved	Land required: 343.4 Ha Land available: 76 Ha Land to be acquired: 267.3 Ha- 3A - 0% 3D - 0% 3G - 0% 3H - 0%	Not required	Completed	3. Concept plan submitted, site visit done, GAD report submission pending, Clearance from Railways pending	Completed	Not Required
3	Bihar	Areraj - Bettiah	HAM	41	1,984	1. Approved	Land required: 177.4 Ha Land available: 0 Ha Land to be acquired: 177.4 Ha- 3A - 100% 3D - 99% 3G - 38% 3H - 0%	Not required	Completed	Not required	Not required	Not Required
4	Bihar	Four Laning with Paved Shoulder of Sahebganj-Areraj Section of NH-139W	HAM	38	1,839	1. Approved	Land required: 199.4 Ha Land available: 0 Ha Land to be acquired: 199.4 Ha- 3A - 100% 3D - 100% 3G - 67% 3H - 0%	Not required	Not required	Not required	Not required	Not Required
5	Bihar	Mokama-Munger	HAM	82	4,447	1. Approved	Land required: 490 Ha Land available: 0 Ha Land to be acquired: 490 Ha- 3A - 95% 3D - 0% 3G - 0% 3H - 0%	2. ToR approval done,EIA submission pending, public hearing pending, MoEF clearance pending	Not required	2. Concept plan submitted, site visit pending, GAD report pending, Clearance from Railways pending	Not required	Not Required

Status of projects under NHAI with bids invited as on 14th Nov 2025

2,188 115,447						Status of Land Acquisition and Clearance						
S. No.	State	Project Name	Mode of Implementation	Length (km)	Total Capital Cost (in Rs. Cr.)	Approval Status	Detailed Land Acquisition status	Environmental Clearance - At Stage	Forest Clearance - At Stage	Railway Clearance - At Stage	Wildlife Clearance - At Stage	Waterway Clearance- At stage
6	Bihar	Sherpur-Kanhuli	EPC	10	800	1. Approved	Land required: 84.2 Ha Land available: 0 Ha Land to be acquired: 84.2 Ha- 3A - 85% 3D - 85% 3G - 85% 3H - 0%	Not required	Not required	Not required	Not required	To be initiated
7	Madhya Pradesh	4 laning of Rewa sidhi section of NH-39	HAM	54	1,595	1. Approved	Land required: 256.1 Ha Land available: 144.9 Ha Land to be acquired: 111.2 Ha- 3A - 100% 3D - 5% 3G - 0% 3H - 0%	Not required	3. Submission of proposal done, site visit done, REC approval pending, stage I clearance pending	Not required	3. Draft feasibility report submission done, Proposal and WIA Report submission done, Proposal to NBWL submission pending, Presentation at NBWL pending, Final Clearance from NBWL pending	Not Required
8	Maharashtra	Development of 4 lane flyover from Old Pune Naka to Boramani Naka on NH-65 in Solapur City (KM 0.05 to KM 9.71)	HAM	10	966	1. Approved	Land being provided by State Govt	Not required	Not required	Not required	Not required	Not Required
9	Maharashtra	Development of Pagote to Chowk (NH-348B)	BOT	29	4,500	1. Approved	Land required: 175.9 Ha Land available: 0 Ha Land to be acquired: 175.9 Ha- 3A - 100% 3D - 78% 3G - 0% 3H - 0%	4. ToR approval done,EIA submission done, public hearing done, MoEF clearance pending	3. Submission of proposal done, site visit done, REC approval pending, stage I clearance pending	4. Concept plan submitted, site visit done, GAD report submitted, Clearance from Railways pending	Not required	Pending
10	Maharashtra	Package 1 : From Nashik Phata to Alandi Phata (from km 12.190 to km 28.925)	BOT	17	4,405	1. Approved	Land required: 99.4 Ha Land available: 0 Ha Land to be acquired: 99.4 Ha- 3A - 92% 3D - 92% 3G - 92% 3H - 92%	Not required	Completed	Not required	Not required	Not Required

Status of projects under NHAI with bids invited as on 14th Nov 2025

2,188 115,447						Status of Land Acquisition and Clearance						
S. No.	State	Project Name	Mode of Implementation	Length (km)	Total Capital Cost (in Rs. Cr.)	Approval Status	Detailed Land Acquisition status	Environmental Clearance - At Stage	Forest Clearance - At Stage	Railway Clearance - At Stage	Wildlife Clearance - At Stage	Waterway Clearance- At stage
11	Maharashtra	Package 2 : From Alandi Phata to Khed (from km 28.925 to km 42.113)	BOT	13	3,400	1. Approved	Land required: 67.9 Ha Land available: 0 Ha Land to be acquired: 67.9 Ha- 3A - 96% 3D - 96% 3G - 96% 3H - 96%	Not required	Completed	Not required	Not required	Not Required
12	Odisha	Bhubaneswar Ring Road (Capital Region Ring Road Rameshwar to Gobindpur)	HAM	41	3,037	1. Approved	Land required: 258.6 Ha Land available: 50.9 Ha Land to be acquired: 207.7 Ha- 3A - 100% 3D - 100% 3G - 92% 3H - 0%	Completed	3. Submission of proposal done, site visit done, REC approval pending, stage I clearance pending	Completed	Not required	Completed
13	Odisha	Bhubaneswar Ring Road (Capital Region Ring Road Gobindpur to Bilipada)	HAM	30	2,261	1. Approved	Land required: 195.7 Ha Land available: 59.2 Ha Land to be acquired: 136.6 Ha- 3A - 100% 3D - 100% 3G - 93% 3H - 0%	Completed	3. Submission of proposal done, site visit done, REC approval pending, stage I clearance pending	Completed	Not required	Completed
14	Odisha	Capital Ring Road Region (Kuspangi – Tangi section)	HAM	40	3,009	1. Approved	Land required: 234.9 Ha Land available: 64 Ha Land to be acquired: 170.9 Ha- 3A - 100% 3D - 100% 3G - 94% 3H - 0%	Completed	3. Submission of proposal done, site visit done, REC approval pending, stage I clearance pending	4. Concept plan submitted, site visit done, GAD report submitted, Clearance from Railways pending	3. Draft feasibility report submission done, Proposal and WIA Report submission done, Proposal to NBWL submission pending, Presentation at NBWL pending, Final Clearance from NBWL pending	Completed

Status of projects under NHAI with bids invited as on 14th Nov 2025

2,188 115,447						Status of Land Acquisition and Clearance						
S. No.	State	Project Name	Mode of Implementation	Length (km)	Total Capital Cost (in Rs. Cr.)	Approval Status	Detailed Land Acquisition status	Environmental Clearance - At Stage	Forest Clearance - At Stage	Railway Clearance - At Stage	Wildlife Clearance - At Stage	Waterway Clearance- At stage
15	Punjab	Aerocity Road-Ramgarh (Zirakpur Bypass)	HAM	19	1,878	1. Approved	Land required: 47 Ha Land available: 0 Ha Land to be acquired: 47 Ha- 3A - 100% 3D - 98% 3G - 98% 3H - 85%	Not required	Completed	Completed	Not required	Not Required
16	Rajasthan	Construction of Structure at 200 Feet Junction and widening of Structures on Jaipur Kotputli Section under NH(O)	EPC	8	249	1. Approved	Land required: 4.9 Ha Land available: 0 Ha Land to be acquired: 4.9 Ha- 3A - 0% 3D - 0% 3G - 0% 3H - 0%	Not required	Not required	Not required	Not required	Not Required
17	Tamil Nadu	Construction of 2-lane bypass to Gangaikonda Cholapuram in Kallagam to Meensurutti section of NH-81 (Old NH-227)	EPC	7	192	1. Approved	Land required: 34.4 Ha Land available: 2.3 Ha Land to be acquired: 32.1 Ha- 3A - 100% 3D - 30% 3G - 0% 3H - 0%	Not required	Not required	Not required	Not required	Not Required
18	Tamil Nadu	Mahabalipuram - Pondicherry (Pkg 3)	HAM	46	2,157	1. Approved	Land required: 246.4 Ha Land available: 39.5 Ha Land to be acquired: 206.9 Ha- 3A - 100% 3D - 100% 3G - 59% 3H - 5%	Not required	Completed	Not required	Not required	Not Required

Status of projects under NHAI with bids invited as on 14th Nov 2025

2,188 115,447						Status of Land Acquisition and Clearance						
S. No.	State	Project Name	Mode of Implementation	Length (km)	Total Capital Cost (in Rs. Cr.)	Approval Status	Detailed Land Acquisition status	Environmental Clearance - At Stage	Forest Clearance - At Stage	Railway Clearance - At Stage	Wildlife Clearance - At Stage	Waterway Clearance- At stage
19	Gujarat	2 L+PS with rigid pavement from Khanpur Village to Karvad Village section of NH-56	EPC	45	601	2. Appraised and to be Approved shortly	Land required: 86.5 Ha Land available: 81 Ha Land to be acquired: 5.5 Ha- 3A - 22% 3D - 22% 3G - 22% 3H - 22%	Not required	1. Submission of proposal pending, site visit pending, REC approval pending, stage I clearance pending	Not Required	Not Required	Not Required
20	Gujarat	Bodeli Pkg IV of NH 56	HAM	47	2,259	2. Appraised and to be Approved shortly	Land required: 109.7 Ha Land available: 35.2 Ha Land to be acquired: 74.5 Ha- 3A - 100% 3D - 100% 3G - 100% 3H - 0%	Not required	4. Submission of proposal done, site visit done, REC approval done, stage I clearance pending	Completed	Not required	Completed
21	Gujarat	Bodeli Pkg VI of NH 56	HAM	60	2,180	2. Appraised and to be Approved shortly	Land required: 179.1 Ha Land available: 32.5 Ha Land to be acquired: 146.6 Ha- 3A - 100% 3D - 84% 3G - 40% 3H - 0%	Not required	Completed	Completed	Not required	Completed
22	Karnataka	Construction of STRR, NH948A, Kunagal (Ramanagara Taluk) to S. Mudugadapalli (Hosur Taluk) from km 79.000 to km 144.250/144.000 (Design) Phase -II in Karnataka & Tamil Nadu on HAM	HAM	65	4,507	2. Appraised and to be Approved shortly	Land required: 446.5 Ha Land available: 0 Ha Land to be acquired: 446.5 Ha- 3A - 97% 3D - 97% 3G - 97% 3H - 8%	Completed	Completed	Not required	Completed	Not Required
23	Karnataka	Construction of STRR, NH948A, Obalapura (Nelamangala Taluk) to Kunagal (Ramanagara Taluk) from km 0.000 to km 79.000 (Design) Phase -I in Karnataka on HAM	HAM	79	5,106	2. Appraised and to be Approved shortly	Land required: 542.8 Ha Land available: 0 Ha Land to be acquired: 542.8 Ha- 3A - 95% 3D - 95% 3G - 95% 3H - 7%	Completed	Not required	Completed	Not required	Not Required

Status of projects under NHAI with bids invited as on 14th Nov 2025

2,188 115,447						Status of Land Acquisition and Clearance						
S. No.	State	Project Name	Mode of Implementation	Length (km)	Total Capital Cost (in Rs. Cr.)	Approval Status	Detailed Land Acquisition status	Environmental Clearance - At Stage	Forest Clearance - At Stage	Railway Clearance - At Stage	Wildlife Clearance - At Stage	Waterway Clearance- At stage
24	Madhya Pradesh	4 Laning of Deshgaon to Julwaniya section of NH-347B (Pkg - II)	HAM	109	2,619	2. Appraised and to be Approved shortly	Land required: 579.2 Ha Land available: 167.8 Ha Land to be acquired: 411.4 Ha- 3A - 100% 3D - 95% 3G - 0% 3H - 0%	Not required	Completed	Not required	Not required	Not Required
25	Madhya Pradesh	Betul – Khandwa – Deshgaon (Pkg - I)	HAM	125	1,900	2. Appraised and to be Approved shortly	Land required: 517.9 Ha Land available: 78 Ha Land to be acquired: 439.9 Ha- 3A - 99% 3D - 70% 3G - 29% 3H - 0%	Not required	4. Submission of proposal done, site visit done, REC approval done, stage I clearance pending	Not required	4. Draft feasibility report submission done, Proposal and WIA Report submission done, Proposal to NBWL submission done, Presentation at NBWL pending, Final Clearance from NBWL pending	Not Required
26	Maharashtra	Connectivity of Vadhaven to NH 8 through Tarapur-Boisar or Chinchani-Vangaon or Dahanu	EPC	34	3,500	2. Appraised and to be Approved shortly	Land required: 606.6 Ha Land available: 0 Ha Land to be acquired: 606.6 Ha- 3A - 95% 3D - 72% 3G - 0% 3H - 0%	Completed	4. Submission of proposal done, site visit done, REC approval done, stage I clearance pending	4. Concept plan submitted, site visit done, GAD report submitted, Clearance from Railways pending	Not required	Not Required
27	Punjab	Develop of 4lane Ac Sirhind Sehna sec of NH205AG Delhi Amritsar Highway NH44 near vill Sirhind Ch.27.370 to junc with DAK Expressway NE5 near Malerkotla Ch.79.200 Total L51.83 Km PkgI as a part of Mohali Barnala IC in Punjab under NH O on HAM	HAM	52	2,137	2. Appraised and to be Approved shortly	Land required: 339.4 Ha Land available: 0 Ha Land to be acquired: 339.4 Ha- 3A - 100% 3D - 100% 3G - 0% 3H - 0%	Completed	Completed	Not required	Not required	Not Required
28	Punjab	Develop. of 4lane AC Sirhind Sehna sec of NH205AG from DAK Expressway NE5 near Malerkotla Ch79.200 to junc with LB Highway NH754 AD near vill Sehna Ch.134.290 TL 55.09 Km PKGII part of Mohali Barnala IC in Punjab under NH(O) on HAM	HAM	55	2,462	2. Appraised and to be Approved shortly	Land required: 226.5 Ha Land available: 0 Ha Land to be acquired: 226.5 Ha- 3A - 99% 3D - 99% 3G - 0% 3H - 0%	Completed	Completed	Completed	Not required	Not Required

Status of projects under NHAI with bids invited as on 14th Nov 2025

2,188 115,447						Status of Land Acquisition and Clearance						
S. No.	State	Project Name	Mode of Implementation	Length (km)	Total Capital Cost (in Rs. Cr.)	Approval Status	Detailed Land Acquisition status	Environmental Clearance - At Stage	Forest Clearance - At Stage	Railway Clearance - At Stage	Wildlife Clearance - At Stage	Waterway Clearance- At stage
29	Telangana	Armoor - Jagtial	HAM	64	2,338	2. Appraised and to be Approved shortly	Land required: 288.3 Ha Land available: 41.1 Ha Land to be acquired: 247.3 Ha- 3A - 100% 3D - 92% 3G - 67% 3H - 0%	Completed	Completed	Not required	Not required	Not Required
30	Telangana	Gudebellur at Design Km.182+930 to Mahabubnagar at Design Km 262+940 of Hyderabad-Panaji section (length 80.01km)	HAM	80	2,662	2. Appraised and to be Approved shortly	Land required: 465.7 Ha Land available: 149.3 Ha Land to be acquired: 316.4 Ha- 3A - 100% 3D - 100% 3G - 97% 3H - 0%	Not required	Not required	Completed	Not required	Not Required
31	Telangana	Jagtial - Karimnagar	HAM	59	2,484	2. Appraised and to be Approved shortly	Land required: 306.7 Ha Land available: 56.6 Ha Land to be acquired: 250 Ha- 3A - 100% 3D - 96% 3G - 94% 3H - 37%	Not required	Not required	3. Concept plan submitted, site visit done, GAD report submission pending, Clearance from Railways pending	Not required	Not Required
32	Telangana	Jagtiyal - Mancheril	HAM	68	2,550	2. Appraised and to be Approved shortly	Land required: 315.7 Ha Land available: 8.8 Ha Land to be acquired: 306.9 Ha- 3A - 100% 3D - 100% 3G - 68% 3H - 0%	Completed	Completed	Not required	Not required	Not Required
33	Uttar Pradesh	Construction of service road on both side of 4-Lane Varanasi bypass	EPC	15	125	2. Appraised and to be Approved shortly	Land already available	Not Required	Not Required	Not Required	Not Required	Not Required

Status of projects under NHAI with bids invited as on 14th Nov 2025

2,188 115,447						Status of Land Acquisition and Clearance						
S. No.	State	Project Name	Mode of Implementation	Length (km)	Total Capital Cost (in Rs. Cr.)	Approval Status	Detailed Land Acquisition status	Environmental Clearance - At Stage	Forest Clearance - At Stage	Railway Clearance - At Stage	Wildlife Clearance - At Stage	Waterway Clearance- At stage
34	Madhya Pradesh	4-laning of Ujjain Jhalawar section of 552G (Pkg 1)	HAM	44	1,345	3a. Proposal submitted for appraisal (CCEA)	Land required: 223.2 Ha Land available: 112.8 Ha Land to be acquired: 110.4 Ha- 3A - 100% 3D - 0% 3G - 0% 3H - 0%	Not required	Not required	Not required	Not required	Not Required
35	Madhya Pradesh	6 laning of Indore Eastern Bypass (KM 64 to KM 90)	HAM	36	1,743	3a. Proposal submitted for appraisal (CCEA)	Land required: 242.3 Ha Land available: 0 Ha Land to be acquired: 242.3 Ha- 3A - 100% 3D - 0% 3G - 0% 3H - 0%	4. ToR approval done,EIA submission done, public hearing done, MoEF clearance pending	1. Submission of proposal pending, site visit pending, REC approval pending, stage I clearance pending	1. Concept plan submission pending, site visit pending, GAD report pending, Clearance from Railways pending	Not required	Not Required
36	Madhya Pradesh	6 laning of Indore Eastern Bypass (KM 90 to KM 116)	HAM	26	1,228	3a. Proposal submitted for appraisal (CCEA)	Land required: 213.9 Ha Land available: 0 Ha Land to be acquired: 213.9 Ha- 3A - 55% 3D - 0% 3G - 0% 3H - 0%	4. ToR approval done,EIA submission done, public hearing done, MoEF clearance pending	1. Submission of proposal pending, site visit pending, REC approval pending, stage I clearance pending	1. Concept plan submission pending, site visit pending, GAD report pending, Clearance from Railways pending	Not required	Not Required
37	Madhya Pradesh	Badnawar - Temria (Pkg 1)	HAM	44	1,264	3a. Proposal submitted for appraisal (CCEA)	Land required: 147 Ha Land available: 40 Ha Land to be acquired: 107.2 Ha- 3A - 100% 3D - 0% 3G - 0% 3H - 0%	Not required	3. Submission of proposal done, site visit done, REC approval pending, stage I clearance pending	1. Concept plan submission pending, site visit pending, GAD report pending, Clearance from Railways pending	Not required	Not Required
38	Madhya Pradesh	Temria - Timarwani (Pkg 2)	HAM	37	1,197	3a. Proposal submitted for appraisal (CCEA)	Land required: 204.2 Ha Land available: 65.1 Ha Land to be acquired: 139.1 Ha- 3A - 100% 3D - 0% 3G - 0% 3H - 0%	Not required	3. Submission of proposal done, site visit done, REC approval pending, stage I clearance pending	1. Concept plan submission pending, site visit pending, GAD report pending, Clearance from Railways pending	Not required	Not Required

Status of projects under NHAI with bids invited as on 14th Nov 2025

2,188 115,447						Status of Land Acquisition and Clearance						
S. No.	State	Project Name	Mode of Implementation	Length (km)	Total Capital Cost (in Rs. Cr.)	Approval Status	Detailed Land Acquisition status	Environmental Clearance - At Stage	Forest Clearance - At Stage	Railway Clearance - At Stage	Wildlife Clearance - At Stage	Waterway Clearance- At stage
39	Tamil Nadu	6 L Elevated Corridor of Bangalore Chennai Expressway Phase-IV (Sriperumbudur to Maduravoyal Section) from Km 14/000 - Maduravoyal Junction to Km 24/280 - Chennai Outer Ring Road of Old NH-4	HAM	8	1,371	3a. Proposal submitted for appraisal (CCEA)	Land required: 54.6 Ha Land available: 52.9 Ha Land to be acquired: 1.8 Ha- 3A - 0% 3D - 0% 3G - 0% 3H - 0%	Not Required	Not Required	Not Required	Not Required	Not Required
40	Himachal Pradesh	Construction of long term remedial measures of identified Landslide location I.e, Thalout, Ch. 229+600 to Ch. 230+100 between Pandoh Kullu section of NH-03	EPC	1	294	3b. Proposal submitted for appraisal (SFC)	Land required: 4 Ha Land available: 1.3 Ha Land to be acquired: 2.7 Ha- 3A - 100% 3D - 100% 3G - 100% 3H - 100%	Not Required	Not Required	Not Required	Not Required	Not Required
41	Maharashtra	4-laning of balance work in Nagpur Katol section of NH-353J (Tiger Corridor 1)	EPC	9	450	3b. Proposal submitted for appraisal (SFC)	Land already available	Not required	Not required	Not required	Not required	Not Required
42	Maharashtra	Construction of 4-lane Katol Bypass on NH-353J (Tiger Corridor 2)	EPC	13	690	3b. Proposal submitted for appraisal (SFC)	Land required: 81.2 Ha Land available: 60.9 Ha Land to be acquired: 20.4 Ha- 3A - 0% 3D - 0% 3G - 0% 3H - 0%	Not required	Not required	Completed	Not required	Not Required
43	Maharashtra	Construction of new Slip/service road on either side at various locations and flyover at Sawadgaon Phata on Dhule Pimpalgaon section of NH-60 from km. 261.720 to km. 380+000	EPC	30	342	3b. Proposal submitted for appraisal (SFC)	Land already available	Not Required	Not Required	Not Required	Not Required	Not Required

Status of projects under NHAI with bids invited as on 14th Nov 2025

2,188 115,447						Status of Land Acquisition and Clearance						
S. No.	State	Project Name	Mode of Implementation	Length (km)	Total Capital Cost (in Rs. Cr.)	Approval Status	Detailed Land Acquisition status	Environmental Clearance - At Stage	Forest Clearance - At Stage	Railway Clearance - At Stage	Wildlife Clearance - At Stage	Waterway Clearance- At stage
44	Maharashtra	Construction of slip/service road on either side at various locations (25.14 kms), flyover at Borivali junctions (km 528+550) & LVUP at Sherekarpada (km. 528+800) on Pimpri Sado - Vadape section of NH-848 from km. 460+900 to km 537+000	EPC	25	372	3b. Proposal submitted for appraisal (SFC)	Land already available	Not Required	Not Required	Not Required	Not Required	Not Required
45	Tamil Nadu	Four laning of Tiruvarur bypass Km15/900 to Km 30/836	EPC	15	747	3b. Proposal submitted for appraisal (SFC)	Land required: 69.7 Ha Land available: 4.8 Ha Land to be acquired: 64.9 Ha- 3A - 92% 3D - 92% 3G - 92% 3H - 92%	Not required	Not required	4. Concept plan submitted, site visit done, GAD report submitted, Clearance from Railways pending	Not required	Not Required
46	Uttar Pradesh	Construction of 4-lane South-East Bypass for Azamgarh City connecting NH-28 at existing Ch. Km 218/800 to Purvanchal Expressway at existing Ch. Km 247/850 (total length: 15.7 Km	EPC	16	913	3b. Proposal submitted for appraisal (SFC)	Land required: 119.3 Ha Land available: 11.9 Ha Land to be acquired: 107 Ha- 3A - 100% 3D - 0% 3G - 0% 3H - 0%	Not required	4. Submission of proposal done, site visit done, REC approval done, stage I clearance pending	3. Concept plan submitted, site visit done, GAD report submission pending, Clearance from Railways pending	Not required	Not Required
47	Uttar Pradesh	Construction of a 4-lane Western bypass for Jaunpur city, connecting NH-731 at existing Ch. Km. 223/200 to NH-135A (Eastern Bypass) at Ch. Km. 107/780 (total length: 12.250 km) in the state of Uttar Pradesh, on EPC mode.	EPC	12	659	3b. Proposal submitted for appraisal (SFC)	Land required: 78.5 Ha Land available: 7.8 Ha Land to be acquired: 70.6 Ha- 3A - 100% 3D - 0% 3G - 0% 3H - 0%	Not required	Not required	Not required	Not required	Not Required
48	Uttar Pradesh	Thekma (NH-128A) to Gosai Ki Bazar (NH-28)	EPC	45	514	3b. Proposal submitted for appraisal (SFC)	Land required: 66.5 Ha Land available: 11.5 Ha Land to be acquired: 55 Ha- 3A - 100% 3D - 0% 3G - 0% 3H - 0%	Not required	Not required	Not required	Not required	Not Required

Status of projects under NHAI with bids invited as on 14th Nov 2025

2,188 115,447						Status of Land Acquisition and Clearance						
S. No.	State	Project Name	Mode of Implementation	Length (km)	Total Capital Cost (in Rs. Cr.)	Approval Status	Detailed Land Acquisition status	Environmental Clearance - At Stage	Forest Clearance - At Stage	Railway Clearance - At Stage	Wildlife Clearance - At Stage	Waterway Clearance- At stage
49	Uttar Pradesh	VUP/flyover on Ayodhya -Gorakhpur section of NH-28 from Km 142.800 to Km 252.860.	EPC	8	500	3b. Proposal submitted for appraisal (SFC)	LA not required	Not required	Not required	Not required	Not required	Not Required
50	Telangana	Northern part of Hyderabad Regional Ring Road (Sangareddy - Narsapur - Tupran - Gajwel - Yadagirigutta - Choutuppal section NH161AA	HAM	160	15,627	4. Proposal to be submitted for sanction	Land required: 1933.2 Ha Land available: 46.3 Ha Land to be acquired: 1886.8 Ha- 3A - 100% 3D - 99% 3G - 26% 3H - 0%	Completed	Completed	3. Concept plan submitted, site visit done, GAD report submission pending, Clearance from Railways pending	Not required	Not Required
51	Madhya Pradesh	4-laning of balance section of Baretha Ghat in Tiger corridor of Itarsi-Betul section of NH-46	EPC	20	498	4. Proposal to be submitted for sanction	Land required: 101.5 Ha Land available: 0 Ha Land to be acquired: 101.5 Ha- 3A - 100% 3D - 100% 3G - 100% 3H - 100%	Not required	Completed	3. Concept plan submitted, site visit done, GAD report submission pending, Clearance from Railways pending	Completed	Not Required
52	Rajasthan	Construction of Elevated Structure in Kherwara Town	EPC	3	350	4. Proposal to be submitted for sanction	Land already available	Not required	Not required	Not required	Not required	Not required
		Total		2,188	115,447							

Abbreviations:

BOT-Build Operate and Transfer, CCEA-Cabinet Committee on Economic Affairs, EIA- Environmental Impact Assessment, EPC- Engineering Procurement and Construction, GAD- General Arrangement Drawing, HAM- Hybrid Annuity Model, MoEF-Ministry of Environment, Forest and Climate Change, NBWL- National Board for Wildlife, REC- Regional Empowered Committee, SBWL- State Board for Wildlife, SFC- Standing Finance Committee, ToR- Terms of Reference, WIA- Wildlife Impact Assessment