

Under Implementation Projects under Balance Road works under NHDP*Arranged in order of their completion with last completed shown first***Status as on Mar 31, 2019***All Lengths in Km.*

Sr. No	Project Name	Mode	Scheme	NH No.	Length (km)	Length Completed (km)	Date of			Cumulative Physical Progress (%)		Cost of (INR)		Expenditure (INR)			Conc. / Contractor Name	Consultant	State	RO	PIU
							Start	Scheduled Completion (Original)	Estimated Completion	Actual	Target	Total Project Cost	Awarded to Civil Cont or BOT Grant or Annuity Payment	Upto Last FY	During CFY	Till Date					
1	Balance work of Ranchi-Mahulua Section of NH-33 from Km 233.350 (Saharbeda) to Km 277.568 (Mahulia).	EPC	Balance Road works under NHDP	33	44.22							0.00							Jharkhand	RO-Ranchi	PIU-Ranchi
2	Balance work of Ranchi-Mahulua Section of NH-33 from Km 217.300 (Chowka) to Km 233.350 (Saharbeda).	EPC	Balance Road works under NHDP	33	16.05							0.00							Jharkhand	RO-Ranchi	PIU-Ranchi
3	Balance work of Ranchi-Mahulua Section of NH-33 from Km 140.000 (Rampur) to Km 217.300 (Chowka).	EPC	Balance Road works under NHDP	33	77.30							0.00							Jharkhand	RO-Ranchi	PIU-Ranchi
4	Balance work of Ranchi-Mahulua Section of NH-33 from Km 113.730 (Vikas) to Km 140.000 (Rampur)	EPC	Balance Road works under NHDP	33	26.27							0.00							Jharkhand	RO-Ranchi	PIU-Ranchi

Under Implementation Projects under Balance Road works under NHDP

Arranged in order of their completion with last completed shown first

Status as on Mar 31, 2019

All Lengths in Km.

Sr. No	Project Name	Mode	Scheme	NH No.	Length (km)	Length Completed (km)	Date of			Cumulative Physical Progress (%)		Cost of (INR)		Expenditure (INR)			Conc. / Contractor Name	Consultant	State	RO	PIU
							Start	Scheduled Completion (Original)	Estimated Completion	Actual	Target	Total Project Cost	Awarded to Civil Cont or BOT Grant or Annuity Payment	Upto Last FY	During CFY	Till Date					
5	4/6 laning of Narnaul Bypass crossing to Paniyala mor (NH-148B) (at NH-48 junction)=31.24 km & Nizampur Link Road = 2.76 Km & Narnaul Bypass crossing to Pachheri Kalan = 11.30 km (NH-11)	BOT Hybrid Annuity	Balance Road works under NHDP	11/148B	45.00	0.00				0.00	0.00	0.00	1007.50	0.00	0.00	0.00		Rites Ltd.	Haryana	RO-Delhi	PIU-Rewari
6	Phalodi (km 163.400) to Jaisalmer (km 323.857) of NH-15 in Rajasthan	EPC	Balance Road works under NHDP	11	160.50	160.50	Sep - 2015	Mar - 2018	Nov - 2018	98.79	100.00	726.89	428.00	40.60	421.00	461.60		ICT Pvt Ltd	Rajasthan	RO-Jaipur	PIU-Bikaner
7	Delhi/ Haryana Border to Rohtak section including Bahadurgarh and Rohtak by-passes	BOT Toll	Balance Road works under NHDP	09	63.49	31.75	May - 2008	May - 2010	Oct - 2018	100.00	0.00					0.00	M/s West Haryana Highways Projects Pvt. Ltd.	Mott MacDonald Pvt. Ltd.	Haryana	RO-Chandigarh	PIU-Rohtak
8	Balance Work of Piprakothi-Motihari-Raxaul on NH-28A	Item Rate	Balance Road works under NHDP	527D	68.60	0.00	Feb - 2019	Feb - 2020		0.00	0.00	0.00	333.00	0.00	0.00	0.00		M/s F P Project Management (i) Pvt. Ltd.	Bihar	RO-Patna	PIU-Motihari
9	Saundard ROB on Raipur Nagpur	EPC	Balance Road works under NHDP	53	1.60	0.00	Dec - 2018	Dec - 2020		0.00	0.00	97.67	97.67			0.00			Maharashtra	RO-Nagpur	PIU-Nagpur (PD-1)

Under Implementation Projects under Balance Road works under NHDP*Arranged in order of their completion with last completed shown first***Status as on Mar 31, 2019***All Lengths in Km.*

Sr. No	Project Name	Mode	Scheme	NH No.	Length (km)	Length Completed (km)	Date of			Cumulative Physical Progress (%)		Cost of (INR)		Expenditure (INR)			Conc. / Contractor Name	Consultant	State	RO	PIU
							Start	Scheduled Completion (Original)	Estimated Completion	Actual	Target	Total Project Cost	Awarded to Civil Cont or BOT Grant or Annuity Payment	Upto Last FY	During CFY	Till Date					
10	Flyover of Hinganghat-Nandgaon Junction	EPC	Balance Road works under NHDP	44	1.00	0.00	Dec - 2018	Dec - 2020		0.00	0.00	68.08	66.56			0.00			Maharashtra	RO-Nagpur	PIU-Nagpur (PD-1)
11	Flyover at Butibori-MIDC-T Junction	EPC	Balance Road works under NHDP	44	1.00	0.00	Dec - 2018	May - 2020		10.00	12.00	51.93	51.93			0.00			Maharashtra	RO-Nagpur	PIU-Nagpur (PD-1)
12	Tunnel at Khambataki Ghat Section and its approaches from existing Km. 771.730 to existing Km. 782.000	EPC	Balance Road works under NHDP	48	6.46	0.00	Feb - 2019	Feb - 2021		0.00	0.00	493.00	493.00			0.00	M/s Gayatri Projects Ltd.	M/s Aarvee Associates	Maharashtra	RO-Mumbai	PIU-Pune
13	Integrated structure at Chandni chowk Flyover	EPC	Balance Road works under NHDP	48	2.20	0.00	Feb - 2019	Aug - 2021		0.00	0.00	397.61	397.61			0.00	M/s NCC Ltd.	M/s XCC Pvt. Ltd	Maharashtra	RO-Mumbai	PIU-Pune
14	Balance work Haridwar dehradun Pkg 2	Item Rate	Balance Road works under NHDP	58 & 72	22.20	0.00	Feb - 2019	Feb - 2020		0.00	0.00	244.00	249.01	0.00	0.00	0.00	M/s. Atlas – NKC JV, 102, Sector-15, Faridabad- 1	N/A	Uttaranchal	RO-Dehradun	PIU-Dehradun

Under Implementation Projects under Balance Road works under NHDP*Arranged in order of their completion with last completed shown first***Status as on Mar 31, 2019***All Lengths in Km.*

Sr. No	Project Name	Mode	Scheme	NH No.	Length (km)	Length Completed (km)	Date of			Cumulative Physical Progress (%)		Cost of (INR)		Expenditure (INR)			Conc. / Contractor Name	Consultant	State	RO	PIU
							Start	Scheduled Completion (Original)	Estimated Completion	Actual	Target	Total Project Cost	Awarded to Civil Cont or BOT Grant or Annuity Payment	Upto Last FY	During CFY	Till Date					
15	Balance Work for Raiganj Dalkola section from km 398.00 to km 452.700 (excl. Dalkola Bypass)	EPC	Balance Road works under NHDP	12	50.29	0.00	Mar - 2019	Sep - 2021	Sep - 2021	0.00	0.00	1548.07				0.00	M/s Dineshchandra R. Agrawal Infracon Pvt. Ltd.	MITES Ltd.	West Bengal	RO-Kolkata	PIU-Malda
16	Balance work Haridwar Dehradun Pkg 1	Item Rate	Balance Road works under NHDP	58 & 72	14.95	0.00	Feb - 2019	Feb - 2020		0.61	1.00	349.90	349.90	0.00	3.20	3.20	M/s. UP State Bridge Corporation Limited, Setu Bha	Not Applicable	Uttaranchal	RO-Dehradun	PIU-Dehradun
17	Sitapur Road to Kursi Road	EPC	Balance Road works under NHDP	24	14.61	0.00	Jan - 2019	Jan - 2021	Jan - 2021	0.00	0.00	292.07	292.00			0.00		JACOBS, CONSULTING ENGINEERING SERVICES Ltd.	Uttar Pradesh	RO-UP East	PIU-Lucknow
18	Madathukulam - Pollachi	BOT Hybrid Annuity	Balance Road works under NHDP	83	50.07	0.00				0.00	0.00	1342.62				0.00	M/s.D.P.Jain & Co	M/s Feedback Infra Private Limited, Bangalore	Tamil Nadu	RO-Madurai	PIU-Dindigul

Under Implementation Projects under Balance Road works under NHDP*Arranged in order of their completion with last completed shown first***Status as on Mar 31, 2019***All Lengths in Km.*

Sr. No	Project Name	Mode	Scheme	NH No.	Length (km)	Length Completed (km)	Date of			Cumulative Physical Progress (%)		Cost of (INR)		Expenditure (INR)			Conc. / Contractor Name	Consultant	State	RO	PIU
							Start	Scheduled Completion (Original)	Estimated Completion	Actual	Target	Total Project Cost	Awarded to Civil Cont or BOT Grant or Annuity Payment	Upto Last FY	During CFY	Till Date					
19	Sriperumbudur to Karaipettai	EPC	Balance Road works under NHDP	48	34.01	0.00				0.00	0.00	654.26				0.00	M/s. KMC Construction Limited	Design review Consultant M/s. Vax Consultant in association with L&T Infra engineering Ltd	Tamil Nadu	RO-Chennai	PIU-Krishnagiri
20	Rasisar (near Bikaner)-Deogarh (near Dhandhaniya) (Phase-I) (AJ/RD-Package-4)	EPC	Balance Road works under NHDP	754 K	30.00							0.00				0.00	M/s Pentacle Consultant Pvt. Ltd. in association with Jhunjhunu Pvt. Ltd.		Rajasthan	RO-Jaipur	PIU-Jodhpur
21	Rasisar (near Bikaner)-Deogarh (near Dhandhaniya) (Phase-I) (AJ/RD-Package-2)	EPC	Balance Road works under NHDP	754 K	30.00							0.00				0.00	M/s Pentacle Consultant Pvt. Ltd. in association with Jhunjhunu Pvt. Ltd.		Rajasthan	RO-Jaipur	PIU-Jodhpur

Under Implementation Projects under Balance Road works under NHDP

Arranged in order of their completion with last completed shown first

Status as on Mar 31, 2019

All Lengths in Km.

Sr. No	Project Name	Mode	Scheme	NH No.	Length (km)	Length Completed (km)	Date of			Cumulative Physical Progress (%)		Cost of (INR)		Expenditure (INR)			Conc. / Contractor Name	Consultant	State	RO	PIU
							Start	Scheduled Completion (Original)	Estimated Completion	Actual	Target	Total Project Cost	Awarded to Civil Cont or BOT Grant or Annuity Payment	Upto Last FY	During CFY	Till Date					
22	Rasisar (near Bikaner)-Deogarh (near Dhandhaniya) (Phase-I) (AJ/RD-Package-5)	EPC	Balance Road works under NHDP	754 K	28.00							0.00				0.00		M/s Pentacle Consultant Pvt. Ltd. in association with Jhunjhunu Pvt. Ltd.	Rajasthan	RO-Jaipur	PIU-Jodhpur
23	Saoner - Dhapewada - Kalmeshwar - Gondkhairi	EPC	Balance Road works under NHDP	547 (E)	29.00							703.42				0.00		M/s Technogem	Maharashtra	RO-Nagpur	PIU-Nagpur (PD-1)
24	UP/HR Border to Rohna Section	BOT Hybrid Annuity	Balance Road works under NHDP	334 B	40.50							693.43				0.00		M/s AECOM Asia Pvt. Ltd.	Haryana	RO-Chandigarh	PIU-Rohtak
25	Karaipettai to Walajapet from Km 71.015 to 107.091 of NH-48(Old NH-4-4)	EPC	Balance Road works under NHDP	48	36.08	0.00	Feb - 2019	Feb - 2021		0.00	0.00	602.16	533.36			0.00	M/s. SPK & CO.	M/s. Vax Consultant in JV with L&T Infra Engi. Ltd	Tamil Nadu	RO-Chennai	PIU-Krishnagiri
26	Delhi - Agra section from Km.20.500 to Km.200 of NH-2 in the State of Haryana and U.P.	BOT Toll	Balance Road works under NHDP	44 and 19	179.50	171.04	Oct - 2012	Apr - 2015	Mar - 2019	91.00	100.00	1928.00	1928.00			2573.73	M/s DA Toll Road Pvt. Ltd.	ICT	Delhi	RO-Delhi	PIU-CMU Mathura

Under Implementation Projects under Balance Road works under NHDP*Arranged in order of their completion with last completed shown first***Status as on Mar 31, 2019***All Lengths in Km.*

Sr. No	Project Name	Mode	Scheme	NH No.	Length (km)	Length Completed (km)	Date of			Cumulative Physical Progress (%)		Cost of (INR)		Expenditure (INR)			Conc. / Contractor Name	Consultant	State	RO	PIU
							Start	Scheduled Completion (Original)	Estimated Completion	Actual	Target	Total Project Cost	Awarded to Civil Cont or BOT Grant or Annuity Payment	Upto Last FY	During CFY	Till Date					
27	Sattanathapuram to Nagapattinam (Design Ch Km 123.800 to Km 180.624)	BOT Hybrid Annuity	Balance Road works under NHDP	32	55.76	0.00				0.00	0.00	1872.68	2004.51			0.00	M/s. Sattanathapuram Nagapattinam road Pvt. Ltd	M/s. Feedback Infra Pvt. Ltd	Tamil Nadu	RO-Chennai	PIU-Viluppuram
28	Porbandar-Dwarka (Package VIII)	BOT Hybrid Annuity	Balance Road works under NHDP	8E (Ext.)	117.74	0.00	Feb - 2018	Feb - 2021	Feb - 2021	36.00	36.00	1600.00	1600.00			0.00	Porbandar-Dwarka Expressway Ltd.	Stup Consultants, Mumbai	Gujarat	RO-Gandhinagar	PIU-Devbhumi Dwarka
29	Meerut-Muzaffarnagar - Addl. Works	EPC	Balance Road works under NHDP	334	78.00	0.00	Mar - 2018	Mar - 2020	Mar - 2020	5.62	31.00	266.20	207.00	0.00	10.60	10.60	Krishna Construction Pvt. Ltd.	Unihorn India Pvt. Ltd.	Uttar Pradesh	RO-UP West	PIU-Meerut
30	Hapur Bypass - Moradabad including Hapur Bypass (km 50.00 - km 148.277)	BOT Toll	Balance Road works under NHDP	9	99.86	0.00	Apr - 2019	Oct - 2021	Apr - 2021	0.00	0.00	2650.00				0.00	IRB Infrastructure Developers Limited	Feedback Infra Ltd.	Uttar Pradesh	RO-UP West	PIU-Moradabad
31	Gundugolanu Devarapalli Kovvuru NH-16	BOT Hybrid Annuity	Balance Road works under NHDP	16	69.88	0.00	Oct - 2018	Apr - 2021		0.00	0.00	2087.37	1827.00			0.00	G.R Gundugolanu Devarapalli Highway Private Limited	Feedback Infra Pvt Ltd	Andhra Pradesh	RO-Vijayawada	PIU-Rajamahendravaram

Under Implementation Projects under Balance Road works under NHDP

Arranged in order of their completion with last completed shown first

Status as on Mar 31, 2019

All Lengths in Km.

Sr. No	Project Name	Mode	Scheme	NH No.	Length (km)	Length Completed (km)	Date of			Cumulative Physical Progress (%)		Cost of (INR)		Expenditure (INR)			Conc. / Contractor Name	Consultant	State	RO	PIU
							Start	Scheduled Completion (Original)	Estimated Completion	Actual	Target	Total Project Cost	Awarded to Civil Cont or BOT Grant or Annuity Payment	Upto Last FY	During CFY	Till Date					
32	Thalassery Mahe Bypass (Km 170.600 to Km 189.200) of NH-17 (New NH-66) in Kerala	EPC	Balance Road works under NHDP	66	18.60	0.00	Dec - 2017	May - 2020	May - 2020	21.50	26.35	942.66	883.98	0.25	132.00	132.25	GHV India Pvt. Ltd-EKK Infrastructure Pvt. Ltd (JV)	AECOM Asia Co. Ltd.	Kerala	RO-Thiruvananthapuram	PIU-Kozhikode
33	Kozhikode Bypass (Calicut Bypass) Vengalam Jn. to Ramanattukara Jn.	BOT Hybrid Annuity	Balance Road works under NHDP	66	28.40	0.00				0.00	0.00	1595.65				0.00	KMC Construction Ltd.	Feedback Infra Pvt. Ltd	Kerala	RO-Thiruvananthapuram	PIU-Kozhikode
34	Bihar - Jharkhand Border (Chordaha) - Gorhar section of NH-2 from km 249.525 to km 320.810	EPC	Balance Road works under NHDP	19	71.28	0.00				0.00	0.00	1240.63				0.00	Reliance Infrastructure Ltd.	JACOBS CES, Consulting Engineering Services (I) Pvt. Ltd.	Jharkhand	RO-Ranchi	PIU-Hazaribagh
35	Barhi-Koderma Section of NH31 km 0.00 - km 27.5	EPC	Balance Road works under NHDP	31	27.67	0.00				0.00	0.00	356.66				0.00	Ram Kripal Singh Construction Pvt. Ltd.	Chaitanya Projects Consultancy Pvt. Ltd.	Jharkhand	RO-Ranchi	PIU-Hazaribagh
36	Majhauri to Charout section	EPC	Balance Road works under NHDP	527 C	63.66	0.00				0.00	0.00	537.17				0.00	Ram Kripal Singh Construction Pvt Ltd.	Holtec Consulting Private Limited	Bihar	RO-Patna	PIU-Darbhanga

Under Implementation Projects under Balance Road works under NHDP*Arranged in order of their completion with last completed shown first***Status as on Mar 31, 2019***All Lengths in Km.*

Sr. No	Project Name	Mode	Scheme	NH No.	Length (km)	Length Completed (km)	Date of			Cumulative Physical Progress (%)		Cost of (INR)		Expenditure (INR)			Conc. / Contractor Name	Consultant	State	RO	PIU
							Start	Scheduled Completion (Original)	Estimated Completion	Actual	Target	Total Project Cost	Awarded to Civil Cont or BOT Grant or Annuity Payment	Upto Last FY	During CFY	Till Date					
37	Patna Bakhtiyarpur section of NH-30	BOT Toll	Balance Road works under NHDP	922	50.65	50.45	Sep - 2011	Mar - 2014	Dec - 2018	99.78	100.00	1172.07				0.00	BSC-CNC (JV)	Meinhardt	Bihar	RO-Patna	PIU-Patna
38	Maheshkunt-Saharsa-Purnea (Pkg I)	EPC	Balance Road works under NHDP	231	90.00	0.00				0.00	0.00	573.00				0.00	Gannon Dunkerley and Co. Ltd	SA Infrastructure Consultant in association with M/s Upham International Pvt Ltd.	Bihar	RO-Patna	PIU-Begu sarai
39	Khagaria - Purnea	BOT Annuity	Balance Road works under NHDP	31	140.00	140.00	Oct - 2011	Apr - 2014	Sep - 2018	100.00	100.00	664.00				0.00	KHAGARIA PURNEA HIGHWAY PROJECT LTD.	Scott Wilson Pvt. Ltd	Bihar	RO-Patna	PIU-Begu sarai
40	2nd Flyover (LCW) Parallel to Existing Flyover in Kishanganj Town	EPC	Balance Road works under NHDP	31	3.18	0.00	Jun - 2018	Jun - 2020		0.00	0.00	129.20				0.00	Bihar Rajya Pul Nirman Nigam Ltd.	Construma Consultancy Pvt. Ltd	Bihar	RO-Patna	PIU-Purni a
41	Karodi - Telwadi km 320.104 - km 375.00 of NH 211 (New NH-52)	EPC	Balance Road works under NHDP	211 (New NH 52)	54.36	0.00	Oct - 2018			0.00	0.00	565.02				0.00	Dilip Buildcon Limited		Maharashtra	RO-Nagpur	PIU-Aurangabad

Under Implementation Projects under Balance Road works under NHDP*Arranged in order of their completion with last completed shown first***Status as on Mar 31, 2019***All Lengths in Km.*

Sr. No	Project Name	Mode	Scheme	NH No.	Length (km)	Length Completed (km)	Date of			Cumulative Physical Progress (%)		Cost of (INR)		Expenditure (INR)			Conc. / Contractor Name	Consultant	State	RO	PIU
							Start	Scheduled Completion (Original)	Estimated Completion	Actual	Target	Total Project Cost	Awarded to Civil Cont or BOT Grant or Annuity Payment	Upto Last FY	During CFY	Till Date					
42	Aurangabad - Karodi km 290.00 - km 320.104 of NH 211 (New NH 52)	BOT Toll	Balance Road works under NHDP	52	189.00	0.00	Feb - 2019	Aug - 2021		0.00	0.00	565.02				0.00	L&T Ltd.		Maharashtra	RO-Nagpur	PIU-Aurangabad
43	Development of existing road in town (Khed and Narayangaon)	EPC	Balance Road works under NHDP	60	9.14	9.14	Aug - 2018	Aug - 2019		63.00	65.00	38.93	30.74	0.00	19.40	19.40	Roadway Solution India Pvt. Ltd.	-	Maharashtra	RO-Mumbai	PIU-Nashik
44	Balance / Other Road Safety Works in Pimpalgaon - Nashik - Gonde Section under EPC -I.	EPC	Balance Road works under NHDP	60	4.54	1.25	Jun - 2017	Dec - 2019	Dec - 2019	63.29	65.00	66.25	65.91	7.61	25.00	32.61	B. P. Sangle Construction Pvt. Ltd.	K & J Projects Pvt. Ltd., Nagpur	Maharashtra	RO-Mumbai	PIU-Nashik
45	Balance / Additional Works in Pimpalgaon - Nashik - Gonde Section of NH-3 from Km.380.00 to Km.440.00. under EPC - II.	EPC	Balance Road works under NHDP	3	7.60	0.00	Apr - 2018	Oct - 2020	Oct - 2020	15.10	22.86	404.93	448.18	0.04	57.90	57.94	Dineshchandra R. Agrawal Infracon Pvt. Ltd.	K & J Projects Pvt Ltd. Nagpur	Maharashtra	RO-Mumbai	PIU-Nashik
46	Karauli (83.960) - Dholpur(184.460) section of NH-11B in state of Rajasthan	EPC	Balance Road works under NHDP	23	100.90	100.70	Sep - 2014	Sep - 2016	Apr - 2019	98.56	100.00	261.00				0.00	Contractor (M/s Dilip Buildcon Limited)	Holtec Consulting Pvt. Ltd.	Rajasthan	RO-Jaipur	PIU-Dausa

Under Implementation Projects under Balance Road works under NHDP*Arranged in order of their completion with last completed shown first***Status as on Mar 31, 2019***All Lengths in Km.*

Sr. No	Project Name	Mode	Scheme	NH No.	Length (km)	Length Completed (km)	Date of			Cumulative Physical Progress (%)		Cost of (INR)		Expenditure (INR)			Conc. / Contractor Name	Consultant	State	RO	PIU
							Start	Scheduled Completion (Original)	Estimated Completion	Actual	Target	Total Project Cost	Awarded to Civil Cont or BOT Grant or Annuity Payment	Upto Last FY	During CFY	Till Date					
47	Balance works of Jaipur Ring Road from Agra Road (Km. 0.300) to Ajmer Road (46.700) section in the state of Rajasthan	EPC	Balance Road works under NHDP	148 C	46.40	0.00	Jan - 2018	Apr - 2019	Apr - 2019	94.00	99.00	810.00				0.00	M/s LR BLC - Gawar (JV)	ICT Pvt. Ltd.	Rajasthan	RO-Jaipur	PIU-Jaipur South
48	Shamla ji to Motachilodha	BOT Hybrid Annuity	Balance Road works under NHDP	48	93.21	0.00	Jan - 2019	Jan - 2021		0.00	0.00	1361.00				0.00	Shamlaji Expressway Pvt. Ltd.	Louis Berger Consulting Pvt. Ltd.	Gujarat	RO-Gandhi nagar	PIU-Ahmedabad
49	Junagadh Bypass	EPC	Balance Road works under NHDP	151	20.60	0.00	Apr - 2018	Oct - 2019	Oct - 2019	0.00	0.00	232.00				0.00	Gawar Construction s Ltd.	LASA	Gujarat	RO-Gandhi nagar	PIU-Rajkot
50	Gujarat / Maharashtra Border - Surat - Hazira Port Section of NH-6	BOT Toll	Balance Road works under NHDP	53	131.50	131.50	Mar - 2010	Sep - 2012	Dec - 2018	100.00	100.00	1509.10				2335.20	M/s. Isolux-Soma Consortium (JV)	M/s CES, New Delhi	Gujarat	RO-Gandhi nagar	PIU-Surat Expressway
51	Dahisar - Surat Section	BOT Toll	Balance Road works under NHDP	48	239.00	237.50	Feb - 2009	Jul - 2011	Mar - 2019	99.00	100.00	1694.00				0.00	IRB Infrastructures Developers Ltd	STUP Consultant	Gujarat	RO-Gandhi nagar	PIU-Surat Expressway

Under Implementation Projects under Balance Road works under NHDP*Arranged in order of their completion with last completed shown first***Status as on Mar 31, 2019***All Lengths in Km.*

Sr. No	Project Name	Mode	Scheme	NH No.	Length (km)	Length Completed (km)	Date of			Cumulative Physical Progress (%)		Cost of (INR)		Expenditure (INR)			Conc. / Contractor Name	Consultant	State	RO	PIU
							Start	Scheduled Completion (Original)	Estimated Completion	Actual	Target	Total Project Cost	Awarded to Civil Cont or BOT Grant or Annuity Payment	Upto Last FY	During CFY	Till Date					
52	Chiloda-Naroda (Package-VII)	EPC	Balance Road works under NHDP	48	15.31	10.07	May - 2017	May - 2019	Nov - 2019	51.50	66.00	247.00				0.00	KCC Buildcon Pvt. Ltd.	Louis Berger Consulting Pvt. Ltd.	Gujarat	RO-Gandhi nagar	PIU-Ahmedabad
53	Gurgaon Sohna Pkg-II from existing Km.11.682 to existing km.24.40	BOT Hybrid Annuity	Balance Road works under NHDP	248 A	12.72	0.00	Jan - 2019	Jul - 2021		0.00	0.00	913.42	565.76			0.00	Rajiv Chowk-Sohna Pvt. Ltd.	AECOM Asia Company Ltd.	Delhi	RO-Delhi	PIU-Gurgaon
54	Gurgaon Sohna Pkg-I (Km.2.74 to Km.11.682)	BOT Hybrid Annuity	Balance Road works under NHDP	248 A	8.94	0.00	Feb - 2019	Jul - 2021		0.00	0.00	775.59	689.98			0.00	Rajiv Chowk - Sohna Pvt. Ltd.	AECOM Asia Company Ltd.	Delhi	RO-Delhi	PIU-Gurgaon
55	Viluppuram (Km.0.000) to Puducherry (Km.29.000) of NH-45A in Tamil Nadu	BOT Hybrid Annuity	Balance Road works under NHDP	332	29.00	0.00				0.00	0.00	998.70	962.20	0.00	0.00	0.00	Viluppuram Highway Construction Pvt. Ltd.	M/s. Feedack Infra private limited	Tamil Nadu	RO-Chennai	PIU-Viluppuram
56	Trichirapalli (Km 0.000) to Kallagam (Km. 38.700) of NH-227 in Tamil Nadu	BOT Hybrid Annuity	Balance Road works under NHDP	81	38.70	0.00				0.00	0.00	1211.45	1020.60			0.00	KNR Srirangam infra pvt ltd	Vax Consultant JV Aarvee Associates	Tamil Nadu	RO-Chennai	PIU-Viluppuram

Under Implementation Projects under Balance Road works under NHDP*Arranged in order of their completion with last completed shown first***Status as on Mar 31, 2019***All Lengths in Km.*

Sr. No	Project Name	Mode	Scheme	NH No.	Length (km)	Length Completed (km)	Date of			Cumulative Physical Progress (%)		Cost of (INR)		Expenditure (INR)			Conc. / Contractor Name	Consultant	State	RO	PIU
							Start	Scheduled Completion (Original)	Estimated Completion	Actual	Target	Total Project Cost	Awarded to Civil Cont or BOT Grant or Annuity Payment	Upto Last FY	During CFY	Till Date					
57	Puducherry (Km.29.000) to Poondiyanakuppa m (Km.67.000) of NH-45A (New NH-332) in Tamil Nadu	BOT Hybrid Annuity	Balance Road works under NHDP	332	38.00	0.00				0.00	0.00	1294.47	1296.00			0.00	IRB Infrastructur e Developers Ltd in JV with M/s Modern Road Makers Pvt. Ltd.	Feedback Infra Pvt. Ltd.	Tamil Nadu	RO-Chennai	PIU-Viluppuram
58	Poondiyanakuppa m (Km.67.000) to Sattanathapuram (Km.123.800) of NH-45A in Tamil Nadu	BOT Hybrid Annuity	Balance Road works under NHDP	32	56.80	0.00				0.00	0.00	2153.39				0.00	IRB Infrastructur e Developers Ltd in JV with M/s Modern Road Makers Pvt. Ltd.	Feedback Infra Pvt. Ltd	Tamil Nadu	RO-Chennai	PIU-Viluppuram
59	Meensurutti (Km.98.433) to Chidambaram (Km.129.965) of NH-227 in Tamil Nadu	BOT Hybrid Annuity	Balance Road works under NHDP	81	31.53	0.00				0.00	0.00	633.55				0.00	KNR chidambaram infra pvt ltd	Vax consultant JV M/s. Aarvee Associates.	Tamil Nadu	RO-Chennai	PIU-Viluppuram
60	Kallagam (km.38.700) to Meensurutti (Km.98.433) of NH-227 in Tamil Nadu	BOT Hybrid Annuity	Balance Road works under NHDP	81	59.73	0.00				0.00	0.00	1016.92				0.00	Kallagam Meensurutti Highway Private Limited	Vax consultant JV M/s. Aarvee associates	Tamil Nadu	RO-Chennai	PIU-Viluppuram

Under Implementation Projects under Balance Road works under NHDP

Arranged in order of their completion with last completed shown first

Status as on Mar 31, 2019

All Lengths in Km.

Sr. No	Project Name	Mode	Scheme	NH No.	Length (km)	Length Completed (km)	Date of			Cumulative Physical Progress (%)		Cost of (INR)		Expenditure (INR)			Conc. / Contractor Name	Consultant	State	RO	PIU
							Start	Scheduled Completion (Original)	Estimated Completion	Actual	Target	Total Project Cost	Awarded to Civil Cont or BOT Grant or Annuity Payment	Upto Last FY	During CFY	Till Date					
61	Talcher to end of Kamakhyanagar Bypass km 8.844 - km 15.725 of NH-23 and km 301.875 - km 335.946 of NH 200	EPC	Balance Road works under NHDP	23 (New 149) & 200 (New 53)	41.70	0.00	Feb - 2019	Aug - 2021		0.00	0.00	795.18				0.00	MonteCarlo Ltd. - M/s Iron Triangle Ltd. (JV)	ICT Pvt. Ltd.	Odisha	RO-Bhubaneswar	PIU-Dhenkanal
62	Rimuli Koida km 163 - km 206 of NH 215	EPC	Balance Road works under NHDP	520	43.20	10.06	May - 2018	May - 2020	May - 2020	20.00	10.00	818.02	540.00	0.00	54.00	54.00	Montecarlo Pvt. Ltd.	LEA Associates South Asia Pvt. Ltd.	Odisha	RO-Bhubaneswar	PIU-Rourkela
63	Koida-Rajamunda (Pkg-II) km 206.00 - km 259.453 of NH 215	EPC	Balance Road works under NHDP	520	53.25	0.00	May - 2018	May - 2020	May - 2020	0.00	0.00	1165.63				0.00	KMC - RKD (JV)	LEA Associates South Asia Pvt. Ltd.	Odisha	RO-Bhubaneswar	PIU-Rourkela
64	Khandagiri Chowk Grade Separator	EPC	Balance Road works under NHDP	16	2.23	0.00	May - 2018	Nov - 2019	Nov - 2019	0.00	0.00	73.29				0.00	RKD Construction Pvt. Ltd.	AECOM India (P) Ltd	Odisha	RO-Bhubaneswar	PIU-Bhubaneswar
65	Kamakhyanagar Bypass Duburi km 335.946 - km 388.382	EPC	Balance Road works under NHDP	53	51.10	0.00	Feb - 2019	Aug - 2021		0.00	0.00	761.11				0.00	G. R. Infraprojects Ltd.	ICT Pvt. Ltd.	Odisha	RO-Bhubaneswar	PIU-Dhenkanal

Under Implementation Projects under Balance Road works under NHDP*Arranged in order of their completion with last completed shown first***Status as on Mar 31, 2019***All Lengths in Km.*

Sr. No	Project Name	Mode	Scheme	NH No.	Length (km)	Length Completed (km)	Date of			Cumulative Physical Progress (%)		Cost of (INR)		Expenditure (INR)			Conc. / Contractor Name	Consultant	State	RO	PIU
							Start	Scheduled Completion (Original)	Estimated Completion	Actual	Target	Total Project Cost	Awarded to Civil Cont or BOT Grant or Annuity Payment	Upto Last FY	During CFY	Till Date					
66	Chandikhole (km 62.000) to Bhadrak (km136.500)	BOT Hybrid Annuity	Balance Road works under NHDP	16	74.50	10.00	Dec - 2018	Jun - 2021		0.00	0.00	1623.92	1522.00	0.00	0.00	0.00	DBL Chandikhole -Bhadrak Highways Pvt Ltd.	Aecom India Pvt. Ltd.	Odisha	RO-Bhubaneswar	PIU-Balasore
67	Bhadrak (KM 136.500) to Baleshwar (KM 199.141)	BOT Hybrid Annuity	Balance Road works under NHDP	16	62.64	0.00				0.00	0.00	1080.38	999.00	0.00	0.00	0.00	BG Bhadrak Baleshwar Highway Pvt Ltd.	M/s Aecom India Pvt. Ltd.	Odisha	RO-Bhubaneswar	PIU-Balasore
68	Service Road on Indore-Dewas	EPC	Balance Road works under NHDP	52	32.00	0.00	Dec - 2017	Dec - 2019	Dec - 2019	24.50	39.04	89.76	89.76	(3.60)	16.80	13.20	Dineshchandra R Agarwal Infracon Pvt. Ltd	Not Required	Madhya Pradesh	RO-Bhopal	PIU-Indore
69	Seoni MP / MH Border	EPC	Balance Road works under NHDP	44	28.70	7.88	Aug - 2018	Aug - 2020		0.00	0.00	730.08				0.00	Dilip Buildcon Ltd.	LION Engineering Consultants, Bhopal.	Madhya Pradesh	RO-Bhopal	PIU-Chhindwara
70	Itarsi (Km. 63.000) to Betul (Km. 137.000) of NH-69 in Madhya Pradesh	EPC	Balance Road works under NHDP	46	73.96	18.00	Feb - 2018	Feb - 2020	Aug - 2020	27.49	33.00	589.53				0.00	Long jian - Jitendra singh (JV)	LASA	Madhya Pradesh	RO-Bhopal	PIU-Bhopal
71	Indore -Dewas km 577.550 to km 610.000 and km 0.000 to km 12.600 of NH-3 in MP	BOT Toll	Balance Road works under NHDP	52	45.05	44.23	Nov - 2010	Feb - 2014	Sep - 2018	98.20	100.00	368.73				0.00	M/s Indore Dewas Tollwasy Pvt Ltd	Consulting Engineers Group Ltd.	Madhya Pradesh	RO-Bhopal	PIU-Indore

Under Implementation Projects under Balance Road works under NHDP*Arranged in order of their completion with last completed shown first***Status as on Mar 31, 2019***All Lengths in Km.*

Sr. No	Project Name	Mode	Scheme	NH No.	Length (km)	Length Completed (km)	Date of			Cumulative Physical Progress (%)		Cost of (INR)		Expenditure (INR)			Conc. / Contractor Name	Consultant	State	RO	PIU
							Start	Scheduled Completion (Original)	Estimated Completion	Actual	Target	Total Project Cost	Awarded to Civil Cont or BOT Grant or Annuity Payment	Upto Last FY	During CFY	Till Date					
72	Gwalior Shivpuri (Mohana Town Portion) [km. 169.6 - km. 173.6]	EPC	Balance Road works under NHDP	46	4.00	0.00	May - 2018	May - 2019	May - 2019	0.00	0.00	18.40				0.00	Shobha Ram Sharma contractor	NA	Madhya Pradesh	RO-Bhopal	PIU-Shivpuri
73	Balance work of Rewa Sidhi Section	Item Rate	Balance Road works under NHDP	44	82.46	61.00	Aug - 2018	Aug - 2020	Aug - 2020	35.00	35.00	419.00	364.59			0.00	Gawar Construction Limited		Madhya Pradesh	RO-Bhopal	PIU-Gwalior
74	Churhat Bypass of Rewa Sidhi Section	BOT Hybrid Annuity	Balance Road works under NHDP	39	15.35	0.00	Dec - 2018	Dec - 2022		8.77	0.00	793.14				0.00	DBL Rewa Seedhi Highways Pvt. Ltd.	Amberg	Madhya Pradesh	RO-Bhopal	PIU-Katni
75	MH/KNT Border to Sangareddy Section of NH-09 in States of Karnataka and Telangana	BOT Toll	Balance Road works under NHDP	65	145.00	0.00	Apr - 2014	Sep - 2016	May - 2019	98.50	100.00	1847.47				702.00	L&T Deccan Toll Ways Ltd	Egis India Pvt.Ltd.	Karnataka	RO-Bengaluru	PIU-Gulbarga
76	Govindpur (Raigunj) - Chas - WB border section of NH-32	EPC	Balance Road works under NHDP	18	56.89	27.39	Dec - 2017		Jul - 2018	18.48	21.08	915.24	486.00			0.00	Ashoka Buildcon Limited	M/s SMEC-RODIC JV	Jharkhand	RO-Ranchi	PIU-Dhanbad

Under Implementation Projects under Balance Road works under NHDP

Arranged in order of their completion with last completed shown first

Status as on Mar 31, 2019

All Lengths in Km.

Sr. No	Project Name	Mode	Scheme	NH No.	Length (km)	Length Completed (km)	Date of			Cumulative Physical Progress (%)		Cost of (INR)		Expenditure (INR)			Conc. / Contractor Name	Consultant	State	RO	PIU
							Start	Scheduled Completion (Original)	Estimated Completion	Actual	Target	Total Project Cost	Awarded to Civil Cont or BOT Grant or Annuity Payment	Upto Last FY	During CFY	Till Date					
77	Duburi Chandikhole km 388.376 - km 428.074 of NH 200 (New 53)	EPC	Balance Road works under NHDP	53	39.40	0.00				0.00	0.00	789.23	577.00			0.00	Gammon Engineers and Contractors Pvt Ltd. JV with Gammon Infrastructure Projects Ltd.	ICT Pvt. Ltd.	Odisha	RO-Bhubaneswar	PIU-Dhenkanal
78	Kamrej - Chalthan Section from Km. 248.100 to Km. 264.350 of NH-8 including long term remedial measure	EPC	Balance Road works under NHDP	48	16.25	6.93	Mar - 2017	Mar - 2019	Mar - 2019	40.75	74.20	241.41	241.41			0.00	SCIW and Unique Construction (JV)	Feedback Ventures Pvt. Ltd. in JV with Yongma Engineering Co. Ltd. Korea	Gujarat	RO-Gandhinagar	PIU-Surat Expressway
79	Dindigul (Km 2.750) - Theni (Km 73.400) of NH-45E and Theni (Km 215.500) - Kumili (Km 273.600) of NH-220 in Tamilnadu	BOT Annuity	Balance Road works under NHDP	183	133.79	90.67	Sep - 2011	Aug - 2013	Sep - 2019	65.98	100.00	690.59	21.00			0.00	M/s Transstroy India Limited	Wilbur Smith Associates Inc USA in joint venture with M/s Wilbur Smith Associates Pvt Ltd	Tamil Nadu	RO-Madurai	PIU-Dindigul
80	Parwanoo (Km 67.00) to Solan (Km 106.14) of NH-22 in Himachal Pradesh	EPC	Balance Road works under NHDP	05	39.14	24.18	Sep - 2015	Mar - 2018	Mar - 2019	62.30	0.00	749.00	749.00			0.00	G R Infraprojects Limited	SNC Lavalin Infrastructure Pvt Ltd	Himachal Pradesh	RO-Shimla	PIU-Shimla

Under Implementation Projects under Balance Road works under NHDP*Arranged in order of their completion with last completed shown first***Status as on Mar 31, 2019***All Lengths in Km.*

Sr. No	Project Name	Mode	Scheme	NH No.	Length (km)	Length Completed (km)	Date of			Cumulative Physical Progress (%)		Cost of (INR)		Expenditure (INR)			Conc. / Contractor Name	Consultant	State	RO	PIU
							Start	Scheduled Completion (Original)	Estimated Completion	Actual	Target	Total Project Cost	Awarded to Civil Cont or BOT Grant or Annuity Payment	Upto Last FY	During CFY	Till Date					
81	Ludhiana (Km. 92.000) to Talwandi Section (Km. 170.000) of NH-95 in Punjab	BOT Toll	Balance Road works under NHDP	05	78.00	76.08	Mar - 2012	Sep - 2014	Sep - 2019	91.92	100.00	588.10	479.00	(8.12)	8.12	0.00	Essel Infra Projects Ltd. - Pan Indian Networks Ltd.	Gherzi Eastern Ltd.	Punjab	RO-Chandi garh	PIU-Ludhi ana
82	Samrala Chowk (Km. 0.000) to (Km. 12.951) of NH-95 in Punjab	EPC	Balance Road works under NHDP	05	12.95	0.30	Oct - 2017	Apr - 2020	Apr - 2020	25.00	57.00	814.31	756.00	10.19	118.00	128.19	GECPL-SPSCPL (JV)	Stanley Consultant Pvt. Ltd.	Punjab	RO-Chandi garh	PIU-Ludhi ana
83	Laddowal Bypass (Km. 0.000) to (Km. 17.041) Linking with NH-95 with NH-1 Via Laddowal Seed Farm of NH-95 in Punjab	BOT Hybrid Annuity	Balance Road works under NHDP	05	17.04	3.50	Jun - 2017	Dec - 2019	Dec - 2019	41.00	66.00	566.20	392.00	6.74	124.00	130.74	Eagle Infra Pvt. Ltd.	M/s Gifford India Pvt. Ltd.	Punjab	RO-Chandi garh	PIU-Ludhi ana
84	Shimla Bypass (Kaithlighat (Km 129.050) to Dhalli (Km 156.507)	BOT Hybrid Annuity	Balance Road works under NHDP	22	27.45	0.00	Apr - 2018	Oct - 2020	Sep - 2020	0.00	0.00	1480.00	1480.00			0.00	Shiv Valley Highways Private Limited	Meinhardt Singapore Pvt. Ltd.	Himachal Pradesh	RO-Shimla	PIU-Shimla
85	Nandigama Bypass and Kanchikacherla bypass	EPC	Balance Road works under NHDP	65	14.34	5.88	Mar - 2018	Jun - 2019	Nov - 2019	50.25	69.34	424.82	262.93	0.00	110.00	110.00	Lakshmi Infrastructure and Developers India Pvt. Ltd.	Aarvee Associates	Andhra Pradesh	RO-Vijaya wada	PIU-Vijaya wada

Under Implementation Projects under Balance Road works under NHDP

Arranged in order of their completion with last completed shown first

Status as on Mar 31, 2019

All Lengths in Km.

Sr. No	Project Name	Mode	Scheme	NH No.	Length (km)	Length Completed (km)	Date of			Cumulative Physical Progress (%)		Cost of (INR)		Expenditure (INR)			Conc. / Contractor Name	Consultant	State	RO	PIU
							Start	Scheduled Completion (Original)	Estimated Completion	Actual	Target	Total Project Cost	Awarded to Civil Cont or BOT Grant or Annuity Payment	Upto Last FY	During CFY	Till Date					
86	Vijayawada (Km.0.000) to Machilipatnam (Km.63.8) of NH-65 in Andhra Pradesh	EPC	Balance Road works under NHDP	65	64.61	63.58	Nov - 2016	Nov - 2018	Oct - 2018	92.04	100.00	1462.32	740.70	415.26	295.00	710.26	Dilip Buildcon Ltd.	FEEDBACK INFRA	Andhra Pradesh	RO-Vijayawada	PIU-Vijayawada
87	Piprakothi-Raxaul	BOT Toll	Balance Road works under NHDP	28A	68.00			Apr - 2014		0.00	0.00	375.00	429.31			420.05	Tantia Raxaul Tollway Pvt. Ltd./ Tantia Construction Ltd. (09903900412/ 9771440657)	MITES Ltd. (1123354800)	Bihar	RO-Patna	PIU-Motihari
88	Karaikudi - Ramanathapuram section of NH 210 from Km.94/000 to Km.174/000 including 500 m on SH 35 (Madurai Road)	EPC	Balance Road works under NHDP	536	80.00	30.13	Nov - 2017	Apr - 2020	Apr - 2020	37.66	41.70	652.55	355.90			0.00	DRA-SP-VM (JV)	MITES Limited	Tamil Nadu	RO-Madurai	PIU-Karaikudi
89	Hiran River to Sindoor River (Km.66.00 - Km.130.00)	EPC	Balance Road works under NHDP	45	64.00	0.00	Jul - 2018	Jul - 2020		0.00	0.00	866.41	617.17	(12.00)	12.00	0.00	Krishna Construction s - Gawar Construction Ltd. (JV)	ICT & M/s LBGI	Madhya Pradesh	RO-Bhopal	PIU-Narsinghpur

Under Implementation Projects under Balance Road works under NHDP*Arranged in order of their completion with last completed shown first***Status as on Mar 31, 2019***All Lengths in Km.*

Sr. No	Project Name	Mode	Scheme	NH No.	Length (km)	Length Completed (km)	Date of			Cumulative Physical Progress (%)		Cost of (INR)		Expenditure (INR)			Conc. / Contractor Name	Consultant	State	RO	PIU
							Start	Scheduled Completion (Original)	Estimated Completion	Actual	Target	Total Project Cost	Awarded to Civil Cont or BOT Grant or Annuity Payment	Upto Last FY	During CFY	Till Date					
90	Gorhar to Khairatunda Section of NH-2 from Km. 320.810 to Km.360.300 (Pkg I)	BOT Hybrid Annuity	Balance Road works under NHDP	19	40.19	0.00				0.00	0.00	1504.23				0.00	Dilip Buildcon Limited	CES (I) Pvt. Ltd.	Jharkhand	RO-Ranchi	PIU-Dhanbad
91	Trichy - Karaikudi section of NH 210 including Trichy Bypass on NH 67	BOT Annuity	Balance Road works under NHDP	336, 36, 536	106.97	94.19	May - 2011	May - 2013	Aug - 2019	88.05	98.50	436.90	309.00			0.00	Transstroy Trichy Karaikudi Tollways Private Limited	STUP Consultants	Tamil Nadu	RO-Madurai	PIU-Karaikudi
92	Madurai - Paramakudi and 2 lane with paved shoulders of Paramakudi - Ramanathapuram section of NH-49 from Km.5/000 to Km.120/000	EPC	Balance Road works under NHDP	85 & 87	115.00	114.07	May - 2015	Nov - 2017	Mar - 2019	99.10	100.00	1134.35	937.00			952.38	KNR Construction s Limited	VAX Consultants	Tamil Nadu	RO-Madurai	PIU-Karaikudi
93	Budhanpur Urban section (Km 180.420) to Gossai ki bazaar bypass (Km 240.340) [Ghaghra Bridge to Varanasi] (PKG-II)	EPC	Balance Road works under NHDP	28	59.92	37.30	Jan - 2016	Jun - 2018	Jun - 2019	66.45	70.00	2884.87	741.00	489.25	13.90	503.15	Gayatri Projects Limited	ICT	Uttar Pradesh	RO-UP East	PIU-Varanasi

Under Implementation Projects under Balance Road works under NHDP*Arranged in order of their completion with last completed shown first***Status as on Mar 31, 2019***All Lengths in Km.*

Sr. No	Project Name	Mode	Scheme	NH No.	Length (km)	Length Completed (km)	Date of			Cumulative Physical Progress (%)		Cost of (INR)		Expenditure (INR)			Conc. / Contractor Name	Consultant	State	RO	PIU
							Start	Scheduled Completion (Original)	Estimated Completion	Actual	Target	Total Project Cost	Awarded to Civil Cont or BOT Grant or Annuity Payment	Upto Last FY	During CFY	Till Date					
94	Biaora-Dewas section from Km Km 426.100 to 141.260 of NH-3	BOT Toll	Balance Road works under NHDP	3	141.26	119.11	Jul - 2016	Jan - 2019	Mar - 2019	84.34	90.96	1583.79	1584.00	(724.00)	724.00	0.00	Biaora Dewas Tollways Pvt. Ltd	Consulting Engineering Group Pvt. Ltd	Madhya Pradesh	RO-Bhopal	PIU-Indore
95	Chittorgarh-Udaipur Section of NH76	BOT Toll	Balance Road works under NHDP		93.50	62.00	Jul - 2017	Dec - 2019	Dec - 2019	56.70	62.00	1245.75	1110.19	(447.00)	447.00	0.00	Uchit Expressways Pvt Ltd	Louis berger Pvt Ltd	Rajasthan	RO-Jaipur	PIU-Udaipur
96	Davanagere - Haveri of NH-48 (Old NH-4)	BOT Hybrid Annuity	Balance Road works under NHDP	48	78.92	35.00	Jan - 2018	Mar - 2020	Jul - 2020	34.90	35.50	1177.00	1177.00			0.00	IRCON Davanagere Haveri Highway Ltd	Egis India Pty Limited	Karnataka	RO-Bengaluru	PIU-Chitradurga
97	Panvel (0.000) to Indapur (84.600) of NH-66	BOT Toll	Balance Road works under NHDP	66	84.60	45.88	Dec - 2011	Jun - 2014	Jun - 2019	74.33	100.00	943.00	943.00	1345.50	146.00	1491.50	JM Mhatre and M/s Supreme Infrastructure India Ltd.	Frischmann Prabhu	Maharashtra	RO-Mumbai	PIU-Panvel
98	BRT Tiger Reserve Boundary (Km.287.500) to Bangalore Section (Km.458.420) of NH-209 in Karnataka	BOT Hybrid Annuity	Balance Road works under NHDP	948	170.92	90.00	Aug - 2017	Aug - 2019	Aug - 2019	65.45	76.16	1310.00	1008.00	(44.90)	44.90	0.00	Sadbhav Bangalore Highway Pvt. Ltd.	M/s Feedback Infra Pvt Ltd	Karnataka	RO-Bengaluru	PIU-Ramanagara

Under Implementation Projects under Balance Road works under NHDP*Arranged in order of their completion with last completed shown first***Status as on Mar 31, 2019***All Lengths in Km.*

Sr. No	Project Name	Mode	Scheme	NH No.	Length (km)	Length Completed (km)	Date of			Cumulative Physical Progress (%)		Cost of (INR)		Expenditure (INR)			Conc. / Contractor Name	Consultant	State	RO	PIU
							Start	Scheduled Completion (Original)	Estimated Completion	Actual	Target	Total Project Cost	Awarded to Civil Cont or BOT Grant or Annuity Payment	Upto Last FY	During CFY	Till Date					
99	Bridge across Varsova Creek and approaches with interchange from Km 496.100 to Km 498.350	EPC	Balance Road works under NHDP	48	2.25	0.00	Feb - 2018	Feb - 2020	Feb - 2020	9.34	15.00	157.00	247.00			0.00	Vijay M. Mistry Construction Pvt. Ltd & N.G. Projects Pvt. Ltd. (JV)	Intercontinental Consultants and Technocrats, New Delhi	Gujarat	RO-Gandhinagar	PIU-Surat Expressway
100	Kelapur(Km 153.000) to Pimpalkhuti(Km 175.000) of NH-7	EPC	Balance Road works under NHDP	7	21.25	20.75	Jul - 2016	Jul - 2018	Dec - 2018	100.00	98.82	197.69	151.11			0.00	Raj Promoters & Civil Engineers Pvt Ltd.	MC Consultant	Maharashtra	RO-Nagpur	PIU-Yavatmal
101	Srinagar Ring Road from Km 0.000 (Galandar) to Km 42.100 (Crossing of Sumbel Road) in Srinagar	EPC	Balance Road works under NHDP		42.10	0.00				0.00	0.00	939.41	939.41			0.00	M/s Ramky Infrastructure Ltd.	Louis Berger Consulting Private Limited	Jammu and Kashmir	RO-Jammu	PIU-Srinagar
102	Vadakkenchery (Km 236.000) to Thrissur (Km 264.490) of NH - 544 in Kerala	BOT Toll	Balance Road works under NHDP	544	28.36	23.30	Sep - 2012	Mar - 2015	Mar - 2019	82.87	100.00	617.00	910.00	832.32	71.00	903.32	KMC Construction Ltd. - CR18G Consortium	Sowil Limited	Kerala	RO-Thiruvananthapuram	PIU-Palakkad
103	Tuljapur(Km 0.000) to Ausa (Km 55.835) section of NH-361 in the state of Maharashtra	BOT Hybrid Annuity	Balance Road works under NHDP	361	67.43	50.14	Nov - 2017	May - 2020	May - 2020	75.00	46.68	905.00	911.07	(235.89)	657.00	421.11	Dilip Buildcon Ltd.	Aarvee Associates	Maharashtra	RO-Nagpur	PIU-Nanded

Under Implementation Projects under Balance Road works under NHDP*Arranged in order of their completion with last completed shown first***Status as on Mar 31, 2019***All Lengths in Km.*

Sr. No	Project Name	Mode	Scheme	NH No.	Length (km)	Length Completed (km)	Date of			Cumulative Physical Progress (%)		Cost of (INR)		Expenditure (INR)			Conc. / Contractor Name	Consultant	State	RO	PIU
							Start	Scheduled Completion (Original)	Estimated Completion	Actual	Target	Total Project Cost	Awarded to Civil Cont or BOT Grant or Annuity Payment	Upto Last FY	During CFY	Till Date					
104	Waranga - Mahagaon	BOT Hybrid Annuity	Balance Road works under NHDP	361	66.88	26.08	May - 2018	Nov - 2020	Nov - 2020	39.60	22.59	1165.15	1059.83	(355.00)	355.00	0.00	Sadbhav Infrastructure Projects Ltd.	Aarvee Associates	Maharashtra	RO-Nagpur	PIU-Nanded
105	Lucknow(11.500) to Sultanpur (138.925) of NH-56 in Uttar Pradesh	BOT Hybrid Annuity	Balance Road works under NHDP	731	127.43	127.11	May - 2017	Nov - 2019	Mar - 2019	92.67	74.73	2016.00	2016.00	(765.00)	765.00	0.00	Dilip Buildcon Ltd.	Consulting Engineers Group Ltd	Uttar Pradesh	RO-UP East	PIU-Lucknow
106	Mahulia (km 277.500) to Baharagora (km 333.500) of NH-33 and Baharagora (km 199.200) to Chichira (km 183.587) of NH-06 in Jharkhand	EPC	Balance Road works under NHDP	18	71.61	23.00	Sep - 2016	Mar - 2019	Dec - 2018	92.88	95.00	896.60	674.10			0.00	Dilip Buildcon Ltd.	SMEC India	Jharkhand	RO-Ranchi	PIU-Jamshedpur
107	Dagamagpur to Lalganj Pkg-II Section of NH-7 (km 49.1 - km 96.8)	EPC	Balance Road works under NHDP	7	47.70	3.00	Dec - 2018	Jun - 2021		7.75	5.90	1380.04	770.04	98.00	0.00	98.00	M/S Dilip Buildcon Ltd.	M/S RITES Ltd.	Uttar Pradesh	RO-UP East	PIU-Mirzapur
108	Chitradurga - Davanagere including Chitradurga bypass of NH-48 (Old NH-4)	BOT Hybrid Annuity	Balance Road works under NHDP	48	72.70	37.00	Dec - 2017	Jun - 2020	Jun - 2020	35.68	42.51	1434.00	1434.00	0.00	0.00	0.00	PNC Chitradurga Highway Pvt. Ltd.	Egis India Pvt. Ltd.,	Karnataka	RO-Bengaluru	PIU-Chitradurga

Under Implementation Projects under Balance Road works under NHDP*Arranged in order of their completion with last completed shown first***Status as on Mar 31, 2019***All Lengths in Km.*

Sr. No	Project Name	Mode	Scheme	NH No.	Length (km)	Length Completed (km)	Date of			Cumulative Physical Progress (%)		Cost of (INR)		Expenditure (INR)			Conc. / Contractor Name	Consultant	State	RO	PIU
							Start	Scheduled Completion (Original)	Estimated Completion	Actual	Target	Total Project Cost	Awarded to Civil Cont or BOT Grant or Annuity Payment	Upto Last FY	During CFY	Till Date					
109	Krishnagiri (Km.0.000) to Walajahpet (Km.148.300) of NH - 48 in Tamil Nadu	BOT Toll	Balance Road works under NHDP	48	148.30	141.87	Jun - 2011	Dec - 2013	Jul - 2019	96.64	100.00	1250.00	1250.00	927.82	4.84	932.66	M/s. Krishnagiri Walajahpet Tollway Limited	M/s. The Louis Berger Group Inc	Tamil Nadu	RO-Chennai	PIU-Krishnagiri
110	Pandoh bypass (221.305) to Takoli (242.000) of NH-21 in the state of Himachal Pradesh	BOT Hybrid Annuity	Balance Road works under NHDP		18.91	0.00	Mar - 2018	Sep - 2021	Sep - 2021	14.50	15.50	2467.00	2467.00			0.00	SP Pandoh Takoli Highway Pvt Ltd	SNC Lavalin	Himachal Pradesh	RO-Shimla	PIU-Mandi
111	Bakhtiyarpur (Km 153.300) to Mokama (Km 197.900) of NH-31 in Bihar.	EPC	Balance Road works under NHDP	31	44.60	0.00	Jun - 2017	Dec - 2019	Dec - 2019	10.10	70.00	1378.79	837.09	8.98	69.30	78.28	BSCPL Infrastructure Ltd.	Craphts Consultant India Pvt. Ltd.	Bihar	RO-Patna	PIU-Munger
112	Simaria (Km. 206.050) to Khagaria (Km. 266.282) of NH-31 in Bihar	EPC	Balance Road works under NHDP	31	60.23	27.00	Oct - 2016	Apr - 2019	Apr - 2019	22.43	35.00	567.00	567.00			0.00	Punj Lloyd Ltd.	Craphts Consultant India Pvt. Ltd.	Bihar	RO-Patna	PIU-Begusarai
113	Maheshkunt - Saharsa-Purnea Pkg II	EPC	Balance Road works under NHDP	231	87.96	0.00	Dec - 2018	Dec - 2020		0.00	0.00	736.01	736.01			0.00	Gammon Engineers & Contractor Pvt. Ltd.	SA Infrastructure Consultant in association with M/s Upham International Pvt Ltd.	Bihar	RO-Patna	PIU-Begusarai

Under Implementation Projects under Balance Road works under NHDP

Arranged in order of their completion with last completed shown first

Status as on Mar 31, 2019

All Lengths in Km.

Sr. No	Project Name	Mode	Scheme	NH No.	Length (km)	Length Completed (km)	Date of			Cumulative Physical Progress (%)		Cost of (INR)		Expenditure (INR)			Conc. / Contractor Name	Consultant	State	RO	PIU
							Start	Scheduled Completion (Original)	Estimated Completion	Actual	Target	Total Project Cost	Awarded to Civil Cont or BOT Grant or Annuity Payment	Upto Last FY	During CFY	Till Date					
114	Aunta-Simaria including Ganga Bridge	BOT Hybrid Annuity	Balance Road works under NHDP	31	8.15	0.00	Aug - 2018	Feb - 2022		0.00	0.00	885.00	885.00			0.00	Welspun Aunta-Simaria Project Pvt. Ltd	Craphts Consultant India Pvt. Ltd	Bihar	RO-Patna	PIU-Begu sarai
115	Barhi (Km 0.000) to Hazaribagh (40.500) of NH-33 in Jharkhand	EPC	Balance Road works under NHDP	33	41.28	28.43	Feb - 2017	Nov - 2018	Nov - 2018	47.98	100.00	562.34	336.00			42.89	Ramky Infrastructure Ltd.	Upham International Corporation (1202607729)	Jharkhand	RO-Ranchi	PIU-Hazaribagh
116	Maihar (Km 311.000) to Katni (Km 359.500) and Katni (Km 378.500) to Sleemabad (Km 397.000)[Rewa - Katni - Jabalpur Pkg II]	EPC	Balance Road works under NHDP	30	69.07	64.17	Jun - 2015	Jun - 2017	May - 2019	84.41	100.00	1034.11	622.00	284.66	241.00	525.66	L&T Limited	CEG Jaipur	Madhya Pradesh	RO-Bhopal	PIU-Katni
117	Wadner (Km 94.000) to Devdhari(Km 123.000)	EPC	Balance Road works under NHDP	7	29.00	29.00	Jul - 2016	Jul - 2018	Dec - 2018	100.00	100.00	244.00	202.00			0.00	GHV India Ltd	Span Consultant	Maharashtra	RO-Nagpur	PIU-Yavatmal
118	Nerchowk (km 190.000) to Pandoh including Pandoh bypass (km221.305) in the state of Himachal Pradesh	EPC	Balance Road works under NHDP		26.29	0.00	Jan - 2018	Jul - 2020	Jul - 2020	0.92	31.53	1068.00	1068.00			8.03	KMC Construction Ltd.	SNC Lavalin	Himachal Pradesh	RO-Shimla	PIU-Mandi

Under Implementation Projects under Balance Road works under NHDP*Arranged in order of their completion with last completed shown first***Status as on Mar 31, 2019***All Lengths in Km.*

Sr. No	Project Name	Mode	Scheme	NH No.	Length (km)	Length Completed (km)	Date of			Cumulative Physical Progress (%)		Cost of (INR)		Expenditure (INR)			Conc. / Contractor Name	Consultant	State	RO	PIU
							Start	Scheduled Completion (Original)	Estimated Completion	Actual	Target	Total Project Cost	Awarded to Civil Cont or BOT Grant or Annuity Payment	Upto Last FY	During CFY	Till Date					
119	Udaipur Bypass [Connection between NH- 76 at Existing Km. 118.500 at Debari to NH-8 Km. 287.400 at Kaya Village]	BOT Hybrid Annuity	Balance Road works under NHDP	48	23.88	10.72	Nov - 2017	Nov - 2019	Dec - 2019	62.07	61.00	1006.17	891.00	(159.92)	576.00	416.08	M/s. Sadbhav Udaipur Highways Private Limited	M/s Louis Berger Group, Inc	Rajasthan	RO-Jaipur	PIU-Udaipur
120	Aurangabad BR / JH Border (Chordaha)	EPC	Balance Road works under NHDP	19	69.52	0.00		Oct - 2020		0.00	0.00	1135.40	895.00			0.00	Reliance Infra Pvt. Ltd.	CES (I) Pvt Ltd.	Bihar	RO-Patna	PIU-Sasaram
121	Cuttack-Angul Section of NH-42 (New NH-55) from Km.60.200 to Km. 112.000 (Pkg-II) in the State of Odisha	EPC	Balance Road works under NHDP	55	51.80	0.00	Mar - 2018	Sep - 2020	Sep - 2020	8.90	15.00	529.00	529.00			0.00	Gayatri Projects Ltd.	STUP Consultants Pvt. Ltd.	Odisha	RO-Bhubaneswar	PIU-Dhenkanal
122	Cuttack-Angul Section of NH-42 (New NH-55) to 4-Lane from km 0.400 to km 60.200 in the State of Odisha	EPC	Balance Road works under NHDP	55	59.80	0.00	Jan - 2018	Jul - 2020	Jul - 2020	9.10	15.00	583.00	583.00			0.00	Gayatri Projects Ltd.	STUP Consultants Pvt. Ltd.	Odisha	RO-Bhubaneswar	PIU-Dhenkanal
123	Punjab/ Haryana border Jind section from km 238.695 to km 307.000 of NH 71	EPC	Balance Road works under NHDP	352	70.17	66.76	Jun - 2017	Jun - 2019	Jan - 2019	82.00	87.50	845.60	552.90			0.00	Dineshchandra R. Agrawal Infracon Pvt. Ltd	M/s Louis Berger Group Inc., Gurgaon	Haryana	RO-Chandigarh	PIU-Hissar

Under Implementation Projects under Balance Road works under NHDP*Arranged in order of their completion with last completed shown first***Status as on Mar 31, 2019***All Lengths in Km.*

Sr. No	Project Name	Mode	Scheme	NH No.	Length (km)	Length Completed (km)	Date of			Cumulative Physical Progress (%)		Cost of (INR)		Expenditure (INR)			Conc. / Contractor Name	Consultant	State	RO	PIU
							Start	Scheduled Completion (Original)	Estimated Completion	Actual	Target	Total Project Cost	Awarded to Civil Cont or BOT Grant or Annuity Payment	Upto Last FY	During CFY	Till Date					
124	Takoli (242.000) to Kullu (272.000) of NH-21 in the state of Himachal Pradesh	EPC	Balance Road works under NHDP		28.96	5.16	Jun - 2017	Nov - 2019	Nov - 2019	49.78	83.59	752.00	752.00			179.90	NKC Projects Ltd.	SNC Lavalin	Himachal Pradesh	RO-Shimla	PIU-Mandi
125	Villukuri to Kanyakumari section from km 70/250 to km 96/714 of NH-47 and Nagercoil to Kavalkinaru section from km 0/0 to km 16/376 of NH-47B	EPC	Balance Road works under NHDP	66	42.70	19.08	Jul - 2016	Jul - 2018	May - 2020	53.77	54.33	1040.56	559.00	208.71	144.00	352.71	Larsen & Toubro Ltd.	SECON Survey Pvt. Ltd	Tamil Nadu	RO-Madurai	PIU-Nagercoil
126	Kharar Km. 10.185 (Design Chainage) to Samrala Chowk, Ludhiana Km 86.199 (Design Chainage) In the State Of Punjab	BOT Hybrid Annuity	Balance Road works under NHDP	05	76.01	55.71	Mar - 2017	Sep - 2019	Jul - 2019	75.20	75.20	2408.44	1600.00			0.00	Ashoka Buildcon Limited	Consulting Engineering Services	Punjab	RO-Chandigarh	PIU-Mohali
127	Chandigarh (km.0.000) to Kharar(km10.185) of NH-21 and NH-95 in Punjab	EPC	Balance Road works under NHDP	205 & 05	10.83	2.47	Jun - 2016	Dec - 2018	Dec - 2019	55.85	58.00	697.00	368.50	0.00	199.00	199.00	M/S LARSEN & TOUBRO	M/s Consulting Engineers Services (India) Pvt.Ltd.	Punjab	RO-Chandigarh	PIU-Mohali

Under Implementation Projects under Balance Road works under NHDP*Arranged in order of their completion with last completed shown first***Status as on Mar 31, 2019***All Lengths in Km.*

Sr. No	Project Name	Mode	Scheme	NH No.	Length (km)	Length Completed (km)	Date of			Cumulative Physical Progress (%)		Cost of (INR)		Expenditure (INR)			Conc. / Contractor Name	Consultant	State	RO	PIU
							Start	Scheduled Completion (Original)	Estimated Completion	Actual	Target	Total Project Cost	Awarded to Civil Cont or BOT Grant or Annuity Payment	Upto Last FY	During CFY	Till Date					
128	Oddanchatram Bypass from Km 23.100 to Km 33.200 of NH-209 in Tamil Nadu	EPC	Balance Road works under NHDP	83	10.10	0.00	Nov - 2017	Nov - 2019	Nov - 2019	61.68	49.00	249.27	159.00			80.12	M/s Om Sakthi Construction s - I.Vetrivel (JV)	M/s MOTT MACDONALD	Tamil Nadu	RO-Madurai	PIU-Dindigul
129	Four laning of Cholapuram-Thanjavur from Km 111.000 to Km 164.615 (Design chainage from Km 116.440 to Km 164.275) of NH-45C in the State of Tamilnadu under NHDP-IV on HAM	BOT Hybrid Annuity	Balance Road works under NHDP	36	47.83	0.00	Sep - 2018	Sep - 2020		0.00	18.81	1176.37				0.00	M/s.Patel Cholapuram Thanjavur Highway Pvt Ltd.	M/s. Louis Berger Group (J.V)M/s. VAX Consultants	Tamil Nadu	RO-Madurai	PIU-Thanjavur
130	Sahibganj - Manihari Ganga Bridge including Manihari Bypass	BOT Hybrid Annuity	Balance Road works under NHDP	133 B	21.89	0.00		Aug - 2022		0.00	0.00	1954.77	2598.00			0.00	Chec-Soma (JV)	AARVEE ASSOCIATES	Jharkhand	RO-Ranchi	PIU-Sahibganj
131	Pollachi to Coimbatore Section of Dindigul - TN/Karnataka Border (NH-209)	EPC	Balance Road works under NHDP	83	26.85	23.11	Dec - 2016	Nov - 2018	Nov - 2019	86.05	100.00	656.51	414.90	225.00	120.00	345.00	KNR CONSTRUCTIONS LIMITED,	National Highways, Govt of Tamilnadu	Tamil Nadu	RO-Chennai	PIU-Coimbatore

Under Implementation Projects under Balance Road works under NHDP*Arranged in order of their completion with last completed shown first***Status as on Mar 31, 2019***All Lengths in Km.*

Sr. No	Project Name	Mode	Scheme	NH No.	Length (km)	Length Completed (km)	Date of			Cumulative Physical Progress (%)		Cost of (INR)		Expenditure (INR)			Conc. / Contractor Name	Consultant	State	RO	PIU
							Start	Scheduled Completion (Original)	Estimated Completion	Actual	Target	Total Project Cost	Awarded to Civil Cont or BOT Grant or Annuity Payment	Upto Last FY	During CFY	Till Date					
132	Hospet-Chitradurga Section of NH-50 (Old NH-13)	BOT Toll	Balance Road works under NHDP	50	120.00	105.00	Feb - 2016	Aug - 2018	Apr - 2019	74.43	100.00	1388.00	1388.00			30.05	Hampi Expressways Pvt. Ltd.,	CDM Smith	Karnataka	RO-Bengaluru	PIU-Chitradurga
133	Tonk (Km 1.300) to Sawaimadhopur (Km 69.750) of NH-116 in Rajasthan	EPC	Balance Road works under NHDP	552	66.80	66.80	Jan - 2017	Jan - 2019	Apr - 2019	94.09	100.00	399.00	216.11	122.08	80.20	202.28	M/s HG Infra Pvt. Ltd.	M/s Sai Consulting Engineers Pvt. Ltd.	Rajasthan	RO-Jaipur	PIU-Bundi
134	Gulabpura(Km 69.267) to Uniara (282.936) of NH-148D in Rajasthan	EPC	Balance Road works under NHDP	NH 148 D	203.97	203.98	Oct - 2015	Apr - 2018	Apr - 2019	99.85	100.00	774.33	597.00	525.66	69.10	594.76	Dilip Buildcon Ltd-Ranjit Buildcon Ltd (JV)	Consulting Engineers Group Ltd	Rajasthan	RO-Jaipur	PIU-Bundi
135	Nalagampalli to Allkuppam (AP/KA Border) from Km. 172.000 to Km 219.687 of NH-4	EPC	Balance Road works under NHDP		47.68	47.48	Nov - 2017	Nov - 2019	Nov - 2019	97.45	56.99	1104.30	506.10			0.00	Dilip Buildcon Ltd	Secon Private Limited	Andhra Pradesh	RO-Vijayawada	PIU-Tirupati
136	Dhupguri-Salsabari (Pkg IIA) [Ghoshkpukur - Salsabari km 113.20 - km 154.85]	EPC	Balance Road works under NHDP	27	41.65	0.00	Jan - 2019	Jul - 2021		0.23	2.50	1938.02	1030.00			0.00	Simplex Infrastructure Ltd.	ICT Ltd.	West Bengal	RO-Kolkata	PIU-Jalpaiguri

Under Implementation Projects under Balance Road works under NHDP*Arranged in order of their completion with last completed shown first***Status as on Mar 31, 2019***All Lengths in Km.*

Sr. No	Project Name	Mode	Scheme	NH No.	Length (km)	Length Completed (km)	Date of			Cumulative Physical Progress (%)		Cost of (INR)		Expenditure (INR)			Conc. / Contractor Name	Consultant	State	RO	PIU
							Start	Scheduled Completion (Original)	Estimated Completion	Actual	Target	Total Project Cost	Awarded to Civil Cont or BOT Grant or Annuity Payment	Upto Last FY	During CFY	Till Date					
137	Andhra Pradesh / Tamilnadu Border to Nalagampalli village from Km.134.890 to Km.172.000 of NH-4	EPC	Balance Road works under NHDP	NH-69	37.11	21.32	Nov - 2017	Nov - 2019	Nov - 2019	44.01	59.48	684.33	306.00	10.55	121.00	131.55	Gayatri Projects Limited	Secon Private limited	Andhra Pradesh	RO-Vijaya wada	PIU-Tirupati
138	Balance work of 4 laning of Gorakpur -Gopalganj	EPC	Balance Road works under NHDP	28	41.08	36.80	Jun - 2015		Mar - 2019	88.00	100.00	542.00	542.00			80.50	Punj Lloyd Ltd	CPCS Upham Corporation in JV with Techno Point Consultants & Associates	Bihar	RO-Patna	PIU-muzafarpur
139	Kundapur (Km.283.300) to Surathkal (Km358.686) and Nantoor (Km.1.900) to Talapady (Km.17.200) of NH-66 in Karnataka	BOT Toll	Balance Road works under NHDP	66	90.28	0.00	Sep - 2010	Mar - 2013	Mar - 2019	97.00	100.00	898.43	804.00			1035.53	Navayga - KPCL Consotium	Wilbur Smith Associates-Sheldia	Karnataka	RO-Bengaluru	PIU-Mangalore

Under Implementation Projects under Balance Road works under NHDP*Arranged in order of their completion with last completed shown first***Status as on Mar 31, 2019***All Lengths in Km.*

Sr. No	Project Name	Mode	Scheme	NH No.	Length (km)	Length Completed (km)	Date of			Cumulative Physical Progress (%)		Cost of (INR)		Expenditure (INR)			Conc. / Contractor Name	Consultant	State	RO	PIU
							Start	Scheduled Completion (Original)	Estimated Completion	Actual	Target	Total Project Cost	Awarded to Civil Cont or BOT Grant or Annuity Payment	Upto Last FY	During CFY	Till Date					
140	Jhansi-Khajuraho section of NH-75/76 from Design Chainage Km. 76.3 to Design Chainage Km. 161.7 near Bamitha town in the State of Uttar Pradesh and Madhya Pradesh	BOT Hybrid Annuity	Balance Road works under NHDP	39	85.40	24.21	Feb - 2018	Aug - 2020	Jul - 2020	37.11	48.56	1642.76	1310.00	(280.00)	280.00	0.00	PNC Khajuraho Highways Pvt. Ltd. Agra	East Consultant - LRPCC	Madhya Pradesh	RO-Bhopal	PIU-Chhat tarpur
141	Jhansi - Khajuraho(PKG-I)	BOT Hybrid Annuity	Balance Road works under NHDP	39	76.61	6.31	May - 2018	Nov - 2020	Oct - 2020	20.21	42.97	1621.12	1410.00	(81.30)	81.30	0.00	PNC Bundelkhand Highway Pvt. Ltd.	East Consultant - LRPCC	Madhya Pradesh	RO-Bhopal	PIU-Chhat tarpur
142	Kadapa (167.750) to Kurnool (356.502) of NH-40 (Old NH-18) in Andhra Pradesh	BOT Toll	Balance Road works under NHDP	40	188.75	188.75	Nov - 2010	May - 2013	Dec - 2018	96.53	100.00	1585.00	1585.00	1907.46	64.40	1971.86	Rayalseema Expressway Private Limited.,	SNC-Lavalin Infrastructures Pvt. Ltd., Bangalore	Andhra Pradesh	RO-Vijaya wada	PIU-Nandyal
143	Fagne (Km. 510.000) to Gujarat/ Border (Km. 650.794) of NH-6 in Maharashtra	BOT Toll	Balance Road works under NHDP	53	140.79	83.63	Nov - 2016	May - 2019	May - 2019	85.50	100.00	1886.00	1886.00			0.00	M/s. IL&FS	M/s. Louis Berger Group Inc.	Maharashtra	RO-Nagpur	PIU-Dhule

Under Implementation Projects under Balance Road works under NHDP*Arranged in order of their completion with last completed shown first***Status as on Mar 31, 2019***All Lengths in Km.*

Sr. No	Project Name	Mode	Scheme	NH No.	Length (km)	Length Completed (km)	Date of			Cumulative Physical Progress (%)		Cost of (INR)		Expenditure (INR)			Conc. / Contractor Name	Consultant	State	RO	PIU
							Start	Scheduled Completion (Original)	Estimated Completion	Actual	Target	Total Project Cost	Awarded to Civil Cont or BOT Grant or Annuity Payment	Upto Last FY	During CFY	Till Date					
144	Kodebod (Km 43.400) to Dhamtari (Km 82.209) of NH - 30 in Chhattisgarh	EPC	Balance Road works under NHDP	30	38.81	4.80	Mar - 2017	Mar - 2019	Mar - 2019	13.52	100.00	876.48	356.62	9.16	29.80	38.96	GKC Projects Ltd.	Intercontinental Consultant and Technocrats Pvt. Ltd.	Chhattisgarh	RO-Raipur	PIU-Dhamtari
145	UP/Haryana border-Yamunanagar - Saha-Barwala-Panchkula Section of NH 73 (Package 3)	EPC	Balance Road works under NHDP	07	19.20	17.00	Nov - 2016	Nov - 2018	May - 2019	82.00	73.11	394.89	207.00	(168.00)	168.00	0.00	GAWAR CONSTRUCTION LTD.,	CONSULTING ENGINEERS GROUP LTD.,	Haryana	RO-Chandigarh	PIU-Chandigarh
146	Banihal (Km 189.350) to Quazigund (KM 220.700) section of NH-44 in the State of Jammu and Kashmir (Tunnel Package)	BOT Annuity	Balance Road works under NHDP	44	16.27	0.00	Jun - 2011	Jun - 2016	Dec - 2019	72.68	100.00	2414.00	2414.00	2020.23	286.00	2306.23	Navayuga Quazigund Expressway Limited	M/s Intercontinental Consultants and Technocrats	Jammu and Kashmir	RO-Jammu	PIU-Srinagar
147	Lucknow Ring Road Package-3B from Km.17.600 to MDR-77C and terminating at Km.15.650 of NH-28	EPC	Balance Road works under NHDP	28	14.71	14.71	Aug - 2017	Jul - 2019	Nov - 2018	99.86	100.00	388.31	388.31	66.76	297.00	363.76	Gawar Construction Ltd.	JACOBS, Consulting engineering services Ltd.	Uttar Pradesh	RO-UP East	PIU-Lucknow

Under Implementation Projects under Balance Road works under NHDP*Arranged in order of their completion with last completed shown first***Status as on Mar 31, 2019***All Lengths in Km.*

Sr. No	Project Name	Mode	Scheme	NH No.	Length (km)	Length Completed (km)	Date of			Cumulative Physical Progress (%)		Cost of (INR)		Expenditure (INR)			Conc. / Contractor Name	Consultant	State	RO	PIU
							Start	Scheduled Completion (Original)	Estimated Completion	Actual	Target	Total Project Cost	Awarded to Civil Cont or BOT Grant or Annuity Payment	Upto Last FY	During CFY	Till Date					
148	Ichapuram to Narasannapeta km 470.415 - km 580.700 9 (Capacity Augmentation)	EPC	Balance Road works under NHDP	16	13.45	0.00	May - 2018	Nov - 2019	Nov - 2019	23.83	50.00	562.31	439.00	0.00	105.00	105.00	SPL CCCL (JV)	Louis Berger	Andhra Pradesh	RO-Vijayawada	PIU-Visakhapatnam
149	Forbesganj (Km.0.000) to ICP at Jogbani (Km.9.26) on NH-57A in Bihar	EPC	Balance Road works under NHDP	57A	9.26	3.23	Apr - 2016	Apr - 2018	Dec - 2019	28.00	60.00	247.00	247.00	0.00	31.00	31.00	JKM Infra Projects Ltd.	Transtek Engineers & Services Pvt. Ltd.	Bihar	RO-Patna	PIU-Purnia
150	Shrirampur (Km. 0.000) to Kochugaon (km. 30.000) of NH-31C in Assam, AS-12 (including balance works)	Item Rate	Balance Road works under NHDP	27	30.00	27.60	Oct - 2017	Apr - 2020	Apr - 2020	7.50	62.99	122.66	129.19	0.00	9.36	9.36	Simplex Infrastructure Limited	Sur Technical Service (old)/Louis Berger Group(New)	Assam	RO-Guwahati	PIU-Bongaigaon
151	Nalbari to Bijni (Km 1065.00 to km 1040.300 Contract Package AS-6) in Assam	EPC	Balance Road works under NHDP	31	24.70	24.70	Oct - 2005	Jul - 2008	Apr - 2019	99.38	100.00	182.00	182.48	321.67	4.39	326.06	DRA - BLA - BCL (JV)	Archtech Consultant Pvt.Ltd, Kolkata	Assam	RO-Guwahati	PIU-Guwahati
152	New Brahmaputra Bridge near Guwahati on NH-31 Contract Package No. EW-II (AS-28) in Assam	EPC	Balance Road works under NHDP	31	4.70	4.70	Oct - 2006	Apr - 2010	Apr - 2019	99.96	100.00	238.00	238.34	443.62	4.71	448.33	Gammon Engineers & Contractors Pvt. Ltd.	SPAN CONSULTANT	Assam	RO-Guwahati	PIU-Guwahati

Under Implementation Projects under Balance Road works under NHDP*Arranged in order of their completion with last completed shown first***Status as on Mar 31, 2019***All Lengths in Km.*

Sr. No	Project Name	Mode	Scheme	NH No.	Length (km)	Length Completed (km)	Date of			Cumulative Physical Progress (%)		Cost of (INR)		Expenditure (INR)			Conc. / Contractor Name	Consultant	State	RO	PIU
							Start	Scheduled Completion (Original)	Estimated Completion	Actual	Target	Total Project Cost	Awarded to Civil Cont or BOT Grant or Annuity Payment	Upto Last FY	During CFY	Till Date					
153	Nalbari to Bijni section of NH-31 (Contract Package EW-II/ AS-07) in Assam	EPC	Balance Road works under NHDP	31	27.30	26.30	Oct - 2005	Apr - 2008	Dec - 2018	91.91	100.00	207.00	207.00	321.07	11.00	332.07	KMC Construction Ltd.	Archtech Consultants Pvt. Ltd	Assam	RO-Guwahati	PIU-Guwahati
154	Sonapur to Guwahati section of NH - 37 from Km 183.000 to Km 163.895 of (Package AS-03) in Assam	EPC	Balance Road works under NHDP	37	19.10	19.10	Sep - 2005	Jul - 2008	Sep - 2018	96.83	100.00	167.00	166.72	219.60	4.68	224.28	TCIL - MBL (JV)	Upham Archtech	Assam	RO-Guwahati	PIU-Guwahati
155	Jowai-Meghalaya Assam Border Section of NH-44 from km 69.200 to km 173.200 in Meghalaya	EPC	Balance Road works under NHDP	6	102.25	101.86	Nov - 2015	May - 2018	Jul - 2019	97.87	100.00	683.00	468.00	431.22	43.80	475.02	GR Infra Project Pvt.Ltd.	ICT Pvt.Ltd	Meghalaya	RO-Guwahati	PIU-Shillong
156	Nrimbanglo (Km. 140.700) to Jatinga (Km. 164.080) of NH - 54(E) AS-22 in Assam	EPC	Balance Road works under NHDP	27	23.38	20.94	Nov - 2011	May - 2014	Jun - 2019	86.07	100.00	319.00	319.00	563.17	92.00	655.17	N.K.C - JKM (JV)	RITES Ltd.	Assam	RO-Guwahati	PIU-Silchar
157	Maibang (Km. 126.450) to Nrimbanglo (Km.140.700) of NH - 54(E) AS-23 in Assam	EPC	Balance Road works under NHDP	27	15.57	15.39	Aug - 2006	Feb - 2009	Dec - 2018	99.89	100.00	317.00	317.00	450.11	14.80	464.91	Hindustan Construction Company Ltd.	RITES Ltd	Assam	RO-Guwahati	PIU-Silchar

Under Implementation Projects under Balance Road works under NHDP*Arranged in order of their completion with last completed shown first***Status as on Mar 31, 2019***All Lengths in Km.*

Sr. No	Project Name	Mode	Scheme	NH No.	Length (km)	Length Completed (km)	Date of			Cumulative Physical Progress (%)		Cost of (INR)		Expenditure (INR)			Conc. / Contractor Name	Consultant	State	RO	PIU
							Start	Scheduled Completion (Original)	Estimated Completion	Actual	Target	Total Project Cost	Awarded to Civil Cont or BOT Grant or Annuity Payment	Upto Last FY	During CFY	Till Date					
158	Hatikhal (Km 83.400) to Lailling (Km 111.000) of NH-27 in Assam (AS-25 Bal.)	EPC	Balance Road works under NHDP	27	27.60	27.60	Mar - 2011	Aug - 2013	Mar - 2019	99.85	100.00	373.00	373.00	212.83	35.00	247.83	IL & FS ECC Ltd	Scott Wilson India Pvt Ltd	Assam	RO-Guwahati	PIU-Nagao
159	Sonapur to Dharamtul section from Km 183.000 to Km 205.000 of NH - 37 (Package AS-20) in Assam	EPC	Balance Road works under NHDP	37	22.00	22.00	Dec - 2005	Jul - 2008	Sep - 2018	98.95	100.00	138.00	138.00	218.20	5.16	223.36	KMC Construction Ltd.	Upham Archtech	Assam	RO-Guwahati	PIU-Guwahati
160	Jammu - Udhampur	BOT Annuity	Balance Road works under NHDP	44	64.57	64.57	Jun - 2011	Jun - 2014	Nov - 2018	100.00	100.00	1814.00	1814.00			2400.00	Shaboorji & Palonji Co. Ltd.	Scott Wilson Kirkpatrick India Pvt Ltd	Jammu and Kashmir	RO-Jammu	PIU-Jammu
161	Rampur Kathgodam section from km. 43.446 to km. 93.226 (Package-2)	BOT Hybrid Annuity	Balance Road works under NHDP	87	49.78	48.34	Oct - 2017	Oct - 2019	Oct - 2019	25.58	73.22	657.00	657.00			0.00	Sadbhav Nainital Highway Pvt. Ltd	Archtech Consultant Pvt. Ltd.	Uttaranchal	RO-Dehradun	PIU-Rudrapur
162	Rampur Kathgodam section of NH-87 from km. 0.000 to km. 43.446 (Package-1) in the State of Uttar Pradesh	BOT Hybrid Annuity	Balance Road works under NHDP	87	43.45	43.07	Mar - 2017	Mar - 2019	Jul - 2019	63.23	100.00	738.00	738.00			0.00	Sadbhav Rudrapur Highway Pvt. Ltd.	Archtech Consultant Pvt. Ltd.	Uttaranchal	RO-Dehradun	PIU-Rudrapur

Under Implementation Projects under Balance Road works under NHDP*Arranged in order of their completion with last completed shown first***Status as on Mar 31, 2019***All Lengths in Km.*

Sr. No	Project Name	Mode	Scheme	NH No.	Length (km)	Length Completed (km)	Date of			Cumulative Physical Progress (%)		Cost of (INR)		Expenditure (INR)			Conc. / Contractor Name	Consultant	State	RO	PIU
							Start	Scheduled Completion (Original)	Estimated Completion	Actual	Target	Total Project Cost	Awarded to Civil Cont or BOT Grant or Annuity Payment	Upto Last FY	During CFY	Till Date					
163	Jodhpur Ring Road Package-I [4-laning of Dangiawas (Km. 96.595) to Jajiwal (Km. 283.500)]	BOT Hybrid Annuity	Balance Road works under NHDP		75.00	0.00	Dec - 2018	Dec - 2020	Dec - 2020	2.50	2.00	1069.80	1069.82			0.00	Sadbhav Infrastructure Projects Ltd.	Feedback Infra	Rajasthan	RO-Jaipur	PIU-Jodhpur
164	Jabalpur (Km 465.500) to Lakhnadon (Km 546.425) of NH-7 in Madhya Pradesh	EPC	Balance Road works under NHDP	30 & 34	80.82	69.40	Jun - 2015	Nov - 2017	Jan - 2019	72.84	100.00	1244.43	742.00	269.20	243.00	512.20	L&T Mumbai	Wilbur Smith	Madhya Pradesh	RO-Bhopal	PIU-Jabalpur
165	Biharsharif Barbiga Mokama	EPC	Balance Road works under NHDP	82	54.76	37.00	Oct - 2017	Oct - 2019	Nov - 2018	63.25	91.69	632.07	299.67			167.06	G.R. Infraprojects Ltd.	SA INFRASTRUCTURE PVT. LTD.	Bihar	RO-Patna	PIU-Patna
166	Raipur (Km 10.200) to Kodebod (Km 43.400) of NH - 30 in Chhattisgarh	EPC	Balance Road works under NHDP	30	33.20	10.64	Mar - 2017	Mar - 2019	Mar - 2019	23.00	100.00	906.27	304.07	30.88	34.00	64.88	GKC Projects Ltd.	ICT Projects Ltd.	Chhattisgarh	RO-Raipur	PIU-Dhamtari
167	Solapur-Vijayapur	BOT Toll	Balance Road works under NHDP	52	109.07	0.00	Oct - 2018	Apr - 2021		4.78	5.09	1576.79	1249.00			0.00	VIJAYAPURA TOLLWAY PVT LTD	LRPCC	Maharashtra	RO-Mumbai	PIU-Solapur
168	Dausa - Lalsot - Kothun section of NH11 A Extn. (Ch. 0.000 to Ch. 83.453)	BOT Hybrid Annuity	Balance Road works under NHDP	148 & 23	83.45	59.80	May - 2017	Nov - 2019	Nov - 2019	71.65	57.52	881.00	881.00			0.00	PNC Rajasthan Highways Pvt. Ltd.	Aarvee Associates & Nice Pvt. Ltd,	Rajasthan	RO-Jaipur	PIU-Dausa

Under Implementation Projects under Balance Road works under NHDP*Arranged in order of their completion with last completed shown first***Status as on Mar 31, 2019***All Lengths in Km.*

Sr. No	Project Name	Mode	Scheme	NH No.	Length (km)	Length Completed (km)	Date of			Cumulative Physical Progress (%)		Cost of (INR)		Expenditure (INR)			Conc. / Contractor Name	Consultant	State	RO	PIU
							Start	Scheduled Completion (Original)	Estimated Completion	Actual	Target	Total Project Cost	Awarded to Civil Cont or BOT Grant or Annuity Payment	Upto Last FY	During CFY	Till Date					
169	Hassan (km 184.912) to Maranahally (km 230.060) of NH - 75 in Karnataka	EPC	Balance Road works under NHDP	48	45.14	0.00	Mar - 2017	Mar - 2019	Mar - 2019	5.11	97.24	574.00	574.00	34.00	20.00	54.00	Isolux Corsan India Engineering & Construction Pvt. Ltd.	Feedback Infra Engineering Pvt. Ltd	Karnataka	RO-Bengaluru	PIU-Hassan
170	Addahole (km 255.703) to B C Road (km. 318.755) [Addahole to Baniwal Pkg II]	EPC	Balance Road works under NHDP	75	63.05	0.00	Mar - 2017	Sep - 2019	Sep - 2019	4.89	76.82	821.00	821.00	80.00	25.00	105.00	Larsen & Turbo Ltd.	Feedback Infra Engineering Pvt. Ltd	Karnataka	RO-Bengaluru	PIU-Hassan
171	Kashipur Sitarganj Section of NH-74 from km. 175.000 to km. 252.200	BOT Toll	Balance Road works under NHDP	74	77.20	76.34	Mar - 2014	Aug - 2016	Dec - 2019	82.64	100.00	757.00	757.00	700.78	12.37	713.15	Kashipur Sitarganj Highway Pvt. Ltd.	Voyant Solution Pvt. Ltd.	Uttaranchal	RO-Dehradun	PIU-Rudrapur
172	FROM KM 21.200 TO KM 27.270 (D TO E SECTION) AND FROM KM 0.000 TO KM 4.492 (D TO G SECTION) JNPT Pkg IV	EPC	Balance Road works under NHDP	NH-348	10.56	6.55	May - 2016	May - 2018	Mar - 2019	84.91	94.79	589.55	414.00	190.93	111.00	301.93	Ashoka Buildcon Ltd	STUP Consultant	Maharashtra	RO-Mumbai	PIU-Panvel

Under Implementation Projects under Balance Road works under NHDP*Arranged in order of their completion with last completed shown first***Status as on Mar 31, 2019***All Lengths in Km.*

Sr. No	Project Name	Mode	Scheme	NH No.	Length (km)	Length Completed (km)	Date of			Cumulative Physical Progress (%)		Cost of (INR)		Expenditure (INR)			Conc. / Contractor Name	Consultant	State	RO	PIU
							Start	Scheduled Completion (Original)	Estimated Completion	Actual	Target	Total Project Cost	Awarded to Civil Cont or BOT Grant or Annuity Payment	Upto Last FY	During CFY	Till Date					
173	Handia (Allahabad) to Rajatalab (Varanasi) Section from Km. 713.146 to Km. 785.544 on NH-2 in the state of Uttar Pradesh	BOT Hybrid Annuity	Balance Road works under NHDP	19	72.40	46.00	Dec - 2017	Jun - 2020	Jun - 2020	53.05	42.84	2496.50	2447.00	(302.43)	1298.00	995.57	M/s Varanasi Sangam Expressway Pvt Ltd	SNC Lavalin Pvt Ltd	Uttar Pradesh	RO-UP East	PIU-Prayagraj
174	Gwalior (0.00) - Shivpuri (125.30) section of NH-3 in the state of Madhya Pradesh	BOT Toll	Balance Road works under NHDP	46	125.30	117.90	May - 2013	Nov - 2015	Nov - 2018	94.09	100.00	1055.00	1055.00	1664.49	5.30	1669.79	M/s Essel Gwalior-Shivpuri Toll Roads Pvt. Ltd.	M/s Consultant Engineering Group	Madhya Pradesh	RO-Bhopal	PIU-Shivpuri
175	Udaipur (Km 333.585) to Shamlaji (km 447.385) of NH-8 (Existing Km 287.400 to km 401.200)	BOT Toll	Balance Road works under NHDP	48	113.80	57.99	Sep - 2017	Feb - 2020	Feb - 2020	57.00	63.35	1537.24	1244.10	(389.69)	742.00	352.31	M/s. Udaipur Tollway Pvt. Ltd.	M/s. Consulting Engineering Services(I) Pvt Ltd	Rajasthan	RO-Jaipur	PIU-Udaipur
176	Jharpokharia - Baripada - Baleashwar section of NH-5	EPC	Balance Road works under NHDP	18	80.60	61.04	Jan - 2017	Jul - 2019	Mar - 2019	53.23	82.91	1003.16	699.67			0.00	ITL-MCL (JV)	STUP	Odisha	RO-Bhubaneswar	PIU-Balasore
177	Hubli - Hospet Section of NH-63 from: Km128.850 to Km 272.571.	EPC	Balance Road works under NHDP	NH-67	143.72	76.59	Mar - 2017	Mar - 2020	Mar - 2020	46.23	81.25	1334.70	1334.70	103.83	369.00	472.83	M/s. BSCPL-KNR JV	M/s. CDM Smith	Karnataka	RO-Bengaluru	PIU-Dharwad

Under Implementation Projects under Balance Road works under NHDP*Arranged in order of their completion with last completed shown first***Status as on Mar 31, 2019***All Lengths in Km.*

Sr. No	Project Name	Mode	Scheme	NH No.	Length (km)	Length Completed (km)	Date of			Cumulative Physical Progress (%)		Cost of (INR)		Expenditure (INR)			Conc. / Contractor Name	Consultant	State	RO	PIU
							Start	Scheduled Completion (Original)	Estimated Completion	Actual	Target	Total Project Cost	Awarded to Civil Cont or BOT Grant or Annuity Payment	Upto Last FY	During CFY	Till Date					
178	Haveri (Km 340) to Hubli (Km 403.400) section of NH4 in Karnataka.	BOT Hybrid Annuity	Balance Road works under NHDP	48	63.40	32.58	Feb - 2018	Feb - 2020	Feb - 2020	35.30	58.11	993.15	1200.00			0.00	Montecarlo Hubli Haveri Highway P. Ltd.,	CEG Ltd.,	Karnataka	RO-Bengaluru	PIU-Dharwad
179	Kerala / Tamil Nadu border to Villukuri section from km 43/0 to km 70/250 of NH-47	EPC	Balance Road works under NHDP	66	27.25	7.14	Aug - 2016	Aug - 2018	Mar - 2020	48.44	49.18	1272.74	519.04	131.67	128.00	259.67	M/s. Larsen & Toubro Ltd.	SECON Survey Pvt. Ltd.	Tamil Nadu	RO-Madurai	PIU-Nagcoil
180	Package-III-Delhi-Meerut Expressway- 6-laning of NH-24 from existing Km. 27.740 to existing Km. 49.346 (Dasna to Hapur)	BOT Hybrid Annuity	Balance Road works under NHDP	24	22.27	11.39	Dec - 2016	Jun - 2019	Jun - 2019	83.24	91.00	1057.60	1057.60	(380.00)	380.00	0.00	APCO CHETAK EXPRESSWAY PVT. LTD.	SNC Lavalin Infrastructure Pvt. Ltd.	Delhi	RO-EPE DME	PIU-Ghaziabad
181	Raebareli (Km. 82.700) to Allahabad (Km. 188.600) of NH-24B in Uttar Pradesh	BOT Toll	Balance Road works under NHDP	30	105.90	101.96	Jul - 2012	Jan - 2014	Sep - 2019	89.55	89.55	347.38	291.36	325.31	61.80	387.11	VIL Ltd	Voyants Solutions Pvt. Ltd.	Uttar Pradesh	RO-UP East	PIU-Raebareli
182	Ambala (ch. 0.00 km) to Pehowa (ch. 50860 km) of Nh- 65 in Haryana (Package-1)	EPC	Balance Road works under NHDP	65	50.86	2.00	Dec - 2015	Jun - 2018	Sep - 2018	94.07	93.00	951.21	457.70			0.00	Dilip Buildcon Limited – Varaha Infra Limited (JV)	Meinhardt Singapore Pvt Ltd	Haryana	RO-Chandigarh	PIU-Ambala

Under Implementation Projects under Balance Road works under NHDP

Arranged in order of their completion with last completed shown first

Status as on Mar 31, 2019

All Lengths in Km.

Sr. No	Project Name	Mode	Scheme	NH No.	Length (km)	Length Completed (km)	Date of			Cumulative Physical Progress (%)		Cost of (INR)		Expenditure (INR)			Conc. / Contractor Name	Consultant	State	RO	PIU
							Start	Scheduled Completion (Original)	Estimated Completion	Actual	Target	Total Project Cost	Awarded to Civil Cont or BOT Grant or Annuity Payment	Upto Last FY	During CFY	Till Date					
183	Ambala (Km 50.860) to Pehowa (Km 95.383) of NH-65 in Haryana (Package-2)	EPC	Balance Road works under NHDP	65	44.52	2.00	Jan - 2016	Jul - 2018	Dec - 2018	95.00	100.00	801.25	459.00			243.27	Sadbhav Engineering Ltd	Meinhardt Singapore Pvt. Ltd	Haryana	RO-Chandigarh	PIU-Ambala
184	Patna (Km. 0.00) to Dobhi (Km. 127.217) of NH-83 in Bihar	Item Rate	Balance Road works under NHDP	22	127.22	15.30	Apr - 2015	Apr - 2018	Dec - 2019	8.95	100.00	2264.94	1232.00	79.26	30.80	110.06	IL & FS Engineering and construction company Ltd.	International Consultants and Technocrats Pvt Ltd.	Bihar	RO-Patna	PIU-Gaya
185	Bhojpur Buxar section of NH-84	EPC	Balance Road works under NHDP	922	47.90	5.31	Apr - 2018	Oct - 2020	Oct - 2020	13.50	36.04	1942.17	681.68			60.90	PNC-SPSCPL(JV)	Egis International	Bihar	RO-Patna	PIU-Patna
186	Varanasi Ring Road (Pkg-I)	EPC	Balance Road works under NHDP	31 bypass	16.98	0.00				0.00	0.00	929.89	405.67			0.00	G.R. Infraprojects Ltd.	CES-Jacobs	Uttar Pradesh	RO-UP East	PIU-Varanasi
187	Varanasi Ring Road (Pkg-II) connecting Sandaha Village (km 11.70 / NH-29) with Revasa Village (km 818.80 / NH-2)	EPC	Balance Road works under NHDP	31 bypass	27.27	0.00	Feb - 2019	Feb - 2022	Feb - 2022	0.01	0.00	1444.25	949.00	0.00	0.00	0.00	Gammon Engineers & Contractors Pvt. Ltd.	CES-Jacobs Pvt. Ltd.	Uttar Pradesh	RO-UP East	PIU-Varanasi

Under Implementation Projects under Balance Road works under NHDP*Arranged in order of their completion with last completed shown first***Status as on Mar 31, 2019***All Lengths in Km.*

Sr. No	Project Name	Mode	Scheme	NH No.	Length (km)	Length Completed (km)	Date of			Cumulative Physical Progress (%)		Cost of (INR)		Expenditure (INR)			Conc. / Contractor Name	Consultant	State	RO	PIU
							Start	Scheduled Completion (Original)	Estimated Completion	Actual	Target	Total Project Cost	Awarded to Civil Cont or BOT Grant or Annuity Payment	Upto Last FY	During CFY	Till Date					
188	Stand-alone ring road/bypass from Raya Morh km. - 0.687 to Jagti km. 57.568	EPC	Balance Road works under NHDP	NA	58.26	3.60	Jan - 2018	Jan - 2021	Jan - 2021	16.50	35.00	1891.00	1339.00	68.00	199.00	267.00	Gayatri-KMB (JV)	M/s Louis Berger consulting Pvt. Ltd.	Jammu and Kashmir	RO-Jammu	PIU-Jammu
189	Udhampur - Ramban section of NH-1A from km. 67.00 to km. 89.00 and km. 130.00 to km. 151.00	EPC	Balance Road works under NHDP	44	40.07	7.90	Dec - 2015	Dec - 2018	Oct - 2019	54.03	70.00	1710.00	1710.00	813.82	286.00	1099.82	Gammon Engineers and Contractors Pvt. Ltd.	M/s Louis Bergers Groups	Jammu and Kashmir	RO-Jammu	PIU-Jammu
190	Raipur-Simga	EPC	Balance Road works under NHDP	30	48.58	32.73	Apr - 2016	Apr - 2018	Jun - 2019	68.07	100.00	767.00	767.00	14.68	115.00	129.68	Punj Lloyd Ltd.		Chhattisgarh	RO-Raipur	PIU-Raipur
191	Birmitrapur - Brahmani Bypass end of NH-23	EPC	Balance Road works under NHDP	143	29.10	0.00	May - 2018	Nov - 2020	Nov - 2020	0.00	0.00	584.56	381.75			0.00	GKC Projects Limited	Wadia Techno-Engineering Services Ltd.	Odisha	RO-Bhubaneswar	PIU-Rourkela
192	Rajamunda-Barkote	EPC	Balance Road works under NHDP	143	49.99	0.00	Dec - 2018	Jun - 2021		0.00	0.00	641.44				0.00	Gayatri Projects Ltd.	Wadia Techno-Engineering Services Ltd.	Odisha	RO-Bhubaneswar	PIU-Rourkela
193	Brahmani Bypass Rajmunda	EPC	Balance Road works under NHDP	143	46.95	0.00	Dec - 2018	Jun - 2021		0.00	0.00	510.62				0.00	RKD Construction Pvt. Ltd.	Wadia Techno-Engineering Services Ltd.	Odisha	RO-Bhubaneswar	PIU-Rourkela

Under Implementation Projects under Balance Road works under NHDP*Arranged in order of their completion with last completed shown first***Status as on Mar 31, 2019***All Lengths in Km.*

Sr. No	Project Name	Mode	Scheme	NH No.	Length (km)	Length Completed (km)	Date of			Cumulative Physical Progress (%)		Cost of (INR)		Expenditure (INR)			Conc. / Contractor Name	Consultant	State	RO	PIU
							Start	Scheduled Completion (Original)	Estimated Completion	Actual	Target	Total Project Cost	Awarded to Civil Cont or BOT Grant or Annuity Payment	Upto Last FY	During CFY	Till Date					
194	Koilwar Bhojpur	EPC	Balance Road works under NHDP	922	43.85	10.23	Jul - 2017	Jan - 2020	Oct - 2020	32.56	80.91	825.00	825.17			305.25	PNC-SPSCPL (JV)	EDGIS INTERNATIONAL	Bihar	RO-Patna	PIU-Patna
195	Agra - Etawah Bypass Section of NH-2 from Km. 199.660 to Km. 323.525 in the State of Uttar Pradesh	BOT Toll	Balance Road works under NHDP	19	124.48	103.40	Aug - 2016	Jan - 2019	Jul - 2019	84.23	100.00	1664.00	1664.00			0.00	IRB Infrastructure Developers Ltd	LOUIS BERGER GROUP INC	Uttar Pradesh	RO-UP West	PIU-Agra
196	Bhopal (Km. 0.000) to Sanchi (Km. 53.775) of NH-86 (Ext.) in Madhya Pradesh	EPC	Balance Road works under NHDP	86	53.78	49.20	Jan - 2017	Jan - 2019	Jan - 2019	60.66	100.00	305.00	305.00	15.29	2.43	17.72	Backbone enterprises limited - Ashish infracon Pvt. Ltd.	M/s LRPCC	Madhya Pradesh	RO-Bhopal	PIU-Bhopal
197	Amravati- Chikhali Section of NH-6	BOT Toll	Balance Road works under NHDP	53	194.00	12.54	Nov - 2016	May - 2019	May - 2019	22.13	42.20	2288.10	2288.18			0.00	Amravati-Chikhali Expressways Ltd.	The Louis Berger Group Inc.	Maharashtra	RO-Nagpur	PIU-Amravati (MH)
198	Dhankuni (km 17.600) to Kharagpur (km 129.000) of NH-06 in West Bengal	BOT Toll	Balance Road works under NHDP	16	111.40	0.00	Apr - 2012	Sep - 2014	Jun - 2019	94.07	100.00	1396.00	1396.00	2013.55	0.00	2013.55	Ashoka Dhankuni Kharagpur Tollway Limited	Louis Berger Inc	West Bengal	RO-Kolkata	PIU-Kolkata

Under Implementation Projects under Balance Road works under NHDP

Arranged in order of their completion with last completed shown first

Status as on Mar 31, 2019

All Lengths in Km.

Sr. No	Project Name	Mode	Scheme	NH No.	Length (km)	Length Completed (km)	Date of			Cumulative Physical Progress (%)		Cost of (INR)		Expenditure (INR)			Conc. / Contractor Name	Consultant	State	RO	PIU
							Start	Scheduled Completion (Original)	Estimated Completion	Actual	Target	Total Project Cost	Awarded to Civil Cont or BOT Grant or Annuity Payment	Upto Last FY	During CFY	Till Date					
199	Kiratpur (km 73.200) to Nerchowk (km 186.500) in the state of Punjab/Himachal Pradesh	BOT Toll	Balance Road works under NHDP	NH-03	84.38	23.64	Nov - 2013	Nov - 2016	Dec - 2019	72.29	100.00	1818.00	1818.00			2066.80	Kiratpur Nerchowk Expressway Ltd	ICT and M/s Voyants Solutions	Himachal Pradesh	RO-Shimla	PIU-Mandi
200	Kullu (272.000) to Manali (310.000) of NH-21 in the state of Himachal Pradesh	EPC	Balance Road works under NHDP		37.34	35.62	Feb - 2017	Feb - 2019	Nov - 2018	95.79	100.00	299.00	299.00			61.84	Gawar Construction Ltd.	SNC Lavalin	Himachal Pradesh	RO-Shimla	PIU-Mandi
201	Bijapur (Km. 195.000)- Gulbarga - Homnabad (Km. 218.030) of NH-218 (New NH-50)	EPC	Balance Road works under NHDP	50	220.01	0.00	Mar - 2015	Sep - 2017	May - 2019	99.73	100.00	596.54	523.00	350.80	90.20	441.00	Larsen & Toubro Ltd.	Mott MacDonald	Karnataka	RO-Bengaluru	PIU-Gulbarga
202	4 Lane from Km 299.000 to 346.540 (Darah-Jhalawar-Teendhar section) of NH-12.	BOT Hybrid Annuity	Balance Road works under NHDP	52	48.88	2.50	May - 2018	Nov - 2020		20.85	24.27	1040.70	1040.78			0.00	Patel Darah-Jhalawar Highway Private Limited	Thoughts Consultants Jaipur Pvt. Ltd	Rajasthan	RO-Jaipur	PIU-Kota
203	Ranasthala (Km.634.000) to Anandapuram (Km.684.000) of NH-16 in the State of Andhra Pradesh	BOT Hybrid Annuity	Balance Road works under NHDP	16	47.00	19.81	Nov - 2017	May - 2020	May - 2020	38.70	49.60	1041.62	1187.10			0.00	Ashoka Ranasthala m Anandapuram Road Ltd.	Aarvee Associates	Andhra Pradesh	RO-Vijayawada	PIU-Visakhapatnam

Under Implementation Projects under Balance Road works under NHDP*Arranged in order of their completion with last completed shown first***Status as on Mar 31, 2019***All Lengths in Km.*

Sr. No	Project Name	Mode	Scheme	NH No.	Length (km)	Length Completed (km)	Date of			Cumulative Physical Progress (%)		Cost of (INR)		Expenditure (INR)			Conc. / Contractor Name	Consultant	State	RO	PIU
							Start	Scheduled Completion (Original)	Estimated Completion	Actual	Target	Total Project Cost	Awarded to Civil Cont or BOT Grant or Annuity Payment	Upto Last FY	During CFY	Till Date					
204	Narasannapeta-Ranastalam	BOT Hybrid Annuity	Balance Road works under NHDP	16	54.20	0.00	Jan - 2019	Jul - 2021		3.90	20.00	1323.15	1323.15	(160.00)	160.00	0.00	APCO Arasavilli Expressway Pvt., Ltd.,	Aarvee Associates	Andhra Pradesh	RO-Vijayawada	PIU-Visakhapatnam
205	ROB cum Flyover at Ranichak, Haldia	EPC	Balance Road works under NHDP	41	1.46	0.00	May - 2016	Nov - 2018	Nov - 2018	80.35	0.00	127.80	127.80	(30.00)	30.00	0.00	DineshChandra R. Agrawal Infracon Pvt Ltd	Jacob CES	West Bengal	RO-Kolkata	PIU-Kolkata
206	Gandhidham to Mundra	BOT Toll	Balance Road works under NHDP	41	71.40	65.17	Jan - 2011	Jul - 2013	Jun - 2019	90.00	100.00	954.00	954.00			361.53	K M Toll Road Pvt. Ltd.	MITES	Gujarat	RO-Gandhinagar	PIU-Gandhidham
207	Package-I- 6 laning of Delhi-Meerut Expressway and 8 laning of NH-24 from NH-24-Ring Road T-Junction to U.P. Gate (Km. 0.000 to Km. 8.360)	BOT Hybrid Annuity	Balance Road works under NHDP	09	8.72	8.71	Nov - 2016	May - 2019	May - 2019	100.00	100.00	841.50	841.50	(628.00)	628.00	0.00	Welspun Delhi Meerut Expressway Private Limited	SNC Lavalin Infrastructure Pvt. Ltd.	Delhi	RO-EPE DME	PIU-Ghaziabad
208	C.G./Odisha Border (Km 88.000) to Aurang (Km 239.000) of NH - 53 in Chhattisgarh	BOT Toll	Balance Road works under NHDP	53	150.40	0.00	Feb - 2013	Aug - 2015	Mar - 2019	99.80	100.00	1548.00	1232.00	(21.70)	21.70	0.00	BSCPL Infrastructure Limited	SHELADIA associates, Inc	Chhattisgarh	RO-Raipur	PIU-Dhamtari

Under Implementation Projects under Balance Road works under NHDP

Arranged in order of their completion with last completed shown first

Status as on Mar 31, 2019

All Lengths in Km.

Sr. No	Project Name	Mode	Scheme	NH No.	Length (km)	Length Completed (km)	Date of			Cumulative Physical Progress (%)		Cost of (INR)		Expenditure (INR)			Conc. / Contractor Name	Consultant	State	RO	PIU
							Start	Scheduled Completion (Original)	Estimated Completion	Actual	Target	Total Project Cost	Awarded to Civil Cont or BOT Grant or Annuity Payment	Upto Last FY	During CFY	Till Date					
209	Ramban (KM 151.00) to Banihal (KM 187.00) section of NH-44 in the State of Jammu and Kashmir.	EPC	Balance Road works under NHDP	44	32.10	0.00	Dec - 2015	Jun - 2019	Dec - 2020	16.10	82.00	2168.66	2169.00	226.02	164.00	390.02	HCC Ltd.	Louis Berger Consulting Private Limited	Jammu and Kashmir	RO-Jammu	PIU-Srinagar
210	Ghaghra Bridge to Varanasi Section of NH-233 (Package-1)	EPC	Balance Road works under NHDP	233	58.62	57.48	Dec - 2015	Jun - 2018	Dec - 2018	98.20	97.00	1723.87	674.34	0.82	361.00	361.82	Dilip Buildcon Ltd. - Varah Infra Ltd.	ICT New Delhi	Uttar Pradesh	RO-UP East	PIU-Azamgarh
211	Bikaner (km 4.20) to Phalodi (km 163.5) of NH - 15 in Rajasthan	BOT Toll	Balance Road works under NHDP	11	159.20	0.00	Oct - 2015	Apr - 2018	Jun - 2019	95.93	100.00	823.00	822.90	129.13	208.00	337.13	IRCON PB Tollway Ltd.	AECOM PVT. LTD.	Rajasthan	RO-Jaipur	PIU-Bikaner
212	Rewa(Km 242.600) to Maihar (Km 311.000) of NH-7 (New NH-30) in Madhya Pradesh [Rewa - Katni - Jabalpur Pkg I]	EPC	Balance Road works under NHDP	30	69.18	65.76	Jun - 2015	Jun - 2017	May - 2019	77.89	100.00	1032.24	622.00	191.92	269.00	460.92	L&T Limited	CEG Jaipur	Madhya Pradesh	RO-Bhopal	PIU-Katni
213	Haridwar (Km.0.000) to Nagina (Km.73.000) of NH-74 in Uttar Pradesh and Uttarakhand	EPC	Balance Road works under NHDP	734 & 34	71.61	0.00	Jan - 2018	Jul - 2020	Jul - 2020	3.00	35.00	1659.12	827.05	0.00	5.75	5.75	Corsan Corviam Construction S.A, Gurugram	SAI Consulting Engineers Pvt. Ltd.	Uttaranchal	RO-Dehradun	PIU-Najibabad

Under Implementation Projects under Balance Road works under NHDP*Arranged in order of their completion with last completed shown first***Status as on Mar 31, 2019***All Lengths in Km.*

Sr. No	Project Name	Mode	Scheme	NH No.	Length (km)	Length Completed (km)	Date of			Cumulative Physical Progress (%)		Cost of (INR)		Expenditure (INR)			Conc. / Contractor Name	Consultant	State	RO	PIU
							Start	Scheduled Completion (Original)	Estimated Completion	Actual	Target	Total Project Cost	Awarded to Civil Cont or BOT Grant or Annuity Payment	Upto Last FY	During CFY	Till Date					
214	Banihal to Srinagar (KM 187.00 to KM 189.35 and KM 220.70 to KM 286.11)	BOT Annuity	Balance Road works under NHDP	44	65.41	65.41	Jun - 2011	Jun - 2014	Mar - 2019	90.00	100.00	1600.00	1600.00	1079.03	260.00	1339.03	Srinagar Banihal Expressway Limited	M/s Intercontinental Consultants and Technocrats	Jammu and Kashmir	RO-Jammu	PIU-Srinagar
215	Six Laning of Varanasi-Aurangabad section of NH-2 from Km 786.000 to Km 978.400 in the state of UP/Bihar on Design, Build, Finance, Operate and Transfer (Toll) basis under NHDP Phase V.	BOT Toll	Balance Road works under NHDP	19	192.40	111.68	Sep - 2011	Mar - 2014	Jun - 2020	58.04	100.00	2848.00	2848.00			3379.45	Isolux-Soma Consortium	STUP Consultants Pvt.Ltd.	Bihar	RO-Patna	PIU-Sasaram
216	Four laning of Gorakhpur Bypass	EPC	Balance Road works under NHDP		17.66	10.64	May - 2017	May - 2019	Jan - 2019	69.00	98.00	531.00	531.00	0.54	320.00	320.54	Monte Carlo Ltd. - Backbone Enterprises Ltd (JV).	SNC-LAVALIN Infrastructure Pvt. Ltd.	Uttar Pradesh	RO-UP East	PIU-Gorakhpur

Under Implementation Projects under Balance Road works under NHDP*Arranged in order of their completion with last completed shown first***Status as on Mar 31, 2019***All Lengths in Km.*

Sr. No	Project Name	Mode	Scheme	NH No.	Length (km)	Length Completed (km)	Date of			Cumulative Physical Progress (%)		Cost of (INR)		Expenditure (INR)			Conc. / Contractor Name	Consultant	State	RO	PIU
							Start	Scheduled Completion (Original)	Estimated Completion	Actual	Target	Total Project Cost	Awarded to Civil Cont or BOT Grant or Annuity Payment	Upto Last FY	During CFY	Till Date					
217	Four laning of Krishnagar-Baharampore section of NH-34 from Km. 115.000 to Km. 193.000 in the state of West Bengal under NHDP Phase-III on DBFOT (Annuity) Basis (Package No. NHDP-III/BOT/WB/02)	BOT Annuity	Balance Road works under NHDP	12	78.00	0.00	Jan - 2012	Jul - 2014	Mar - 2019	87.09	100.00	1458.91	702.16	163.47	806.00	969.47	SEW Krishnagar-Baharampore Highways Limited	Louis Berger Group Inc.	West Bengal	RO-Kolkata	PIU-Krishnagar
218	Nagina (Km.73.000) to Kashipur (Km.175.000) of NH-74 in Uttar Pradesh and Uttarakhand	EPC	Balance Road works under NHDP	734 & 34	98.79	18.41	Oct - 2017	Apr - 2020	Apr - 2020	25.36	35.00	2535.54	1155.70			136.78	PNC Infratech Limited, Agra	SAI Consulting Engineers Pvt. Ltd.	Uttaranchal	RO-Dehradun	PIU-Najibabad
219	Rajasthan Border (Km 0.000) to Salasar (km 154.141) of NH-52 and 58 (old-65) in Rajasthan	BOT Toll	Balance Road works under NHDP	52 & 58	154.14	151.36	Feb - 2014	Aug - 2016	May - 2019	99.21	100.00	530.07	530.00	(2.32)	556.02	553.70	Salasar Highways Private Limited	Theme Engineering Services Pvt. Ltd.	Rajasthan	RO-Jaipur	PIU-Sikar

Under Implementation Projects under Balance Road works under NHDP*Arranged in order of their completion with last completed shown first***Status as on Mar 31, 2019***All Lengths in Km.*

Sr. No	Project Name	Mode	Scheme	NH No.	Length (km)	Length Completed (km)	Date of			Cumulative Physical Progress (%)		Cost of (INR)		Expenditure (INR)			Conc. / Contractor Name	Consultant	State	RO	PIU
							Start	Scheduled Completion (Original)	Estimated Completion	Actual	Target	Total Project Cost	Awarded to Civil Cont or BOT Grant or Annuity Payment	Upto Last FY	During CFY	Till Date					
220	Package-II- 6 laning of Delhi-Meerut Expressway and 8 laning of NH-24 from existing Km. 8.36 to existing Km. 27.74 (Delhi-UP Border to Dasna)	BOT Hybrid Annuity	Balance Road works under NHDP	24	19.28	13.69	Nov - 2017	May - 2020	May - 2020	42.49	45.00	1989.00	1989.00	(98.00)	98.00	0.00	APCO CHETAK ULTRAWAY PVT. LTD.	SNC Lavalin Infrastructure Pvt. Ltd.	Delhi	RO-EPE DME	PIU-Ghaziabad
221	Yadagiri (km 54.000) to Warangal (km 150.000) of NH-163 in Telengana	EPC	Balance Road works under NHDP	163	99.10	78.10	Jun - 2016	Nov - 2018	Feb - 2019	71.16	100.00	1905.20	897.03	743.76	381.00	1124.76	L & T Ltd	Sai Consulting Engineers Pvt. Ltd	Telangana	RO-Hyderabad	PIU-Warangal
222	Bareilly (km 262.000) to Sitapur (km 419.590) of NH-30	BOT Toll	Balance Road works under NHDP	30	157.59	129.38	Mar - 2011	Aug - 2013	Jun - 2019	76.05	100.00	1046.00	1046.00	2325.38	0.00	2325.38	ERA - SIBMOST	STUP Consultants	Uttar Pradesh	RO-UP West	PIU-Bareilly
223	Barwa Adda (Km. 398.240) to Panagarh (Km. 521.120)	BOT Toll	Balance Road works under NHDP	19	122.88	107.15	Apr - 2014	Sep - 2016	Jun - 2019	79.41	100.00	1665.00	1665.00	2467.13	452.00	2919.13	Barwa Adda Expressway Ltd.	ICT Pvt. Ltd.	West Bengal	RO-Kolkata	PIU-Durgapur
224	Ranchi (Km 114.000) to Mahulia (Km 277.500) of NH-33 in Jharkhand	BOT Annuity	Balance Road works under NHDP	33	163.50	0.00	Dec - 2012	Jun - 2015	Oct - 2020	50.24	100.00	1479.00	1479.00	547.11	837.17	1384.28	Ranchi Expressways Limited	SAI & M/s CES	Jharkhand	RO-Ranchi	PIU-Ranchi

Under Implementation Projects under Balance Road works under NHDP*Arranged in order of their completion with last completed shown first***Status as on Mar 31, 2019***All Lengths in Km.*

Sr. No	Project Name	Mode	Scheme	NH No.	Length (km)	Length Completed (km)	Date of			Cumulative Physical Progress (%)		Cost of (INR)		Expenditure (INR)			Conc. / Contractor Name	Consultant	State	RO	PIU
							Start	Scheduled Completion (Original)	Estimated Completion	Actual	Target	Total Project Cost	Awarded to Civil Cont or BOT Grant or Annuity Payment	Upto Last FY	During CFY	Till Date					
225	Panikoili (Km 0.000) to Rimoli (Km 166.173) of NH-215 in Odisha	BOT Toll	Balance Road works under NHDP	20	166.17	158.85	May - 2013	Oct - 2015	Jun - 2019	95.10	98.03	1410.00	1410.00	2156.79	135.00	2291.79	Sai Matarini Tollways Ltd	Aarvee Associates Pvt. Ltd.	Odisha	RO-Bhubaneswar	PIU-Keonjhar
226	Four laning of Sethiyathope - Chalapuram from Km 60.250 to Km 111.000 (Design chainage from Km 65.960 to Km 116.440) section of NH45C in the State of Tamilnadu under NHDP-IV on HAM	BOT Hybrid Annuity	Balance Road works under NHDP	36	50.48	0.00	Aug - 2018	Aug - 2020		0.00	19.81	1227.87	1227.87			0.00	M/s.Patel Sethiyathope Chalapuram Highways Pvt Ltd	LBGI (JV) VAX Consultants	Tamil Nadu	RO-Madurai	PIU-Thanjavur
227	Lucknow Ring Road (Pkg-3A) Construction of Sitapur Road to kurshi Road (Chainage Km. 64.40 to 79.256	EPC	Balance Road works under NHDP	28	15.00	10.19			Nov - 2018	0.00	0.00	300.00	388.31			0.00	Team-SIBMOST (JV)	JACOBS, Consulting engineering services Ltd.	Uttar Pradesh	RO-UP East	PIU-Lucknow
228	Lucknow Ring Road Pkg-2 (Behta Road to Sitapur Road)	EPC	Balance Road works under NHDP	24	32.90	0.00	Dec - 2018	Dec - 2021	Dec - 2021	0.00	0.00	981.00	981.00	(3.50)	3.50	0.00	Sadbhav Engineering Ltd.	CES (I) Pvt. Ltd.	Uttar Pradesh	RO-UP East	PIU-Lucknow

Under Implementation Projects under Balance Road works under NHDP*Arranged in order of their completion with last completed shown first***Status as on Mar 31, 2019***All Lengths in Km.*

Sr. No	Project Name	Mode	Scheme	NH No.	Length (km)	Length Completed (km)	Date of			Cumulative Physical Progress (%)		Cost of (INR)		Expenditure (INR)			Conc. / Contractor Name	Consultant	State	RO	PIU
							Start	Scheduled Completion (Original)	Estimated Completion	Actual	Target	Total Project Cost	Awarded to Civil Cont or BOT Grant or Annuity Payment	Upto Last FY	During CFY	Till Date					
229	Lucknow Ring Road Pkg-1 (Sultanpur Road to Behta Road)	EPC	Balance Road works under NHDP	56	32.00	0.00				0.00	0.00	899.00				0.00	Jaiprakash Associates Ltd.	CES (I) Pvt. Ltd.	Uttar Pradesh	RO-UP East	PIU-Lucknow
230	Four laning of Vikravandi to Sethiyathopu from Km 0.000 to Km 60.250 (Design Chainage from Km 0.000 to Km 65.960) section of NH - 45C in the state of Tamil Nadu under NHDP IV on EPC Mode.	EPC	Balance Road works under NHDP	36	65.96	0.00	Mar - 2018	Mar - 2020	Mar - 2020	0.00	7.58	1258.87	711.00	0.06	39.00	39.06	M/s Reliance Infrastructure Ltd., Mumbai	LBGI (JV) VAX Consultants	Tamil Nadu	RO-Madurai	PIU-Thanjavur
231	Khairatunda to Barwa Adda Section of NH 2 from km. 360.300 to km. 400.132 (Pkg II)	BOT Hybrid Annuity	Balance Road works under NHDP	19	40.33	0.00				0.00	0.00	962.54	860.10			0.00	Ashoka Concessions Limited	CES (I) Pvt. Ltd.	Jharkhand	RO-Ranchi	PIU-Dhanbad
232	Simga (km 48.580) to Sargaon (km. 91.026) of NH 200 (New NH 130) in Chhattisgarh	EPC	Balance Road works under NHDP	130	42.45	38.75	May - 2016	May - 2018	Oct - 2019	81.85	100.00	639.64	385.00	17.82	98.00	115.82	Larsen & Tubro Ltd		Chhattisgarh	RO-Raipur	PIU-Bilaspur

Under Implementation Projects under Balance Road works under NHDP*Arranged in order of their completion with last completed shown first***Status as on Mar 31, 2019***All Lengths in Km.*

Sr. No	Project Name	Mode	Scheme	NH No.	Length (km)	Length Completed (km)	Date of			Cumulative Physical Progress (%)		Cost of (INR)		Expenditure (INR)			Conc. / Contractor Name	Consultant	State	RO	PIU
							Start	Scheduled Completion (Original)	Estimated Completion	Actual	Target	Total Project Cost	Awarded to Civil Cont or BOT Grant or Annuity Payment	Upto Last FY	During CFY	Till Date					
233	Kazhakkootam to Mukkola Section from Km 0.000 to Km 26.500 of NH 66 (old NH 47) in the state of Kerala	EPC	Balance Road works under NHDP	66	26.80	24.75	Jun - 2015	Jun - 2017	Oct - 2019	91.91	99.46	1133.57	669.00	520.46	97.10	617.56	KNR CONSTRUCTION LIMITED	Secon Private Limited	Kerala	RO-Thiruvananthapuram	PIU-Thiruvananthapuram
234	Mukkola Junction to Kerala/ Tamil Nadu Border from Km 26.5 to Km 43.00 of NH 66 (old NH 47)	EPC	Balance Road works under NHDP	66	16.20	3.16	Jun - 2016	Jun - 2018	Dec - 2019	64.50	96.34	1435.43	497.00	159.80	120.00	279.80	L&T Construction s Limited		Kerala	RO-Thiruvananthapuram	PIU-Thiruvananthapuram
235	Anandapuram Pendurthi Anakapalli section of NH-5 new NH-16	BOT Hybrid Annuity	Balance Road works under NHDP	16	50.78	2.37	Jan - 2019	Jul - 2021	Jul - 2021	8.59	0.50	2484.00	2013.00			0.00	DBL Anandapuram Anakapalli Highways Private Limited	Aarvee Associates	Andhra Pradesh	RO-Vijayawada	PIU-Visakhapatnam
236	Chennai-Tada	EPC	Balance Road works under NHDP	16	33.00	16.00	Mar - 2018	Mar - 2020	Mar - 2020	40.80	42.42	464.62	295.97	0.00	51.40	51.40	M/s. SPL Infrastructure Pvt. Ltd	M/s. STUP Consultant Pvt. Ltd	Tamil Nadu	RO-Chennai	PIU-Chennai
237	Khed (42.00) to Sinnar (Km. 177.00) of NH - 50 (New NH - 60) in Maharashtra	BOT Toll	Balance Road works under NHDP	60	137.94	109.50	Feb - 2014	Aug - 2016	Jun - 2019	81.39	100.00	1348.20	1348.00	1647.59	30.90	1678.49	Khed Sinner Expressway Limited	Consulting Engineering Group Jaipur	Maharashtra	RO-Mumbai	PIU-Nashik

Under Implementation Projects under Balance Road works under NHDP*Arranged in order of their completion with last completed shown first***Status as on Mar 31, 2019***All Lengths in Km.*

Sr. No	Project Name	Mode	Scheme	NH No.	Length (km)	Length Completed (km)	Date of			Cumulative Physical Progress (%)		Cost of (INR)		Expenditure (INR)			Conc. / Contractor Name	Consultant	State	RO	PIU
							Start	Scheduled Completion (Original)	Estimated Completion	Actual	Target	Total Project Cost	Awarded to Civil Cont or BOT Grant or Annuity Payment	Upto Last FY	During CFY	Till Date					
238	Varanasi (Km 12.01) to Birnon (Km 84.160) [Varanasi - Gorakpur] (PKG-II)	EPC	Balance Road works under NHDP	29	72.15	39.96	Mar - 2017	Sep - 2019	Jan - 2019	55.56	87.26	3061.92	868.50	381.94	109.00	490.94	PNC Infratech Ltd.	SAI	Uttar Pradesh	RO-UP East	PIU-Varanasi
239	Sleemnabad (KM 397.000) to Jabalpur (Km 465.500) [Rewa - Katni - Jabalpur Pkg IV]	EPC	Balance Road works under NHDP	30	68.26	68.00	Jun - 2015	Jun - 2017	Jan - 2019	76.50	100.00	1035.15	663.00	233.24	253.00	486.24	L&T Limited	CEG & Unihorn	Madhya Pradesh	RO-Bhopal	PIU-Jabalpur
240	Binjhabahal - Telebani	BOT Hybrid Annuity	Balance Road works under NHDP	49	78.32	8.00	Jan - 2018	Jul - 2020	Jul - 2020	21.55	31.92	1161.40	1161.40			0.00	Binjhabahal to Telebani section Highway Pvt. Ltd.	InterContinental Technocrats Pvt. Ltd.	Odisha	RO-Bhubaneswar	PIU-Keonjhar
241	Patna Koilwar Section	EPC	Balance Road works under NHDP	922	33.25	0.00				0.00	0.00	4209.90	597.96			0.00	Madhucon Projects Ltd.	Egis International	Bihar	RO-Patna	PIU-Patna

Under Implementation Projects under Balance Road works under NHDP*Arranged in order of their completion with last completed shown first***Status as on Mar 31, 2019***All Lengths in Km.*

Sr. No	Project Name	Mode	Scheme	NH No.	Length (km)	Length Completed (km)	Date of			Cumulative Physical Progress (%)		Cost of (INR)		Expenditure (INR)			Conc. / Contractor Name	Consultant	State	RO	PIU
							Start	Scheduled Completion (Original)	Estimated Completion	Actual	Target	Total Project Cost	Awarded to Civil Cont or BOT Grant or Annuity Payment	Upto Last FY	During CFY	Till Date					
242	Two laning with Paved Shoulders of Nagapattinam - Thanjavur from Km 1.600 to Km 80.000 (Design chainage from Km 1.600 to Km 80.133) of NH67 in the State of Tamilnadu under NHDP-III on EPC	EPC	Balance Road works under NHDP	83	78.53	21.42	Jun - 2015	Dec - 2017	Dec - 2019	30.57	100.00	563.92	397.00			119.33	Madhucon Projects Ltd	Wilbur Smith Associates Bangalore	Tamil Nadu	RO-Madurai	PIU-Thanjavur
243	Trichy (135.800) to Karur (218.000) section of NH-67 - Trichy Bypass	BOT Toll	Balance Road works under NHDP	81	79.82	61.35	Jan - 2008	Jul - 2010	Oct - 2021	76.86	100.00	577.14	516.00	(605.27)	886.00	280.73	REL Utility Engineers Pvt Ltd.	CDM Smith	Tamil Nadu	RO-Chennai	PIU-Karur
244	NH-56, Pkg-II from Jaunpur (Km 209.230) to Varanasi (Km 272.590) [Sultanpur to Varanasi] (PKG-II)	EPC	Balance Road works under NHDP	31	63.36	34.90	Jan - 2016	Jun - 2018	Jun - 2019	54.80	63.31	2182.03	806.00	426.86	18.90	445.76	Gayatri Project Limited	CEG	Uttar Pradesh	RO-UP East	PIU-Varanasi
245	NH-56, Pkg-I from Sultanpur (Km 134.700) to Jaunpur (Km 209.230) [Sultanpur to Varanasi (PKG-I)]	EPC	Balance Road works under NHDP	731	74.53	36.80	Jan - 2016	Jun - 2018	Jun - 2019	53.60	67.63	2433.38	986.00	513.19	15.50	528.69	Gayatri Projects Limited	CEG	Uttar Pradesh	RO-UP East	PIU-Varanasi

Under Implementation Projects under Balance Road works under NHDP*Arranged in order of their completion with last completed shown first***Status as on Mar 31, 2019***All Lengths in Km.*

Sr. No	Project Name	Mode	Scheme	NH No.	Length (km)	Length Completed (km)	Date of			Cumulative Physical Progress (%)		Cost of (INR)		Expenditure (INR)			Conc. / Contractor Name	Consultant	State	RO	PIU
							Start	Scheduled Completion (Original)	Estimated Completion	Actual	Target	Total Project Cost	Awarded to Civil Cont or BOT Grant or Annuity Payment	Upto Last FY	During CFY	Till Date					
246	Solapur to Maharashtra - Karnataka Border Section of NH-9 from Km. 251.325 To 348.800	BOT Toll	Balance Road works under NHDP	65	100.06	79.51	Jun - 2014	Nov - 2016	Jun - 2019	70.51	100.00	923.00	923.00	(106.64)	523.00	416.36	SOLAPUR TOLLWAYS PVT LTD	Egis India Consulting Engineers Pvt. Ltd.	Maharashtra	RO-Mumbai	PIU-Solapur
247	Gurgaon - Kotputli - Jaipur section of NH-8 (New NH-48)	BOT Toll	Balance Road works under NHDP	48	225.60	222.60	Apr - 2009	Oct - 2011	Mar - 2019	98.67	100.00	1896.00	1896.00			2613.00	Emirates Trading Agency LLC - KMC Construction Ltd.	LBG Inc.	Rajasthan	RO-Jaipur	PIU-Jaipur
248	Bhavnagar - Talaja (Package-I)	BOT Hybrid Annuity	Balance Road works under NHDP	51	48.04	29.10	Feb - 2017	Aug - 2019	Mar - 2019	61.00	88.05	998.18	819.00			0.00	M/S. Sadbhav Bhavnagar Highways Pvt. Ltd.	Stup Consultants, Mumbai	Gujarat	RO-Gandhinagar	PIU-Bhavnagar
249	Obaidullaganj Km. 2.800 to Km. 8.300 and Km. 20.700 to Itarsi Km. 63.000 of NH-69 in Madhya Pradesh	EPC	Balance Road works under NHDP	46	46.30	11.00	Nov - 2017	Nov - 2019	Nov - 2019	37.58	45.10	609.36	609.36			0.00	NKC - CDS	LASA	Madhya Pradesh	RO-Bhopal	PIU-Bhopal
250	Pimpalkhuti ROB (km 173.050)to (km 173.750)	EPC	Balance Road works under NHDP	7	0.70	0.00	Nov - 2017	Nov - 2019	Nov - 2019	46.57	76.64	12.50	12.50			0.00	Assosiated Engineers Enterprises	M/s Consulting Engineer	Maharashtra	RO-Nagpur	PIU-Yavatmal

Under Implementation Projects under Balance Road works under NHDP*Arranged in order of their completion with last completed shown first***Status as on Mar 31, 2019***All Lengths in Km.*

Sr. No	Project Name	Mode	Scheme	NH No.	Length (km)	Length Completed (km)	Date of			Cumulative Physical Progress (%)		Cost of (INR)		Expenditure (INR)			Conc. / Contractor Name	Consultant	State	RO	PIU
							Start	Scheduled Completion (Original)	Estimated Completion	Actual	Target	Total Project Cost	Awarded to Civil Cont or BOT Grant or Annuity Payment	Upto Last FY	During CFY	Till Date					
251	Panipat-Jalandhar	BOT Toll	Balance Road works under NHDP	44	291.10	282.20	May - 2009	Nov - 2011	Jun - 2019	95.83	100.00	4518.50	2748.00			4044.69	Isolux Corsan Concesionn es Sa-Corsan Corviam Construction SA-Soma Enterprise Ltd.	Consulting Engineering Services (India) Pvt. Ltd	Haryana	RO-Chandi garh	PIU-Amba la
252	Bar-Bilara-Jodhpur (Km 0.000 to Km 111.000) of NH-112 in the State of Rajasthan	EPC	Balance Road works under NHDP	112	109.65	44.05	Mar - 2017	Sep - 2019	Sep - 2019	35.00	36.47	1248.00	1248.00			194.70	L&T Ltd.	Feedback Infrastructure Service Pvt. Ltd.	Rajasthan	RO-Jaipur	PIU-Jodhpur
253	Rohtak-Jind	BOT Toll	Balance Road works under NHDP	352	49.00	0.00	Oct - 2013	Oct - 2015		29.77	100.00	283.00	410.86	245.97	0.00	245.97	VIL Rohtak Jind highway pvt ltd	M/s Wadia Techno-Engineering Services limited (Formerly Gherzi Eastern Ltd.)	Haryana	RO-Chandi garh	PIU-Rohtak

Under Implementation Projects under Balance Road works under NHDP

Arranged in order of their completion with last completed shown first

Status as on Mar 31, 2019

All Lengths in Km.

Sr. No	Project Name	Mode	Scheme	NH No.	Length (km)	Length Completed (km)	Date of			Cumulative Physical Progress (%)		Cost of (INR)		Expenditure (INR)			Conc. / Contractor Name	Consultant	State	RO	PIU
							Start	Scheduled Completion (Original)	Estimated Completion	Actual	Target	Total Project Cost	Awarded to Civil Cont or BOT Grant or Annuity Payment	Upto Last FY	During CFY	Till Date					
254	Ring road /Bypasses for Nagpur city, Package-2 from km 34.000 to km 62.035 (Total length 28.035 km) in the state of Maharashtra	BOT Hybrid Annuity	Balance Road works under NHDP		28.03	6.40	Jan - 2017	Jul - 2019	Jul - 2019	42.34	96.85	667.99	639.00	(145.00)	145.00	0.00	MEP Infrastructure Developers Ltd and Sanjose India Infrastructure & Construction Pvt Ltd	Upham International Corporation in Association	Maharashtra	RO-Nagpur	PIU-Nagpur (PD-1)
255	4 Lane Stand Alone Ring Road/ Bypasses for Nagpur City, Package - I from Km 0.500 to Km 34.000. (Total Length - 33.500 Km) in the state of Maharashtra	BOT Hybrid Annuity	Balance Road works under NHDP		33.50	11.24	Jan - 2017	Jul - 2019	Jul - 2019	45.20	99.27	651.00	531.00	(85.00)	85.00	0.00	MEP Infrastructure Developers Ltd. and Sanjose India Infrastructure Construction Pvt Ltd	UPHAM INTERNATIONAL CORPORATIONJV WithSA INFRASTRUCTURE CONSULTANTS PVT. LTD.(0120-6148000)	Maharashtra	RO-Nagpur	PIU-Nagpur (PD-1)
256	Chhapra - Rewaghat - Muzaffarpur section of NH-102 from Km 1.300 to Km 74.200 and Km. 1.300 to Km. 7	EPC	Balance Road works under NHDP	722	73.07	72.81	Apr - 2016	Apr - 2018	Dec - 2018	99.70	100.00	397.00	397.00	374.55	20.70	395.25	GR Infraprojects Ltd.	Scott Wilson	Bihar	RO-Patna	PIU-Chhapra

Under Implementation Projects under Balance Road works under NHDP*Arranged in order of their completion with last completed shown first***Status as on Mar 31, 2019***All Lengths in Km.*

Sr. No	Project Name	Mode	Scheme	NH No.	Length (km)	Length Completed (km)	Date of			Cumulative Physical Progress (%)		Cost of (INR)		Expenditure (INR)			Conc. / Contractor Name	Consultant	State	RO	PIU
							Start	Scheduled Completion (Original)	Estimated Completion	Actual	Target	Total Project Cost	Awarded to Civil Cont or BOT Grant or Annuity Payment	Upto Last FY	During CFY	Till Date					
257	Baharagora (199.606 Km) to Singhara (310.806 Km) of NH-6	EPC	Balance Road works under NHDP	49	111.61	27.00	Oct - 2017	Apr - 2020	Apr - 2020	23.50	62.60	1282.94	743.50	0.00	78.50	78.50	L & T Ltd	ICT Pvt Ltd	Odisha	RO-Bhubaneswar	PIU-Balasore
258	Singhara - Binjabahal	BOT Hybrid Annuity	Balance Road works under NHDP	49	104.17	12.45	Sep - 2018	Mar - 2021		14.25	11.13	1313.20	1420.00			0.00	Montecarlo Singhara Binjabahal Highway Private Li	ICT Consultant Pvt Ltd	Odisha	RO-Bhubaneswar	PIU-Keonjhar
259	Gulabpura (Km 90.000) to Chittorgarh (Km 214.870) of NH-79 in Rajasthan	BOT Toll	Balance Road works under NHDP	79	125.00	70.57	Nov - 2017	May - 2020	May - 2020	51.49	47.92	2090.00	1239.82	9210296035.00	965.00	9210297000.00	CG Tollway Pvt. Ltd.	Louis Berger Group, INC., USA	Rajasthan	RO-Jaipur	PIU-Chittorgarh
260	Kishangarh (km 0.000) to Gulabpura (km 90.000) of NH-79A and NH-79 in Rajasthan	BOT Toll	Balance Road works under NHDP	79A & 79	90.00	44.82	Feb - 2018	Aug - 2020	Aug - 2020	44.57	30.00	1031.95	1031.95			301.79	IRB Infrastructure Developers Ltd	The Louis Berger Group, INC., USA	Rajasthan	RO-Jaipur	PIU-Ajmer
261	Manoharpur - Dausa section of NH-11 A (New NH-148)	EPC	Balance Road works under NHDP		62.31	62.31	Oct - 2016	Oct - 2018	Aug - 2018	100.00	100.00	249.04	224.00			147.00	H G Infra Engineering Pvt. Ltd	Aarvee Associates consultant engineers & architects Ltd. & NICE Ltd	Rajasthan	RO-Jaipur	PIU-Jaipur

Under Implementation Projects under Balance Road works under NHDP*Arranged in order of their completion with last completed shown first***Status as on Mar 31, 2019***All Lengths in Km.*

Sr. No	Project Name	Mode	Scheme	NH No.	Length (km)	Length Completed (km)	Date of			Cumulative Physical Progress (%)		Cost of (INR)		Expenditure (INR)			Conc. / Contractor Name	Consultant	State	RO	PIU
							Start	Scheduled Completion (Original)	Estimated Completion	Actual	Target	Total Project Cost	Awarded to Civil Cont or BOT Grant or Annuity Payment	Upto Last FY	During CFY	Till Date					
262	Uncha Nagla - Dholpur Section of NH-123 (0.000 to 75.008).	EPC	Balance Road works under NHDP	123	75.00	3.80	Feb - 2016	Feb - 2018	Oct - 2018	98.18	99.00	318.40	261.00			159.73	HG Infra Engineering Private Limited	SAI Consulting Engineers Pvt. Ltd.	Rajasthan	RO-Jaipur	PIU-Dausa
263	Solan - Kaithlighat Section of NH-22 Now NH-5 from Km. 106.139 to Km.129.05	EPC	Balance Road works under NHDP		23.00	0.00	Nov - 2018	May - 2021		0.00	0.00	598.00	598.00			0.00	Airef Engineers Pvt. Ltd. and M/s Prakash Asphaltings & Toll Highways (I) Ltd. (JV)	Meinhardt Singapore Pvt. Ltd.	Himachal Pradesh	RO-Shimla	PIU-Shimla
264	Amritsar Bypass	EPC	Balance Road works under NHDP	3	0.00	0.00	Nov - 2015	Nov - 2017	Apr - 2019	91.56	100.00	229.30	229.00	1.45	157.00	158.45	Varaha Infra Ltd	Unihorn	Punjab	RO-Chandigarh	PIU-Jalandhar
265	Varanasi Gorakhpur Section Package IV from km. 149.540 to km. 215.160 (Mau-Gorakhpur)	EPC	Balance Road works under NHDP	29	65.62	11.50	Apr - 2017	Oct - 2019	Oct - 2019	30.00	55.55	1030.00	1030.00	77.00	198.00	275.00	Jaiprakash Associates Ltd.	SAI Consultant Engineer Pvt. Ltd	Uttar Pradesh	RO-UP East	PIU-Gorakhpur
266	Varanasi Gorakhpur Section from km. 84.160 to 149.540 (PKG III)	EPC	Balance Road works under NHDP	29	65.38	13.60	Apr - 2017	Oct - 2019	Oct - 2019	28.55	58.50	840.00	840.00	53.00	159.00	212.00	Jaiprakesh Associates Ltd.	SAI Consulting Engineer Pvt Ltd	Uttar Pradesh	RO-UP East	PIU-Gorakhpur

Under Implementation Projects under Balance Road works under NHDP*Arranged in order of their completion with last completed shown first***Status as on Mar 31, 2019***All Lengths in Km.*

Sr. No	Project Name	Mode	Scheme	NH No.	Length (km)	Length Completed (km)	Date of			Cumulative Physical Progress (%)		Cost of (INR)		Expenditure (INR)			Conc. / Contractor Name	Consultant	State	RO	PIU
							Start	Scheduled Completion (Original)	Estimated Completion	Actual	Target	Total Project Cost	Awarded to Civil Cont or BOT Grant or Annuity Payment	Upto Last FY	During CFY	Till Date					
267	Aligarh - Moradabad section from km 85.650 to km 232.00 of NH-93	EPC	Balance Road works under NHDP	509	146.37	145.83	Jan - 2017	Jul - 2019	Mar - 2019	98.05	100.00	717.29	644.50			0.00	PNC Infratech Ltd.	URS Scott Wilson India Pvt. Ltd.	Uttar Pradesh	RO-UP West	PIU-Moradabad
268	Gadu -Porbandar (Package VII)	BOT Hybrid Annuity	Balance Road works under NHDP		91.67	0.00	Sep - 2017	Aug - 2019	Sep - 2019	40.70	0.00	370.00	370.00			0.00	Kalthia Infra Projects Pvt. Ltd.	Stup Consultants, Mumbai	Gujarat	RO-Gandhinagar	PIU-Somnath
269	Kodinar-Veraval (Package VI)	BOT Hybrid Annuity	Balance Road works under NHDP		41.75	0.93	Feb - 2018	Jul - 2018	Jul - 2020	5.00	0.00	670.00	670.00			0.00	Agroh Kodinar Veraval Highways Pvt. Ltd.	Stup Consultants, Mumbai	Gujarat	RO-Gandhinagar	PIU-Somnath
270	Kagvadar - Una (Package-IV)	BOT Hybrid Annuity	Balance Road works under NHDP	51	40.98	19.93	Mar - 2017	Sep - 2019	Sep - 2019	60.28	78.00	723.64	555.00			0.00	Agroh Diu Link Highways Pvt. Ltd.	Stup Consultants, Mumbai	Gujarat	RO-Gandhinagar	PIU-Bhavnagar
271	Mahuva to Kagvadar (Package III)	BOT Hybrid Annuity	Balance Road works under NHDP	51	40.02	5.15	May - 2017	Nov - 2019	Nov - 2019	24.65	74.50	763.23	763.23			0.00	MEP Sanjose Mahuva Kagvadar Road Pvt. Ltd. Mumbai	Stup Consultants, Mumbai	Gujarat	RO-Gandhinagar	PIU-Bhavnagar
272	Talaja - Mahuva (Package-II)	BOT Hybrid Annuity	Balance Road works under NHDP	51	45.46	4.90	Apr - 2017	Oct - 2019	Oct - 2019	20.08	75.50	834.64	643.10			0.00	MEP Sanjose Talaja Mahuva Road Pvt. Ltd.	Stup Consultants, Mumbai	Gujarat	RO-Gandhinagar	PIU-Bhavnagar

Under Implementation Projects under Balance Road works under NHDP*Arranged in order of their completion with last completed shown first***Status as on Mar 31, 2019***All Lengths in Km.*

Sr. No	Project Name	Mode	Scheme	NH No.	Length (km)	Length Completed (km)	Date of			Cumulative Physical Progress (%)		Cost of (INR)		Expenditure (INR)			Conc. / Contractor Name	Consultant	State	RO	PIU
							Start	Scheduled Completion (Original)	Estimated Completion	Actual	Target	Total Project Cost	Awarded to Civil Cont or BOT Grant or Annuity Payment	Upto Last FY	During CFY	Till Date					
273	Gagalheri-Saharanpur-Yamunanagar (UP/ Haryana Border) Section of NH-73	BOT Hybrid Annuity	Balance Road works under NHDP	344	51.45	24.18	Jan - 2018	Jan - 2020	Feb - 2020	51.37	0.00	1184.00	1184.00			527.84	MBL (GSY) Road Limited	SAI Consulting Engineering Pvt. Ltd.	Uttaran chal	RO-Dehradun	PIU-Dehradun
274	Chutmalpur Ganeshpur section and Roorkee Chutmalpur Gagalheri section	BOT Hybrid Annuity	Balance Road works under NHDP	307, 344	53.30	0.00	Feb - 2018	Feb - 2020	Feb - 2020	46.54	0.00	942.00	1184.00			354.56	MBL (CGRG) Road Limited	SAI Consulting Engineering Pvt.Ltd.	Uttaran chal	RO-Dehradun	PIU-Dehradun
275	Ghoshpukur (km 0.000) to Dhupguri (km 83.785) of NH-31D	EPC	Balance Road works under NHDP	27	83.78	25.10	Dec - 2015	Jun - 2018	May - 2019	54.25	100.00	1754.50	1133.02	300.88	177.00	477.88	L&T Ltd.	Consulting Engineering Services (I) Pvt. Ltd.	West Bengal	RO-Kolkata	PIU-Jalpai guri
276	JH / WB Border - Purulia - Balrampur - JH / WB Border at Chandil	EPC	Balance Road works under NHDP	18	73.28	0.00				0.00	0.00	1364.29	708.30			0.00	Dineshchandra R. Agrawal Infracon Pvt. Ltd.	ICT (I) Pvt. Ltd.	West Bengal	RO-Kolkata	PIU-Durgapur
277	Islampur Bypass of NH-31 (New NH-27) of 10.31 km length in the state of West Bengal	EPC	Balance Road works under NHDP	27	10.31	0.00	Jan - 2016	Jan - 2018	Jan - 2020	40.20	48.00	304.76	277.00	0.00	0.00	0.00	M/s Ashoka Buildcon Limited	Archtech Consultant	West Bengal	RO-Kolkata	PIU-Jalpai guri

Under Implementation Projects under Balance Road works under NHDP*Arranged in order of their completion with last completed shown first***Status as on Mar 31, 2019***All Lengths in Km.*

Sr. No	Project Name	Mode	Scheme	NH No.	Length (km)	Length Completed (km)	Date of			Cumulative Physical Progress (%)		Cost of (INR)		Expenditure (INR)			Conc. / Contractor Name	Consultant	State	RO	PIU
							Start	Scheduled Completion (Original)	Estimated Completion	Actual	Target	Total Project Cost	Awarded to Civil Cont or BOT Grant or Annuity Payment	Upto Last FY	During CFY	Till Date					
278	Angul (Km.112.000) to Sambalpur (Km.265.000) of NH-55 (Old NH-42) in the State of Odisha	EPC	Balance Road works under NHDP	55	150.86	35.29	Mar - 2017	Aug - 2019	Feb - 2020	20.56	29.00	2510.00	1255.00	75.88	126.00	201.88	GAYATRI-PTPS(JV)	STUP CONSULTANT	Odisha	RO-Bhubaneswar	PIU-Sambalpur
279	Bhubaneswar - Jagatpur - Chandikhole Section of NH-16	BOT Toll	Balance Road works under NHDP	16	67.00	66.30	Dec - 2011	Jun - 2014	Dec - 2018	95.29	100.00	1047.00	1047.00			1395.95	Shree Jagannath Expressways Pvt. Ltd.	Consulting Engineering Services (I) Private Limited-Yongma Engineering Co.Ltd., Korea JV	Odisha	RO-Bhubaneswar	PIU-Bhubaneswar
280	Solapur Yedashi Section of NH-211 From Km. 0.000 To 100.000 in the State of Maharashtra	BOT Toll	Balance Road works under NHDP	52	98.72	97.10	Jan - 2015	Jul - 2017	Oct - 2018	99.00	100.00	972.50	973.00	2.00	1490.00	1492.00	SOLAPUR YEDASHI TOLLWAY PVT LTD	Egis India Consulting Engineers Pvt. Ltd.	Maharashtra	RO-Mumbai	PIU-Solapur
281	Yedshi (Km.100.000) to Aurangabad (Km.290.200)	BOT Toll	Balance Road works under NHDP	52	189.00	170.29	Jul - 2015	Dec - 2017	Apr - 2019	98.37	100.00	1871.34	1871.34			0.00	Yedshi Aurangabad Tollway Pvt. Ltd.	Egis India Consulting Engineers Pvt Ltd.	Maharashtra	RO-Nagpur	PIU-Aurangabad

Under Implementation Projects under Balance Road works under NHDP

Arranged in order of their completion with last completed shown first

Status as on Mar 31, 2019

All Lengths in Km.

Sr. No	Project Name	Mode	Scheme	NH No.	Length (km)	Length Completed (km)	Date of			Cumulative Physical Progress (%)		Cost of (INR)		Expenditure (INR)			Conc. / Contractor Name	Consultant	State	RO	PIU
							Start	Scheduled Completion (Original)	Estimated Completion	Actual	Target	Total Project Cost	Awarded to Civil Cont or BOT Grant or Annuity Payment	Upto Last FY	During CFY	Till Date					
282	Nagpur-Betul Section of NH-69	BOT Annuity	Balance Road works under NHDP	47	176.30	174.50	Feb - 2011	Jul - 2015	Oct - 2018	99.50	100.00	2499.00	2499.00			0.00	Oriental Structural Engineers Pvt. Ltd. Continental Engineers Ltd.	Feedback Ventures Pvt.Ltd. & M/S Zomah Engineers, M/s K&J Projects Pvt. Ltd	Maharashtra	RO-Nagpur	PIU-Nagpur (PD-2)
283	Hajipur - Muzaffarpur section and construction of new bypass connecting NH-28 at km 515.045	BOT Annuity	Balance Road works under NHDP	22	63.17	49.64	Aug - 2010	Feb - 2013	Jun - 2019	81.51	100.00	671.00	671.00	1103.39	17.60	1120.99	Gammon Infrastructure Ltd	SA Infrastructure	Bihar	RO-Patna	PIU-Chhapra
284	Satara (Km 725.000) to Pune (Km 865.350) of NH - 4 (New NH - 48) in Maharashtra	BOT Toll	Balance Road works under NHDP	48	140.35	132.11	Oct - 2010	Mar - 2013	Jun - 2019	94.30	95.30	1725.00	1725.00			2401.82	PS Toll Road Private Ltd.	CES	Maharashtra	RO-Mumbai	PIU-Pune
285	Chhapra - Hajipur section of NH-19 from km. 143.200 to km. 209.200	BOT Annuity	Balance Road works under NHDP	31	66.74	35.89	Jan - 2011	Jul - 2013	Jun - 2019	77.96	100.00	575.00	575.00	1006.13	43.30	1049.43	Madhucon Projects Ltd.	Span Consultant Pvt. Ltd.	Bihar	RO-Patna	PIU-Chhapra
286	Tindivanam (Km. 37.600) to Krishnagiri (Km. 219.782) of NH-66 in Tamil Nadu	BOT Annuity	Balance Road works under NHDP	77	182.18	117.60	Apr - 2012	Apr - 2014	Dec - 2019	52.12	100.00	562.00	562.00			578.59	Transstroy (I) Ltd. - Corporation Transstroy OJSC Consortium	Mukesh & Associates	Tamil Nadu	RO-Chennai	PIU-Viluppuram

Under Implementation Projects under Balance Road works under NHDP*Arranged in order of their completion with last completed shown first***Status as on Mar 31, 2019***All Lengths in Km.*

Sr. No	Project Name	Mode	Scheme	NH No.	Length (km)	Length Completed (km)	Date of			Cumulative Physical Progress (%)		Cost of (INR)		Expenditure (INR)			Conc. / Contractor Name	Consultant	State	RO	PIU
							Start	Scheduled Completion (Original)	Estimated Completion	Actual	Target	Total Project Cost	Awarded to Civil Cont or BOT Grant or Annuity Payment	Upto Last FY	During CFY	Till Date					
287	Tirupati - Tiruttani - Chennai Section of NH-205 in the State of Andhra Pradesh and Tamil Nadu	BOT Toll	Balance Road works under NHDP	716	124.70	100.93	Apr - 2011	Oct - 2013	Jul - 2019	85.70	100.00	571.00	571.00	570.21	0.00	570.21	Transstroy (India) Ltd-OJSC Consortium	Aarvee associates	Tamil Nadu	RO-Chennai	PIU-Chennai
288	Berhampore (191.700) to Farakka (292.300) of NH-34 in the State of West Bengal	BOT Toll	Balance Road works under NHDP	12	100.60	86.10	Feb - 2011	Aug - 2013	Dec - 2019	86.30	100.00	999.00	999.00	1160.34	130.00	1290.34	Baharampore Farakka Highways Ltd.	Archtech Consultants Pvt. Ltd.	West Bengal	RO-Kolkata	PIU-Malda
289	Indore-Gujarat/MP Border from km. Km 9.500 to Km 171.100 of NH-59 in MP	BOT Toll	Balance Road works under NHDP	47	155.15	138.91	Aug - 2010	Feb - 2013	Sep - 2018	89.62	100.00	1175.00	1175.00			1852.01	Indore Gujarat Tollways Pvt. Ltd	Willbur Smith Associates	Madhya Pradesh	RO-Bhopal	PIU-Indore
290	Chhapra - Gopalganj section	EPC	Balance Road works under NHDP	531	94.26	85.64	Dec - 2015	Dec - 2017	Mar - 2019	88.88	100.00	644.00	644.00	427.61	116.00	543.61	GR Infraproject Ltd.	Span Consultant Pvt. Ltd.	Bihar	RO-Patna	PIU-Chhapra
291	Muzaffarnagar - Haridwar Section of NH-58 in the State of UP and Uttarakhand	BOT Toll	Balance Road works under NHDP	344	78.76	0.00	Sep - 2010	Feb - 2013	Dec - 2019	71.74	100.00	754.00	754.00	75.07	1391.00	1466.07	Haridwar Highways Project Limited	Stup Consulting Pvt. Ltd.	Uttarakhand	RO-Dehradun	PIU-Dehradun

Under Implementation Projects under Balance Road works under NHDP*Arranged in order of their completion with last completed shown first***Status as on Mar 31, 2019***All Lengths in Km.*

Sr. No	Project Name	Mode	Scheme	NH No.	Length (km)	Length Completed (km)	Date of			Cumulative Physical Progress (%)		Cost of (INR)		Expenditure (INR)			Conc. / Contractor Name	Consultant	State	RO	PIU
							Start	Scheduled Completion (Original)	Estimated Completion	Actual	Target	Total Project Cost	Awarded to Civil Cont or BOT Grant or Annuity Payment	Upto Last FY	During CFY	Till Date					
292	Haridwar - Dehradun Section from Km. 211.000 to Km. 218.200 of NH-58 and Km. 165.000 to Km. 196.825	BOT Annuity	Balance Road works under NHDP		35.78	18.89	Nov - 2011	Oct - 2013	Apr - 2019	55.03	100.00	478.00	478.00	(23.23)	920.00	896.77	Dehradun Highways Project Limited	Stup Consulting Pvt. Ltd.	Uttaranchal	RO-Dehradun	PIU-Dehradun
293	Goa / Karnataka (Km.93.700) to Kundapur (Km.280.940) - 187.24 Km	BOT Toll	Balance Road works under NHDP	66	179.54	120.50	Mar - 2014	Aug - 2016	Jun - 2019	67.11	100.00	2293.37	1655.00	2342.08	200.00	2542.08	IRB Infrastructure Developers Ltd.	SNS – Lavalin Infrastructure Pvt Ltd., Bangalore	Karnataka	RO-Bengaluru	PIU-Mangalore
294	Farakka (295.000) to Raiganj (395.000) of NH-34 in the state of West Bengal	BOT Toll	Balance Road works under NHDP	12	100.20	89.39	Feb - 2011	Aug - 2013	Dec - 2018	92.74	100.00	1079.00	1079.00	1531.30	120.00	1651.30	Farakka Raiganj Highways Ltd.	CES (India) Pvt. Ltd.	West Bengal	RO-Kolkata	PIU-Malda
295	Chilakaluripet (1182.802) to Nellore (1366.547) of NH16 in Andhra Pradesh	BOT Toll	Balance Road works under NHDP	16	183.62	0.00	Nov - 2011	May - 2014	Oct - 2018	100.00	99.75	1535.00	1535.00			2550.00	Simhapuri Expressway Ltd	EGIS	Andhra Pradesh	RO-Vijayawada	PIU-Nellore
	Total				19496.92	9540.41						293074.25	209665.47								