

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
Sr. No.	Project Name	NH(New)	Total Length	Appointed Date/Start Date- Contractor	Mode	Concessionaire	State
1	Bangalore Chennai Expressway (Phase-II Pkg-I) from km.71.000 to Km 96.000 (Bethamangala in the state of Karnataka to Byreddypalli)	NE-7	25	10/10/2022	HAM	Montecarlo Bangalore Chennai expressway P2P1 Private Limited.	Andhra Pradesh
2	Bangalore Chennai Expressway (Phase-II Pkg-II) from km.96.000 to Km 127.000 (Baireddypalle to Bangarupalem section)	NE-7	31	08/06/2023	HAM	APCO Infratech Pvt. Ltd.	Andhra Pradesh
3	Bangalore Chennai Expressway (Phase-II Pkg-III) from km.127.000 to Km 156.000 (Bangarupalem to Gudipala section)	NE-7	29	04/10/2022	HAM	BANGARUPALEM GUDIPALA HIGHWAYS LIMITED	Andhra Pradesh
4	Solar Highway Lighting at 18 locations from Km 741.255 to Km 1022.494 on Anakapalli – Annavaram – Diwancheruvu section of NH-16 & Diwancheruvu - Siddhantham - Gundagolanu section of NH-216A	16,216A	3.975	19/12/2023	em Rat	Morphing Inovations (OPC) Pvt. Ltd.	Andhra Pradesh
5	Construction of Flyover at Km 936+440 of NH-216A [Jonnada Junction with Black Spot ID: AP – (02)-134], Flyover at Km 967+180 of NH-216A [Undrajavaram Junction with Black Spot ID: AP - (02)-078], Flyover at Km 970+370 of NH-216A (Tetali Junction with Black Spot ID: AP – 005), VUP at Km 1006+525 of NH-216A (Kaikaram Junction with Black Spot ID: AP – 007) for rectification of Blackspots and construction of Flyover at Km 910+760 of NH-216A in Rajahmundry City (Morampudi Junction) in the State of Andhra Pradesh on EPC Mode	6A,216A,21	6.425	19/09/2022	EPC	Shrushti Contech Pvt. Ltd.	Andhra Pradesh
6	Six Laning of Vijayawada Bypass from Gollapudi to Chinnakakani in Vijayawada - Gundugolanu Section from km. 30.00 to km. 47.881 (Pkg-IV)	16	17.88	07/07/2021	HAM	Vijayawada Bypass Project Private Limited	Andhra Pradesh

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
7	VUP at Km. 1379.934 of NH-16 [Golagamudi Junction with Blackspot ID: AP-(02)-392), Service Road from Km. 1380.350 to Km. 1380.957 of NH-16 [Sundaraiah Colony Junction with Blackspot ID: AP-(02)-188] & Flyover at Km. 1383.195 of NH-16 Nellore T Junction with Blackspot ID: AP-(02)-189] for rectification of Blackspots	NH-16,NH-1	3.43	27/03/2023	EPC	Shrushti Contech Pvt. Ltd.	Andhra Pradesh
8	6L of Veera Kaveri Raja Puram to Pondavakkam from km 61.380 to km 96.040 of NH 716B (Pkg-III)	716B	34.66	25/01/2023	HAM	KNR Constructions Limited	Andhra Pradesh
9	6L of Pondavakkam to Kannigaipair from km 96.040 to km 116.100 of NH 716B (Pkg-IV)	716B	20.06	24/01/2023	HAM	IRB Infrastructure Developers Ltd.	Andhra Pradesh
10	6L Aluru - Jakkuva Section of NH-130CD Road from km 365.033 to km 396.800 (Pkg. 1)	130CD	31.767	31/03/2022	HAM	H.G. Infra Engineering Limited	Andhra Pradesh
11	6L Jakkuva – Korlam Section of NH-130CD Road from km 396.800 to km 421.100 (Pkg 2)	130CD	24.3	31/03/2022	HAM	NKC Projects Private Limited	Andhra Pradesh
12	6L Kantakapalle – Sabbavaram Section of NH-130CD Road from Km 445.100 to Km 464.662 (Pkg-4)	130CD	19.562	06/10/2022	HAM	NKC Projects Private Limited	Andhra Pradesh
13	Renigunta - Poyya - Naidupeta km 124.60 to km 183.4 of NH 71	71	57.046	31/01/2022	HAM	Megha Engineering and Infrastructure Ltd.	Andhra Pradesh
14	6L Access Controlled Greenfield Highway from Kodur (Ch. 0+000) to Vanavolu (Ch. 24+300) of [NH-544G] (Package-1)	544G	24.3	09/03/2024	HAM	Dilip Buildcon Ltd.	Andhra Pradesh
15	6L Access Controlled Greenfield Highway from Yerragudipadu (Ch. 129+000) to Audireddipalle (Ch. 160+000) of [NH – 544G] (Package-6)	544G	31	12/02/2024	HAM	Megha Engineering and Infrastructure Ltd.	Andhra Pradesh
16	6L Access Controlled Greenfield Highway from Nallacheruvu palli (Ch. 96+300) to Yerragudipadu (Ch. 129+000) of [NH-544G] (Package-5)	544G	32.7	12/02/2024	HAM	Megha Engineering and Infrastructure Ltd.	Andhra Pradesh
17	6L Access Controlled Greenfield Highway from Odulapalle (Ch. 72+000) to Nallacheruvu-palli (Ch. 96+300) of [NH-544G](Package-4)	544G	24.3	05/02/2024	HAM	Dilip Buildcon Ltd.	Andhra Pradesh

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
18	6L Access Controlled Greenfield Highway from Vankarakunta (Ch. 45+700) to Odulapalle (Ch. 72+000) of [NH-544G](Package-3)	544G	26.3	02/03/2024	HAM	Raj Path Infracon Pvt. Ltd.	Andhra Pradesh
19	6L Access Controlled Greenfield Highway from Vanavolu (Ch. 24+300) to Vankarakunta (Ch. 45+700) of [NH-544G] (Package-2)	544G	21.4	02/03/2024	HAM	Raj Path Infracon Pvt. Ltd.	Andhra Pradesh
20	6L Access Controlled Greenfield Highway from Narayanmpet (Ch. 203+500) to Chandrasekharapuram (Ch. 228+000)(Package-10)	544G	24.5	12/02/2024	HAM	Megha Engineering and Infrastructure Ltd.	Andhra Pradesh
21	6L Access Controlled Greenfield Highway from Mallapalle (Ch. 176+000) to Kavulakuntla (Ch. 196+000) (Package-08)	544G	20	12/02/2024	HAM	Megha Engineering and Infrastructure Ltd.	Andhra Pradesh
22	6L Access Controlled Greenfield Highway from Audireddipalle (Ch. 160+000) to Mallapalle (Ch. 176+000)(Package-07)	544G	16	07/03/2024	HAM	Dilip Buildcon Ltd.	Andhra Pradesh
23	6L Access Controlled Greenfield Highway from Polavaram (Ch. 260+000) to Marripudi (Ch. 285+500) of [NH-544G](Package-12)	544G	25.5	12/02/2024	HAM	Megha Engineering and Infrastructure Ltd.	Andhra Pradesh
24	6L Access Controlled Greenfield Highway from Chandrasekharapuram (Ch. 228+000) to Polavaram (Ch. 260+000)of [NH-544G] (Package-11)	544G	32	12/02/2024	HAM	Megha Engineering and Infrastructure Ltd.	Andhra Pradesh
25	6L Access Controlled Greenfield Highway from Somavarappadu (Ch.314.600) to Muppavaram (Ch.343+240) of [NH-544G] (Package-14)	544G	28.64	12/02/2024	HAM	Megha Engineering and Infrastructure Ltd.	Andhra Pradesh
26	6L Access Controlled Greenfield Highway from Marripudi (Ch. 285+500) to Somavarappadu (Ch. 314+600) of [NH-544G] (Package-13)	544G	29.1	10/02/2024	HAM	KNR Constructions Limited	Andhra Pradesh
27	Khammam-Devarapalle Pkg IV [4L Access Controlled (Greenfield) from Recherla village to Gurveygudem village (Design Chainage 105+236 to 132+664)]	365BG	27.428	26/09/2022	HAM	Jangareddygudem Projects Private Limited	Andhra Pradesh

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
28	Khammam-Devarapalle Pkg V [4L Access Controlled (Greenfield) from Gurvaygudem village to Devarapalle village (Design Chainage 132+664 to 162+126)	365BG	29.462	26/09/2022	HAM	Rajamahendravaram Greenfield Highway Private Limited	Andhra Pradesh
29	4L PS Mydukur - Badvel from Km 585.820 to Km 630.960 of NH-67	67	45.14	21/09/2023	HAM	RITHWIK-NSPR Consortium	Andhra Pradesh
30	Road Safety works with construction of 1 Nos ROB, 2 Nos VUPs, Service roads, provision of lighting and construction of other miscellaneous works at various stretches including maintenance of existing section of NH-4 from AP/Tamil Nadu Border (Km.134.890) to Nalagampalli village (Km.172.000)	4	5.45	19/06/2023	EPC	SD Infra	Andhra Pradesh
31	6L of Varadharajula to Kumarajapet from km 0.000 to km 43.800 of NH-716B (Pkg-I)	716B	43.8	06/12/2022	HAM	KCC Buildcon Pvt. Ltd.	Andhra Pradesh
32	6L of Kumarajapet to Veera Kaveri Raja Puram from km 43.800 to km 61.380 of NH-716B (Pkg-II)	716B	17.58	30/10/2023	HAM	EKK Infrastructure Limited	Andhra Pradesh
33	4L of Pileru to Kalur Section from Km 55.900 to Km 92.800 & Km 94.500 to Km 95.717 of NH-71(Package-II)	71	38.117	24/10/2023	HAM	Megha Engineering and Infrastructure Ltd.	Andhra Pradesh
34	4L of Madanapalle to Pileru Section from Km 0.000 to Km 55.900 of NH-71(Package-I)	71	55.9	14/01/2023	HAM	G R Infraprojects Limited	Andhra Pradesh
35	Up gradation of Port Connectivity NH Configuration of existing 2L to 4L road from Achhampeta Junction (NH-216) to Kakinada Anchorage Port Connecting Vakalpudi light house from Km. 0.000 to Km. 13.198 of NH-516F	516F	13.198	13/07/2022	EPC	RK Infracorp Pvt Ltd - Suryodaya Infra projects (I) Pvt Ltd (JV)	Andhra Pradesh
36	Development of 4L Road from Samarlakota to Achampeta Junction as part of Kakinada Port Connectivity to NH-16 (Rajanagaram Junction) in East Godavari District	516F	12.25	17/08/2023	EPC	Rail Vikas Nigam Limited	Andhra Pradesh

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
37	6L of Naidupeta Junction - Turpukanupur Section from km 57.046 to km 91.927	71	34.881	20/10/2023	HAM	APCO Infratech Pvt. Ltd.	Andhra Pradesh
38	Dedicated Port road to Krishnapatnam Port (Package-I) from Km. 0.000 to Km. 18.000	PC	18.98	20/12/2018	EPC	VDB Projects (P) Ltd.	Andhra Pradesh
39	Construction of four lane access controlled highway from Chillakuru cross road to Turpu Kanupur (Part 1 of Package - II) km 0.000 (131.500 of NH - 16) to km 23.770 on New NH-516W including six lane flyover and approaches on NH-16 (length km 1.050) and six lane access controlled from Turpu Kanupur to Port South Gate (Part 2 of Package - II) km 23.770 to km 35.015 on New NH-516W in the state of Andhra Pradesh on HAM Mode under Bharatmala Pariyojana Phase I	516W	36.065	07/12/2023	HAM	Megha Engineering and Infrastructure Ltd.	Andhra Pradesh
40	Improvement of 4L road to 6L road and 4L dedicated Port Roads for the Port connectivity road from Convent junction to Sheelanagar Junction	516C	9.58	14/02/2024	EPC	RKD Construction Pvt. Ltd.	Andhra Pradesh
41	Repair And Rehabilitation Of Ambedkar Centenary Bridge, Nehru Centenary Flyover & Ramp-A Flyover on Port Road, Visakhapatnam	516C	10.35	05/04/2023	em Rat	FRP-Tech india Private Limited	Andhra Pradesh
42	Construction of Flyover/Underpass at Vizag Airport Junction to ensure Flow of container trailers to/from MMLP setup at NH-16	16	1.935	16/08/2023	EPC	SVS Mookambika Constructions Private Limited	Andhra Pradesh
43	4L Greenfield Road connecting North and South industrial cluster of Khandaleru Creek near Krishnapatnam port at Thamminapatnam to Mollur from Km 0.0 to Km 16.046, Part I & 6L extension of dedicated port road of NH-67 (Km 18.0 to Km 19.3, Part II)	516W	15.95	25/09/2023	EPC	AMR India Limited in JV with Rithwik Projects Private Limited	Andhra Pradesh

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
44	4L Road from existing East break water upto Convent Junction from Phase 1 of the project start from Km. 0.312 [End of Vishakhapatnam Port Trust (VPT)] to Km. 3.800 [VCTPL Exit Gate]	TBD	3.488	01/04/2022	EPC	Sudharma InfraTech Pvt . Ltd.	Andhra Pradesh
45	4 Laning of NH-544D from Km 0.000 to km 37.000 of Anantapur- Muchukota section (Pkg-1)	544D	37	23/07/2023	HAM	SRC Infra Anantapur – Muchukota HAM Pvt. Ltd.	Andhra Pradesh
46	4 Laning of NH-544D from Km 37.000 to km 69.000 of Muchukota- Bugga section (Pkg-2)	544D	32	17/08/2023	HAM	MEIL Ananthapur Roadways Private Limited	Andhra Pradesh
47	4L PS from Kurnool (Existing Km. 5.400 of NH- 40/Design Km.0.000) to Mandlem (Existing Km.38.000/Design Km 30.600) of NH-340C (Package-1)	NH 340C	30.6	05/10/2023	HAM	PSK Infrastructures and Projects Private Limited	Andhra Pradesh
48	4L PS from Mandlem (Existing Km. 38.000/Design Km.30.600) to Atmakur (Existing Km.73.000/Design Km 66.115) of NH-340C (Package-2)	NH 340C	35.515	23/11/2023	HAM	PSK Infrastructures and Projects Private Limited	Andhra Pradesh
49	Access Controlled Highway of 4 Lane with Paved Shoulders from TN/AP Border (Design Chainage Km 61+51) to Puttur (Design Chainage Km 81+540) of NH- 716 & 6 Lane with Paved Shoulders from Mallavaram to Renigunta	716, 71	37.43	14/12/2024	HAM	HG Infra Engineering Limited	Andhra Pradesh
50	Construction of LVUP for IISER Campus at Km 504.850 in Penchalkona-Yerpedu section from Km 424.400 to Km 509.400 of NH-565	565	0.25	04/10/2023	EPC	JP Infrastructures	Andhra Pradesh
51	Providing new median Highway lighting supply erection testing installation and commission(SETIC) at Venkatagiri Municipal Location in Nh-565 stretch from Km 480.690 to Km 483.140(Total length: 2.450Km) at Penchalakona to Yerpedu Section of Nh-565 in the state of Andhra Pradesh	565	2.45	26/01/2024	em Rat	Arjunvaishnavi Infrastructure and Developers Pvt. Ltd.	Andhra Pradesh

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
52	Major Maintenance of NH-30 (Old NH-221) from Ibrahimpatnam Circle (Km.0+000) to AP/Telangana Border (Km.71.200) of 2 Lane with paved shoulder project in the state of Andhra Pradesh	30	70.19	10/03/2024	Em Rat	Abhipsa Construction, Bhubaneswar.	Andhra Pradesh
53	Rehabilitation and Strengthening of Distressed Major Bridge 649/1 on NH-67 near Kadirinayudupalli Village at Km 648.030 to Km 648.190	67	0.16	07/11/2023	Em Rat	SSA Techno Construction Pvt. Ltd.	Andhra Pradesh
54	Long-Term Measures for 3 Nos. of Blackspots Locations at Sundari, Kishan Bazar and Manikpur of NH-27	27	3.32	01/03/2023	EPC	Dhariwal Buildtech Limited	Assam
55	6L Standalone Flyovers at Bongaigaon, Chapaguri, Pathsala, Simlaguri chowk and Baihata Bypass Junctions on stretches of NH-31 and NH-27	27	6.984	01/01/2023	EPC	Shiv Build India Pvt. Ltd.	Assam
56	Long Term Measures for 4 Nos. of Black spots at Tihu,Society Chowk,Changsari Madanpur & Daboka	NH-27),NH-5	4.2	28/02/2023	EPC	Dhariwal Buildtech Limited	Assam
57	Balance work of 4L of Narimbanglo-Jatinga Junction-Harangajoroad section from Km 0.000 to Km 49.230 of NH-27	27	49.23	16/01/2023	HAM	Dineshchandra R. Agrawal Infracon Pvt. Ltd.	Assam
58	Rehabilitation work for Damaged Road sections AS-27(KM 40+000 to KM 60+500),AS-25 (KM 83+400 to KM 111+000),AS-24 (KM 111+000 to KM 126+450) & AS-23 (KM 126+450 to KM 140+700)	NH-54	1.034	25/05/2023	Em Rat	Dhariwal Buildtech Limited	Assam
59	2L with ES of Yagyi - Kalewa section from Milepost 40/0 to Milepost 115/5 in Myanmar		112.14	28/05/2018	EPC	Punj Lloyd Ltd. - Varaha Infra Ltd. (JV)	Assam
60	Six Laning of Varanasi to Aurangabad from km. 786.00 to km. 978.40 of Old NH-2	19	192.4	12/09/2011	BOT Tol	Soma - Isolux	Bihar
61	6L of Aurangabad to Bihar-Jharkhand border (Chordaha) section from km. 180.000 to km. 209.827 of NH-2 (PKG-01)	19	29.827	18/12/2024	EPC	Ashoka Buildcon Limited	Bihar

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
62	6L of Aurangabad to Bihar-Jharkhand border (Chordaha) section from km. 209.827 to Km. 249.525 of NH-19 (PKG-02)	19	39.698	05/04/2022	EPC	VRC Constructions (India) Pvt. Ltd.	Bihar
63	Balance work - WB-10 (Gandak Bridge) Km 402.00 to Km 440.00 (Devanpur - Kotwa)	27	2.75	30/07/2022	em Rat	Ganesh Ram Dokania	Bihar
64	4L Elevated Highway and at grade improvements at Gopalganj Town from Km. 384.000 to Km. 386.750 on NH-27	27	2.75	04/03/2022	EPC	ASC Infratech Pvt. Ltd.	Bihar
65	Permanent rectification of 3 nos. of black spots in project Highway NH-27 of U.P border - Dewapur - Kotwa section from Km.360.915 to km.440.000 (Total Length of 79.085 Km) of NH-27& Permanent rectification of 5 nos. of black spots of project Highway NH-27 of Kotwa - Mehshi - Muzaffarpur Section from km.440.000 to km.520.000 (Total length 80.00Km)	27	13.604	12/12/2023	EPC	EVASCON - UARPL JV	Bihar
66	Permanent rectification of 4 Nos. of blackspots on NH-27 (old NH-28) of Kotwa – Mehshi - Muzaffarpur Section from Km 440.00 to Km 520.00 (Total length 80.00 Km); 4 nos. of blackspot on NH-27 of Muzaffarpur – Darbhanga – Purnia section (Km.0.00 to Km 148.550 and Km 159.357 to Km 287.860) (total length 277.053 Km.) & 1 No of at -grade junction removal near Satanpur junction in Satanpur Village on NH-122 in the state of Bihar on EPC mode.	27,27,122	10.259	19/11/2024	EPC	Dhariwal Buildtech Limited	Bihar
67	6L Bridge and its approaches across River Ganga as Part of Patna Ring Road (NH-131G) starting from Km 8.480 near Sherpur to Km 23.000 near Dighwara	131G	14.52	05/09/2023	EPC	Singla constructions Limited	Bihar
68	4L Greenfield Alignment of Amas to Shivrampur from 0.000 Km. to 55.002 Km. of NH 119 D (Pkg-I)	119D	55.002	31/03/2023	HAM	Megha Engineering and Infrastructure Ltd.	Bihar

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
69	4L Greenfield Alignment of Shivrampur to Ramnagar from Km. 55.002 to Km. 109.300 of NH 119 D (Pkg-II)	119D	54.322	04/07/2023	HAM	Megha Engineering and Infrastructure Ltd.	Bihar
70	4L Greenfield Alignment from Kalyanapur to Tal Dashraha of NH-119D (Pkg-III)	119D	47	16/02/2023	HAM	Megha Engineering and Infrastructure Ltd.	Bihar
71	4L of Greenfield Alignment from Km. 47.000 to Km. 89.210 of Balbharpur to Bela Nawda Section of NH-119D	119D	42.21	11/03/2024	HAM	Ram Kripal Singh Construction Pvt. Ltd	Bihar
72	Ara - Mohania (Pkg-II)	319	60.8	16/01/2021	EPC	Ashoka Buildcon Limited	Bihar
73	Construction of VUP's at Km 565+175 (Tajpur Junction), at km 574+550 (Mushrigharari Junction) & at Km 593+660 (Dalsingh Sarai Junction) in the State of Bihar on EPC mode Basis.	122	4	06/03/2024	EPC	Aarpee Infraprojects (P) Ltd.	Bihar
74	Strengthening under one time improvement of 4L of Bakarpur Hat (NH19 Bypass) –Manikpur section of NH-139W	139W	38.81	08/10/2024	HAM	RKD Construction Pvt. Ltd.	Bihar
75	Rehabilitation and Upgradation of Chroma - Bairgania Section of National Highway No 227F to 2 lane with paved shoulders from Design Ch.0.000 to Ch. 34.566	227 F	34.566	01/02/2024	HAM	Dhariwal Buildtech Limited	Bihar
76	Construction of 2 flyovers of 4- lanes at Chhatauni Chowk and Awadesh Chowk on the Piprakothi- Motihari-Raxaul section of NH-28, Re-construction of 3 no. of gantry girder gates with the statue of Mahatma Gandhi on NH-28 and NH-28A & Construction of Service Road and Drain near Piprakothi on NH27(Old-NH28) Kotwa – Mehshi- Muzaffarpur Section from km 440.00 to km 520.00(Under TOT)	527D,27	3.335	11/07/2024	EPC	Amber Infraproject Pvt. Ltd.	Bihar
77	Bakhtiyarpur (Km 153.300) to Mokama (Km 197.900)	31	44.6	14/06/2017	EPC	BSCPL Infrastructure Ltd.	Bihar

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
78	Aunta - Simaria including Ganga Bridge	31	8.15	30/08/2018	HAM	Welspun Enterprises Ltd. In consortium with Welspun Energy P. Ltd.	Bihar
79	4L Elevated Section and at-grade improvements at Begusarai town (Simaria - Khagaria section) from Km. 221.047 to Km. 225.302 of NH-31	31	4.255	27/06/2022	EPC	Altis Holding Corporation - Transrail Lighting Limited JV	Bihar
80	Bakhtiyarpur-Rajauli Pkg-III from km. 101.630 to km.152.520	20	50.89	31/12/2021	HAM	Gawar Construction Ltd	Bihar
81	4L of Munger – Mirzachauki section from Munger to Kharia village junction from Km 69+520 to Km 95+580 (Pkg-1)	80	26.06	31/03/2022	HAM	Montecarlo Munger Mirzachauki 1 Highway Private Limited	Bihar
82	4L of Munger – Mirzachauki section from Km 157+350 to Km 193+931 (Pkg-4)	80	36.58	17/08/2022	HAM	APCO Infratech Pvt. Ltd.	Bihar
83	4L of Munger – Mirzachauki section from Km 95+580 to Km 125+000 (Pkg-2)	80	29.42	12/03/2022	HAM	APCO Infratech Pvt. Ltd.	Bihar
84	4L of Munger – Mirzachauki section from start of existing Bhagalpur bypass to Rasulpur from Km 125+000 to Km 157+350 (Pkg-3)	80	32.35	06/04/2022	HAM	Montecarlo Munger Mirzachauki 3 highway Private Limited	Bihar
85	Maheshkunt-Saharsa-Purnea (Pkg I) km 0.00 to km. 90.00 of NH-107	231	90	20/12/2019	EPC	Gannon Dunkerley and Co. Ltd	Bihar
86	Maheshkunt -Saharsa-Purnea Pkg II	231	87.96	13/12/2018	EPC	Gammon Engineers & Contractors Pvt. Ltd.	Bihar
87	Chhapra - Hajipur from km. 143.200 to km. 209.200	31	66.74	27/01/2011	OT Annu	Madhucon Projects Ltd	Bihar
88	Short Term Improvement and Routine Maintenance for the work of Four laning of Chhapra-Hazipur section except 2 laning of Chhapra Bypass of NH-19 from Km 143.200 to Km 209.940 of NH-19 in the State of Bihar under NHDP phase-III on BOT (Annuity) on DBFOT basis(2nd Call).	31	66.74	19/09/2022	tem Rat	Vinay Construction	Bihar

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
89	Widening with additional 3L abetting Chhapra Bypass Section of NH-19 from Km. 143.200 to Km. 159.255 (Pkg-1)	NH-31	16.05	30/08/2024	EPC	R K Jain Projects Private Limited	Bihar
90	Overlay maintenance of NH-31(Old NH-19) from Km. 174.300 to Km. 179.700 and from Km. 180.200 to Km. 197.800(Aami to Sonapur) 2nd call	31	23	12/03/2024	EPC	Kairav Green	Bihar
91	4L Elevated Corridor and at-grade improvements from Design Ch:0+000 to Design Ch: 19+870 of Danapur – Bihta Section, Design Ch:0+000 to Design Ch:0+231 connecting the existing RoB near Danapur station ,1.35 Km ramps and at-grade improvements to 4-lane section on Danapur side and Upgradation of existing Two lane carriageway to Four Lane carriageway from Design Ch:19+870 to Design Ch:23+500 of Bihta - Koilwar section	922	25.081	11/03/2024	EPC	Ceigall India Limited-YFC Projects Private Limited JV	Bihar
92	4L of Bal. works of Patna - Gaya -Dobhi (Pkg-I) from km. 0.00 to km. 39.00 of Old NH-83	22	39	14/12/2020	Item Rat	JSP Projects Pvt Limited	Bihar
93	4L of Bal. works of Patna - Gaya -Dobhi (Pkg-II) from km. 39.00 to km. 83.00 of Old NH-83	22	44	09/11/2020	Item Rat	Ram Kripal Singh Construction Pvt. Ltd	Bihar
94	4L of Bal. works of Patna - Gaya -Dobhi (Pkg-III) from km. 83.00 to km. 127.217 of Old NH-83	22	44.217	24/11/2020	Item Rat	Ram Kripal Singh Construction Pvt. Ltd	Bihar
95	4L Greenfield starting from NH-30 near Saristabad (Patna) to Nathupur (Project end point of Patna-Gaya-Dobhi Section of NH-83)	83	3.914	27/02/2024	EPC	H.S. Engineers & Associates-Velji Ratna Sorathia Infra Pvt. Ltd. JV	Bihar
96	4L of Siwan- Masrakh section of Ram Janki Marg from Km 230.385 to Km 281.391 of NH-227A	227A	50.12	20/11/2024	HAM	Megha Engineering and Infrastructure Ltd.	Bihar
97	Umagaon-Saharsa (Package-IV) Koshi Bridge & approach Road - (Bheja-Bakaur)	527 A	13.3	12/02/2020	EPC	Gammon Engineers & Contractors Pvt. Ltd. - Transrail Lighting Ltd.	Bihar
98	Umagaon-Saharsa (Package-V) Bakaur-Parsarma-Bangaon-Bariyahi & Spur to Mahishi	327E	39.183	15/12/2023	HAM	Dhariwal Buildtech Limited	Bihar

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
99	2L PS of Majhauri to Charout section from km. 0.00 to km. 63.655	527C	63.66	05/11/2019	EPC	Ram Kripal Singh Construction Pvt. Ltd	Bihar
100	Construction of Major Bridge over Baghmatti and Lakhandei River along with Approaches from Design km.16.500 to km.21.500	527C	5	30/10/2024	EPC	ASC Infratech Pvt. Ltd.	Bihar
101	Construction of Service Road from Parrikala Junction to Ram Darbar Temple Including Minor Bridge & Construction of Rotary Junction at Km 337.885 on End of Durg Bypass to MH/CG Border of NH -53 (Old NH-6) From Ch Km 322.400 to Km 405.000	53	1.625	17/01/2024	EPC	Om construction	Chhattisgarh
102	Providing and fixing/installation of Metal Beam Crash Barrier at high embankment location and also locations as per engineer decision for project highway of durg bypass from km. 308.600 to km 323.600 of NH-53 in the State of Chhattisgarh on EPC Mode.	53	18	27/08/2024	EPC	S B Deshmukh	Chhattisgarh
103	Rectification of Blackspots for 4nos. of Black Spots Locations, Construction of Mandir Hasaud Flyover and Electrical work of 04 nos at Raipur-Aurang section of NH-53 from Km. 239 to Km 282	53	0.754	15/01/2024	EPC	Vishesh Infrastructure Pvt. Ltd.	Chhattisgarh
104	Durg-Raipur Bypass Section (Package - 1) from km. 0.00 to km. 44.50 (near Tendesara to near Khatti Village)	53	44.5	21/07/2023	EPC	SMS Ltd. in JV with Mehrotra Buildcon Pvt. Ltd.	Chhattisgarh
105	Durg-Raipur-Arang Package - 2 from km. 44.50 to km. 92.23 (near Khatti Village to near Aurang)	53	47.73	01/06/2023	EPC	Kalyan Toll Infrastructure Ltd. - Shelke Construction (JV)	Chhattisgarh
106	Flyover and junction development at Tatibandh chowk at km 281.7 on Raipur-Aurang section of NH-53	53	3.56	23/12/2019	EPC	Chevrox Constructions Pvt. Ltd.	Chhattisgarh
107	4L of Bilaspur to Uurga (km 0.00 to 70.2) of NH-130A	130A	70.2	25/03/2022	HAM	G R Infraprojects Limited	Chhattisgarh

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
108	4L of Uрга - Pathalgaon from Km. 70.200 to km. 157.745 of NH-130A	130A	87.545	10/02/2024	HAM	Dilip Buildcon Ltd.	Chhattisgarh
109	Development of 6L of Jhanki – Sargi Section Road from km 0.000 to km 42.800 of NH-130CD (Pkg-CG-1)	130CD	42.8	29/09/2022	HAM	Shalimar Corp Limited - APCO Infratech Private Limited (JV)	Chhattisgarh
110	Development of 6L Sargi – Basanwahi Section from km 42.800 to km 99.500 of NH-130CD (Pkg-CG-2)	130CD	56.7	09/01/2023	HAM	Raipur-Visakhapattnam CG-2 Highways Limited	Chhattisgarh
111	Development of 6L of Basanwahi – Marangpuri Section from km 99.500 to km 124.661 of NH-130-CD	130CD	25.161	16/10/2023	HAM	KMV Projects Ltd.	Chhattisgarh
112	Construction of Slip Road from Km 20.762 to Km 21.275 (LHS) and Serivce Road between Km 23.180 to Km 24.854 (RHS) in Bilaspur Pathrapali section of NH-130 in the State of Chhattisgarh	130	2.19	18/09/2024	em Rat	M/s Shree Ram Construction Company	Chhattisgarh
113	One Time Improvement of Junction including widening of roads near Dhaula Kuan Metro Station in the state of Delhi	48	1.8	13/03/2024	em Rat	Mahavir Prasad Gupta & Sons	Delhi
114	Development of 6L UER II [Package - I] (NH-1 Near Bakoli till Karala Kanjhawala Road) from km. 0.70 to km.15.00	344M	15.7	28/10/2021	EPC	H.G. Infra Engineering Limited	Delhi
115	Development of 6L UER II [Package - II] (Karala Kanjhawala Road till Nangloi - Najafgarh Road) from km. 15.00 to km.28.45	344M	13.45	28/10/2021	EPC	Ceigall India Ltd. - Krishna Constructions (JV)	Delhi
116	Development of 4L UER II [Package - V] (Spur to Bahadurgarh Bypass) (NH-10) from km. 0.00 to km.7.30	344 N	7.3	21/10/2021	EPC	S.S. Builders JV with Diamond Construction Co.	Delhi
117	Dwarka Expressway from Km -0.600 to Km 5.300 - Pkg-I (Shivmurti Chowk-RuB near Dwarka Sector 21)	248BB	5.9	24/09/2020	EPC	J. Kumar and J. Mhatre (JV)	Delhi
118	8L of Dwarka Expressway Pkg-II (RuB near Dwarka Sector 21-DL/HR Border) from 5.300 Km.to 9.500 Km. of NH-248BB	248BB	4.2	17/10/2019	EPC	J Kumar Infra Projects Ltd.	Delhi

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
119	6L Access Controlled Highway from DND Maharani Bagh - Jn. with Jaitpur - Pushta Road of NH-148NA from km. 0.00 to km. 9.00 in NCR	148NA	9	11/01/2022	HAM	Dineshchandra R. Agrawal Infracon Pvt. Ltd.	Delhi
120	Akshardham - DL/UP Border (Pkg-01)	709B	14.75	27/06/2022	EPC	Gawar Construction Ltd. - E5 Infrastructure Pvt. Ltd (JV)	Delhi
121	Construction of 4L Flyover from MES College Junction to Bogmalo Junction on NH-566 from Km. 7.106 to Km. 10.460 and 4L VUP at Queeny Nagar Junction from Km. 3.330 to Km. 4.550	566	4.574	01/08/2024	EPC	M. Venkata Rao Infra Projects Pvt. Ltd.	Goa
122	Delhi-Vadodara Greenfield Alignment (NH-148N) (Pkg-26) (Ch.696+890 to Ch.726+390)	NE-4	32.835	02/05/2022	EPC	Atlas Construction Pvt. Ltd. - NKC (JV)	Gujarat
123	Delhi-Vadodara Greenfield Alignment (NH-148N) (Pkg-27) (Ch.729.700 to Ch.756.052)	NE-4	26.352	14/02/2022	EPC	GHV (India) Pvt Ltd.	Gujarat
124	Delhi-Vadodara Greenfield Alignment (NH-148N) (Pkg-28) (Ch.756+052 to Ch.781+282)	NE-4	25.23	16/11/2021	EPC	GHV (India) Pvt Ltd.	Gujarat
125	Delhi-Vadodara Greenfield Alignment (NH-148N) (Pkg-30) (Ch 803+420 to Ch.824+920) [Baletiya Village - Junction near Pratap Nagar Village]	NE-4	21.5	08/09/2021	EPC	Patel Infrastructure Limited	Gujarat
126	Delhi-Vadodara Greenfield Alignment (NH-148N) (Pkg-31) (Ch.824+920 to Ch.844+382) [Junction near Pratap nagar Village - Junction near Dodka Village]	NE-4	19.462	18/05/2021	EPC	PNC Infratech Pvt. Ltd.	Gujarat
127	Vadodara Mumbai Expressway (Kim to Ankleshwar) (Phase IA - Pkg V)	TBD	24.57	01/11/2019	HAM	Sadbhav Engineering Pvt. Ltd.	Gujarat
128	Vadodara Mumbai Expressway (Ena -Kim) (Phase IB - Pkg VI) [Km 217.500 to Km 254.430]	NE-4	36.93	11/12/2021	HAM	G R Infraprojects Limited	Gujarat
129	Vadodara Mumbai Expressway (Gandeva to Ena) (Phase IB - Pkg VII) [Km 190.00 to Km 217.500]	NE-4	27.5	09/11/2021	HAM	IRB Infrastructure Developers Ltd.	Gujarat
130	Vadodara Mumbai Expressway (Talsari to Karvad) (Phase IB - Pkg X) [Km 103.400 to Km 128.000]	NE-4	24.6	22/03/2022	HAM	Roadway Solutions India Infra Ltd.	Gujarat

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
131	Vadodara Mumbai Expressway (Jujuwa - Gandeva) from Km. 154.600 to Km. 190.000 (Phase-I Package-VIII)	NE-4	35.4	31/08/2024	EPC	Roadway Solutions India Infra Ltd.	Gujarat
132	Vadodara Mumbai Expressway (Karvad - Jujuwa) from Km. 128.000 to Km. 154.600 (Phase-I Package-IX)	NE-4	26.6	13/04/2024	EPC	Roadway Solutions India Infra Ltd.	Gujarat
133	Ahmedabad - Dholera (Pkg I) from km. 0.00 to km. 22.00) [Sardar Patel Ring Road - Sindhrej Village]	751	22	11/01/2022	EPC	Gawar Construction Ltd	Gujarat
134	Ahmedabad - Dholera (Pkg II) from km. 22.00 to km. 48.52) [Sindhrej Village - Vejallka Village]	751	26.52	21/01/2022	EPC	Gawar Construction Ltd	Gujarat
135	Ahmedabad - Dholera (Pkg III) from km. 48.52 to km. 71.06) [Vejallka Village - Start of DSIR zone]	751	22.54	20/07/2021	EPC	GHV (India) Pvt Ltd.	Gujarat
136	Ahmedabad - Dholera (Pkg IV) from km. 71.06 to km. 109.019) [Start of DSIR zone - Adhelai Village]	751	37.959	13/12/2021	EPC	Dineshchandra R. Agrawal Infracon Pvt. Ltd.	Gujarat
137	6L of Shamlaji to Motachilodha from km.401.200 to km. 494.410 of Old NH-8 (Pkg-VI)	48	93.21	02/01/2019	HAM	Chetak Enterprises Pvt Limited	Gujarat
138	Balance work of Six Laning of Shamlaji-Motachiloda from Km. 401.200 to Km.494.410 section (Design Chainage Km.447.385 to Km 540.595, Length- 93.210 Km) of old NH-8 (NH-48) in the state of Gujarat on single Percentage Item Rate Contract	48	5.54	06/08/2024	Item Rate	Apex Tarmac Pvt. Ltd.	Gujarat
139	Long term measures for rectification of Accident Blackspots at various locations of Ahmedabad -Vadodara section of NH-48 in the state of Gujarat on EPC Basis for Blackspots ID 1.Aslali Bypass GJ-02-151 2.Bidaj Patiya GJ-02-219 3.Vadala Junction GJ-02-214	48	2.744	15/04/2023	EPC	Apex Tarmac Pvt. Ltd.	Gujarat
140	Construction of 2 VUPs at km 223.950 to 226.200 and one side storage lane in Bharuch Surat Section (Stand Alone EPC Contract)	48	2.25	16/09/2019	EPC	E5 Infrastructure Pvt. Ltd.	Gujarat

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
141	Elimination of Blackspot between Vadodara to surat section from Km 108.700 to Km 263.000 of NH-48	48	3	18/05/2022	EPC	Shiwalay Infra Projects Pvt Ltd	Gujarat
142	Strengthening under one time improvement Vadodara-Surat on NH-48	48	42	13/02/2023	em Rat	Shiwalay Infra Projects Pvt Ltd	Gujarat
143	Construction of Six Lane Flyover at the Junction of Kandari Chokdi (Ch. 149+440) and Luvara Patiya (Ch. 186+640) for Rectification of Blackspots on Vadodara - Surat Section of NH-8 (New NH-48)	48	2.48	15/03/2024	EPC	Shiwalay Infra Projects Pvt Ltd	Gujarat
144	Construction of 6L Flyover at the Jn. of Nilam Hotel Km. 261.500 Chalthan Chokdi Km..263.400 and service road at Palod Km. 235.600 on Vadodara-Surat Section of NH-48	48	3.1	09/03/2024	EPC	Apex Tarmac Pvt. Ltd.	Gujarat
145	Elimination of Blackspot from Km 263.000 to Km 502.000 of Surat to Dahisar Section of NH-48	48	1.5	22/11/2022	EPC	Avadhoot projects Pvt Ltd.	Gujarat
146	6L VUP at Karan (Ch.263.350) [GJ-(02)-24] and Sarodhi (Ch.330.500) [GJ-(02)-29] for Rectification of Blackspots on Surat-Dahisar Section of NH-48	48	4.15	09/03/2024	EPC	Apex Tarmac Pvt. Ltd.	Gujarat
147	Construction of (i) RUB with service road at km. 357.450 (Tukwada) (ii) PUP at km. 362.864 (Chharwada) on Surat-Dahisar Section of NH-48	48	0.81	22/11/2022	EPC	Avadhoot projects Pvt Ltd.	Gujarat
148	Construction of (i) VUP at km. 334.675 (Dhamdachi) [BKS ID: GH-(02)-84] (ii) Service Road with Box Culvert on LHS at km. 360.400 (Balitha Brahmadev Temple) [BKS ID: GH-(02)-83] and (iii) VUP with Service Road at km. 379.080 (Talvada) [BKS ID: GH-(02)-128] on Surat-Dahisar Section of NH-48	48	2.1	06/06/2023	EPC	Radhe Associate	Gujarat
149	Construction of (i) VUP with service road at km. 291.200 (Unn Patiya) ID-GJ-02-56 (ii) LVUP at km. 277.600 (Parthan Patiya) ID-GJ-02-164 on Surat-Dahisar Section of NH-48	48	1.2	02/01/2023	EPC	Apex Tarmac Pvt. Ltd.	Gujarat

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
150	Construction of Seven FoBs between Km. 307.700 and 364.000 along with RCC Crash Barrier of 600m length at km. 336.550 on Surat-Dahisar Section of NH-48 in the state of Gujarat on EPC Mode	48	0.95	09/03/2024	EPC	RR Constructions and Infrastructure Pvt Ltd.	Gujarat
151	Bridge across Varsova Creek and approaches with interchange from Km 496.100 to Km 498.350	48	2.25	08/02/2018	EPC	Vijay M. Mistry Construction Pvt. Ltd & N.G. Projects Pvt. Ltd. (JV)	Gujarat
152	Widening to 6L of Existing 4L Jetpur - Gondal - Rajkot Section from Km. 117.600 to Km. 185.00 on NH-27	27	67.4	27/09/2023	EPC	Engineering Projects (India) Ltd. - Varaha Infra Limited (JV)	Gujarat
153	Strengthening of section of NH27 from Malana Patiya (Km. 599.350) to Ladbi Nala (Km. 596.750)	27	2.6	14/12/2023	em Rat	RMPL Construction company	Gujarat
154	6L with PS of Samakhiali to Santalpur section from km. 339.700 to Km. 430.100 of NH-27	27	90.9	28/12/2023	BOT Tol	IRB Infrastructure Developers Ltd.	Gujarat
155	Sanchoe - Santalpur from km 67.000 - km 99.000 of NH-754K (AJ-RGBS-Package-3)	754K	32	10/08/2021	EPC	SKS Infra Projects Pvt. Ltd. - KRC Infra Projects Pvt. Ltd. (JV)	Gujarat
156	Sanchoe - Santalpur from km 99.000 - km 130.073 of NH-754K (AJ-RGBS-Package-4)	754K	31.07	10/03/2021	EPC	CDS Infra Projects Limited	Gujarat
157	Construction of 2 6L VUPs including RE wall, Service Road and Drain at Km. 31.050 near Budiya Village Jn. & Km. 33.580 near Gabheni Village Jn. and Service Roads on Hazira Port - Surat - Gujarat/ Maharashtra Border section of New NH-53	53	3.72	15/10/2022	EPC	Shree Manglam Buildcon	Gujarat
158	Construction of 2 6L VUPs including RE wall, Service Road and Drain, at Ch. 24.930 near Abhava Village Jn. & Ch. 27.100 near Khajod Village Jn. on Hazira Port - Surat - Gujarat/ Maharashtra Border section of NH-53	53	2.4	15/10/2022	EPC	Shree Manglam Buildcon	Gujarat

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
159	Upgradation to 4L PS from Bhimasar, Junction of NH-41 to Anjar- Bhuj upto Airport Junction from Km 0.000 to Km 65.478 of NH-341	341	59.538	02/01/2023	HAM	G R Infraprojects Limited	Gujarat
160	Kodinar - Veraval (Package VI) from km. 221.610 to km. 263.00 of NH-8E & km. 120.900 to km. 121.150 of NH-8D	51	41.03	01/02/2018	HAM	Kalthia Engineering & Construction Ltd.	Gujarat
161	4L Kodinar - Veraval (Package VI) from km. 222.400 to km. 230.00 (Kodinar Bypass) of NH-8E (NH 51 new)	51	7.6	22/04/2022	sem Rat	Kalthia Engineering & Construction Ltd.	Gujarat
162	4L of Bal Works of Mahuva to Kagvadar from 100.450 Km. to 140.470 Km. of NH-8E (Pkg- III)	51	40.02	24/03/2021	sem Rat	KCC Buildcon Pvt. Ltd.	Gujarat
163	4L of Bal Works of Talaja - Mahuva from 54.990 km. to 100.450 km. of Old NH-8E (Package-II)	51	45.4	24/03/2021	sem Rat	Kalthia Engineering & Construction Ltd.	Gujarat
164	Repair and Re-habilitation works of Major Bridge on Sabarmati River near Prantij at Km 156-900 of NH-68 in the state of Gujarat.	68	0.4	12/07/2024	sem Rat	Sanrachana Structural Strengthening pvt.Ltd	Gujarat
165	4L PS Divided Carriageway from Patan (Near Rajpur) to Gojariya From Km 52.000 to Km 128.940 of NH-68	68	76.94	09/03/2023	EPC	WAGAD INFRAPROJECTS PVT. LTD. - RACHANA INFRASTRUCTURE LIMITED (JV)	Gujarat
166	Strengthening and Maintenance of existing 2L NH-753BE starting from junction with NH-753B at Taloda and connecting Shahada – Shirpur – Chopda – Yawal - Raver upto Maharashtra / Madhya Pradesh Border	753BE	232.2	06/07/2023	sem Rat	sundar madhav construction	Gujarat, Maharashtra
167	Strengthening work of Padhi to Dahod section of NH-113 under one time improvement	NH 113	85.588	03/10/2024	EPC	S R Construction	Gujarat, Rajasthan
168	Delhi-Vadodara Greenfield Alignment (NH-148N) (Pkg-02) (Ch. 18+500 to Ch. 47+000) [Expressway starting before KMP Expressway and ending at Ch. 47+000 near Khanpur Ghati]	148N	28.5	13/09/2019	EPC	APCO Infratech Pvt. Ltd.	Haryana

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
169	Delhi-Amritsar-Katra Expressway (Phase-I Pkg-V) from Junction with Ambala-Kaithal-Hissar road (NH-152) near Kharak Pandwa village to Junction with Patiala-Samana-Patran road (SH-10) near Ghagga village (Km 120+250 to Km 157+920)	152 ,SH-10	37.67	23/05/2022	HAM	CDS Infra Projects Limited	Haryana
170	Construction of New Interchange from Km. 126.990 to 125.057 at Junction of Eastern Peripheral Expressway and Palwal-Aligarh Road-SH22A of NE-2	NE-2	1.933	05/12/2022	EPC	Raja Infraconstruction Pvt. Ltd.	Haryana
171	Construction of Greenfield Connectivity to Jewar International Airport from DND-Faridabad-Ballabhgarh Bypass KMP Link - Spur to Delhi Mumbai Expressway	148NA	31.42	22/06/2023	HAM	APCO Infratech Pvt. Ltd.	Haryana
172	Construction of VUP at Km. 51.300 (Baghola) on Delhi-Agra section of NH-2	19	1.8	07/06/2023	EPC	Chaudhary Construction Company Pvt. Ltd.	Haryana
173	Road Safety Works including construction of Foot Over Bridge, providing and fixing of median guard rail, pedestrian guard rail and widening of existing service road on Delhi-Agra section of NH-2.	19	0.72	21/02/2024	EPC	SEC Buildtech Pvt. Ltd.	Haryana
174	4L PS of Ambala Ring Road of New NH-44	44	22.524	11/10/2023	HAM	Ram Kumar Contractor	Haryana
175	Construction of LVUP near Dakoha railway crossing at Jalandhar city at Km. 370.10 including entry/exit on NH-44	44	0	21/02/2022	EPC	Bhullar Constructions	Haryana
176	Avenue Plantation/Median Plantation work in Panipat-Jalandhar section of NH-01 (New NH-44) in the State of Haryana	-44 (Old NH	116	22/07/2022	tem Rat	Amrinder Singh Contractor	Haryana
177	Re-Construction of Major Bridge at Km. 160.100 LHS of NH-44 (Panipat-Jalandhar section)	44	0.4	21/11/2022	EPC	Krishna Constructions.	Haryana
178	Minor Bridges on MCW & SR at Km. 115+830, FOB & Approach Road etc. from Km 115+300 to 116+300 on Panipat - Jalandhar section of NH-1 (new NH-44)	44	1	06/01/2023	EPC	Vijay Kumar Contractor	Haryana

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
179	Construction of LVUP Design Ch.117.920, LVUP and other related works on Panipat-Jalandhar section of old NH-1 (new NH 44) from Km 96.000 to Km 387.100	44	1.5	26/02/2024	EPC	Kisan Construction Co.	Haryana
180	Karnal ring road (Lot-4/Pkg-1)	44	34.5	31/08/2023	HAM	H.G. Infra Engineering Limited	Haryana
181	Installation of highway lightning on Pb/HR Border - Jind section	352	11.05	01/11/2023	EPC	Faquir Chand Sharma Electric Co.	Haryana
182	4L of Jind-Gohana road (Package-1) from km. 0.00 to km. 40.601 of NH-352 A under NH(O)	352A	40.6	23/07/2020	HAM	Brij Gopal Construction Pvt. Ltd.	Haryana
183	Gohana - Sonipat (PKG-2)	352A	38.24	24/07/2020	HAM	Brij Gopal Construction Pvt. Ltd.	Haryana
184	4L Ismailabad to Ambala Section of NH-152 (Lot-4/Package-1)	152	42.5	07/12/2023	EPC	Amar infrastructure Ltd. - PS Constructions JV	Haryana
185	Construction of 5 VUPs and service road (Km 60.300 to km 66.790) on Delhi Haryana Border to Rohtak Section of NH-09	09	3.2	19/12/2022	EPC	S.S. Builders	Haryana
186	Gap Filling and Kaner Replacement work on 4/6 laning of Delhi/Haryana Border to Rohtak section of New NH-09 (Old NH-10) from Km. 29.650 to Km. 93.140 including Bahadurgarh and Rohtak Bye-Passes in the State of Haryana	09	63.49	19/09/2023	em Rat	North East Organised floritech	Haryana
187	Construction of service road along Rohtak Bypass near village Bhambeva at 4/6 laning of Delhi/Haryana Border to Rohtak section of NH-10 from Km. 29.700 to Km. 87.000 including Bahadurgarh	09	63.49	01/07/2024	em Rat	Rahul Government Contractor	Haryana

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
188	Construction of service road near Guru Jambheshwar University at Hisar from km.178.850 to km.180.050 (LHS) and from km.179.450 to km. 180.050 (RHS) on Hisar-Dabwali section of Old NH-10 (new NH-09)	09	1.2	04/05/2023	Cem Rat	Suraj Construction Company	Haryana
189	6L access Controlled Greenfield Highway from Adhoya Musalmana to Sadopur section of Shamli -Ambala (Package-III) (Design Ch. Form km 84.400 to km 121.786)	344GM	37.39	03/05/2023	EPC	Montecarlo Limited	Haryana
190	6L access Controlled Greenfield Highway from Ranipur Barsi to Adhoya Musalmana section of Shamli -Ambala (Package-II) (Design Ch. Form km 45.500 to km 84.400)	344GM	38.9	17/05/2023	EPC	APCO Infratech Pvt. Ltd.	Haryana
191	Construction of FOB on Km. 21+500 (Design Chainage Ch 21+500 PKG-1) & Km. 29+500 (Design Chainage Ch 29+500 PKG-1) on NH-148B and Km. 17.500 (Design Chainage Ch 3+100 PKG-I1) at Km. 58+600 (Design Chainage Ch 44-200 PKG-I) on NH-11	148B/11	45.3	18/04/2023	EPC	Chaudhary Construction Company Pvt. Ltd.	Haryana
192	Balance work of 4 nos. VUPs at km.396+400, km. 380.500, km. 442.240 and km. 440.220 on Rohtak-Bawal section of NH-71 (New NH-352)	352	3	15/03/2023	Cem Rat	Khatkar Builders	Haryana
193	Construction of RCC Toe Walls along the Toe line of the High embankments of various structures and Cement Concrete pavement at various locations at VUP's on 4L Rohtak-Bawal Section of NH-352 (Old NH-71) from km. 363.300 to km. 446.955	352	83.655	07/09/2023	Cem Rat	G3 Infra Projects	Haryana
194	4/6L of Gurgaon - Pataudi - Rewari from km. 0.00 to km.43.87 of NH-352W	352W	46.11	24/11/2021	HAM	IRCON International Limited	Haryana

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
195	Four Laning of Rohtak Jind Section from Km 307.000 to Km 347.800 of NH71 and connecting link from Km 347.800 of NH71 to Km 9.400 of NH71A (balance work) (left out in NHDP)	352	48.6	17/08/2020	EPC	VRC Constructions Ltd. - S&P Infrastructure Developers Ltd.	Haryana
196	Providing Highway Lighting Works in selected reaches of 4L UP / Haryana Border - Yamunanagar - Saha - Barwala - Panchkula section of NH-07 from Km. 157.192 to Km. 176.400	07	19.2	08/01/2024	Chem Rat	Dhingra Brothers (India)	Haryana
197	4 Lane LVUP at Sector-26 Panchkula Junction at Km. 170+335 of Yamunanagar - Panchkula Section of Old NH-73 (New NH-07) from Km. 169+700 to Km. 170+950	07	1.25	16/08/2024	EPC	Rajinder Infrastructure Private Limited	Haryana
198	Special repair of Bed Protection work of Major Bridge on Ghaggar River at Ch. 175.854 On Yamunanagar-Panchkula section of old NH-73 (New NH-07) from Km. 157.192 to km. 176.400 on EPC mode under NHDP Phase-III in the State of Haryana (Package-3) (2nd Call)	07	0.15	16/03/2024	Chem Rat	Welkin India Incorporate	Haryana
199	Installation of View Cutters on Major Bridge on Ghaggar River from km. 175.700 to km 176.008 on Yamunanagar to Panchkula (Package-3) section of Old NH-73 (New NH-07) in State of Haryana(2nd call)	07	0.308	02/07/2024	Chem Rat	Trinetra Road markers	Haryana
200	New Construction of Damaged Major Bridge RCC T-Beam bridge and its approaches at Ch. 147+547 (LHS) on Yamuna Nagar-Saha-Barwala-Panchkula section of NH-73 (New NH-344) from Km. 115.400 to km. 157.192 (Package-2) in the State of Haryana on EPC Mode.	344	0.52	16/08/2024	EPC	A T Constructions	Haryana

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
201	Balance Overlay work on Yamunanagar-Saha-Panchkula section of (New NH 344) from km. 115.400 to km. 157.192 (Package-2) in the State of Haryana.	344	16	16/08/2024	Em Rat	Rajinder Infrastructure Private Limited	Haryana
202	4L (Greenfield) Jalbhera – Shahbad section from km. 0.000 to km. 22.850 of NH-152G	152G	22.85	02/06/2023	HAM	Ceigall India Ltd.	Haryana
203	4L Bhiwani-Hansi road section of NH-148B	NH-148B	42.934	17/12/2023	HAM	Gawar Construction Ltd	Haryana
204	Construction of Service road (length 1786 M.) BHS on Kaithal-Rajasthan Border for village Bir Babran from Km.97.900 to Km.98.800 of NH-65 (New NH-52/152)	152	0.9	28/06/2024	Em Rat	Vijay Kumar Contractor	Haryana
205	Junction Improvement works at 02 locations i.e. Chirao Mod and Nagla Chowk on Jind-Karnal section in the State and Haryana	709A	1	03/08/2023	Em Rat	Welkin India Incorporate	Haryana
206	Construction of Foot Over Bridge (FOB) at Ch. 2.180 near Civil Hospital Ambala Cantt on Ambala - Saha section of NH-444A	444A	0.01	17/11/2023	Em Rat	Satish Aggarwal & Co	Haryana
207	Road Safety works on Yamunanagar-Saha-Barwala-Panchkula Section of NH-73 from Km.70.830 to Km.115.400 – Treatment of 2 Nos. of Potential Blackspot locations (1) Karera Khurd, Yamunanagar at km.78.520 and (2) Thana Chapper, Yamunanagar at km.101.228	344	1.89	28/02/2024	EPC	Mahender Singh Contractor	Haryana
208	Construction of RCC Load Bearing and Non-Load Bearing Drain at Village Dosarka from Km.111+720(RHS) to km.112+400 (RHS) and from km.111+720(LHS) to km. 111+820 (LHS) on Yamunanagar - Panchkula section of NH-73 (New NH-344) (Package-1) in the State of Haryana	344	0.78	01/08/2024	Em Rat	Jassu Construction Company	Haryana

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
209	Maintenance work on UP-Haryana Border - Yamunanagar-Saha -Panchkula Section of (Old NH-73) (New NH-344) from km. 71.400 to km. 115.400 (Package-1) in the State of Haryana.	344	44	16/08/2024	Em Rat	NKC Constructions Pvt. Ltd.	Haryana
210	VUP on NH-05 (Zirakpur-Parwanoo section) at intersection of NH-5 with dividing road of Sector-12A and Industrial Area Phase-1 Panchkula as deposit work of Haryana Government	05	1.5	29/03/2023	EPC	Krishna Constructions.	Haryana
211	2-Lane Right Turning Flyover from Sector-12A and Industrial Area Phase-I to Zirakpur over old NH-22 (New NH-05) between km. 41.740 to km. 42.350 including junction improvement & widening of at-grade HUDA road in Panchkula city	05	0.71	05/09/2022	EPC	Suraj Construction Company	Haryana
212	4L Ambala - Kalaamb from Km. -0.800 to Km. 33.015 of old NH-72	344	33.815	08/06/2023	HAM	DCC Infra Projects Limited	Haryana
213	Overlay work on Ambala Kala Amb Road Section of NH-72 from km.26.600 to km. 45.000	72	5	28/09/2022	Em Rat	Rajinder Infrastructure Private Limited	Haryana
214	Overlay work on Ambala-Kala Amb section of NH-722 from Km 13.750 to Km 26.600	72	12.85	18/04/2023	Em Rat	Jassu Construction Company	Haryana
215	Overlay and Maintenance work on Ambala Kala Amb section of NH-72 from Km.29.000 to km. 34.000 and in km. 38.000 in the State of Haryana.	72	6	16/08/2024	Em Rat	Dhariwal Buildtech Limited	Haryana
216	Jagadhari - Tajewala from Km (-)0.175 to 32.337 km of NH-344	907	32.512	07/02/2023	EPC	Raj Shyama Constructions Pvt. Ltd.	Haryana
217	Re-Construction of Jagadhari Poanta Sahib Road Section of NH-73A (New NH-907) from km. 5.00 to km. 6.540 RHS and carrying out safety and other works between km. 0.000 to km. 5.000 and km. 9.400 to km. 45.880 in the state of Haryana.	907	45.88	03/10/2022	Em Rat	Jassu Construction Company	Haryana

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
218	Overlay Work on Jagadhari - Paonta Sahib NH-73(A) New NH-907 from Km. 37.330 to Km. 45.880 in the State of Haryana.	907	8.55	18/12/2023	Chem Rat	BUDHA Group of Constructions and properties	Haryana
219	Rectification of 11 nos. of Blackspots on 6L Panipat-Jalandhar Section of NH-1 from KM 96.000 to 387.000	4,444	2	13/03/2023	Chem Rat	Dhingra Brothers (India)	Haryana, Punjab
220	Installation of Traffic Impact Attenuators in the State of Haryana on Pilot basis.	44	291.1	13/03/2023	Chem Rat	Dhingra Brothers (India)	Haryana, Punjab
221	Construction / Widening of Structures i.e. Major Bridges, Minor Bridges, ROB's etc. and other works on Panipat-Jalandhar section of NH 44 from Km. 96.000 to Km. 387.100	44	291.1	05/12/2023	EPC	Ram Kumar Contractor	Haryana, Punjab
222	Installation of Antiglare at Zirakpur Flyover, Baldev Nagar Flyover and ROB Derabassi as a Standalone work on Ambala- Chandigarh section of NH 152 (Old NH-22) in the State of Haryana & Punjab	152	5.85	28/06/2024	Chem Rat	Suraj Construction Company	Haryana, Punjab
223	Additional Structures on 6LGurgaon-Jaipur Section of NH-48 between KM 42.700 to KM 273.00	48	15.244	23/12/2022	EPC	OJSC Euro-Asian Construction Corporation (Evrasccon) JV with Pawan Kumar	Haryana, Rajasthan
224	Operation and Maintenance of Small Wayside Amenities at NE2	ne-2	21	24/12/2021	EPC	Prakash Asphaltings and Toll Highways (India) Ltd.	Haryana, Uttar Pradesh
225	4L of End of Pinjore Bypass - Baddi - Nalagarh section (km. 4.200 to km. 35.370) of NH-21A	21A	31	05/04/2022	EPC	Patel Infrastructure Limited	Himachal Pradesh
226	Conversion of Partially Excavated Escape Tunnel to Uni-Directional 2L Tunnel(including construction of cross passages and approach roads on either side of the tunnel) from Km 12.732 to Km 14.568 of Kiratpur to Nerchowk Section of NH-21	21	1.8	15/09/2022	EPC	Gawar Kiratpur Nerchowk Highway Private Limited	Himachal Pradesh
227	One Time improvement from km 86 Kainchi Mod Swarghat to km 165.300 Jadol of Old NH-21	2,05,154	79.3	31/03/2022	Chem Rat	State PWD	Himachal Pradesh

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
228	Nerchowk (km 190.000) to Pandoh including Pandoh bypass (km221.305)	3	26.29	14/01/2018	EPC	KMC Construction Ltd.	Himachal Pradesh
229	One time maintenance of existing road from Km 191.190 to Km 203.500	1,543	12.31	Item Rate			Himachal Pradesh
230	Construction of Alternate Road from Pandoh Dam to HPPWD Rest house, Pandoh & Kenchi Mod to HPPWD Rest House	03,03	3.7	04/10/2023	Item Rate	State PWD	Himachal Pradesh
231	One time Maintenance of existing road from Deod to Larji Power house	03	9.8	31/03/2022	Item Rate	State PWD	Himachal Pradesh
232	One time maintenance of existing Road Nagwain Village(250+200 to 251+450) & Existing Road Jhiri to Manikaran Chowk (253+790 to 261+600)	03	9.06	09/03/2022	Item Rate	State PWD	Himachal Pradesh
233	Reconstruction of damaged location between Kullu to Manali section of NH-03 from km 272.000 to km 309.345 in the state of Himachal Pradesh	03	3.8	03/11/2023	Item Rate	Gawar Construction Ltd	Himachal Pradesh
234	Interim protection measures on NH-03 between Pandoh (km 221) to Manali (km 309) in the state of Himachal Pradesh	03	84.945	02/08/2024	Item Rate	AV Construction	Himachal Pradesh
235	Construction of 9 Nos FOB's between Pandoh to Manali section of NH-21 (Now NH-03) from km 221+305 to km. 309.345 under EPC Mode in the state of Himachal Pradesh	03	84.945	16/03/2024	EPC	Vijay Kapoor	Himachal Pradesh
236	4L Sundar Nagar Bypass from Km.173.900 to Km.179.600 of NH-21	21	6.68	15/06/2022	EPC	Kaluwala Construction Private Limited	Himachal Pradesh
237	4L of HP/Punjab Border - Mo from km. 11.00 to km. 42.00 of Old NH-20 (New NH-154) (Package-IA)	154	28.7	18/05/2022	HAM	IRB Infrastructure Developers Ltd.	Himachal Pradesh
238	4L of Mo - Sihuni from km. 42.00 to km. 51.00 of Old NH-20 (new NH-154) (Package-IB)	154	8.33	10/06/2022	HAM	Gawar Construction Ltd	Himachal Pradesh
239	Rehabilitation and Upgradation to 4L configuration & Strengthening of Sihuni to Rajol from Km 51.000 to Km 72.000 of NH-154 (Package-IIA)	154	18.45	27/09/2023	HAM	Gawar Construction Ltd	Himachal Pradesh

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
240	Rehabilitation and Upgradation to 2L PS configuration & Strengthening of Padhar to Bijni section from Km 180.000 to Km 202.815 of NH-154 (Pkg-VA)	154	19.05	04/11/2024	HAM	Gawar Construction Ltd	Himachal Pradesh
241	Rehabilitation and Up-gradation to 4L configuration & Strengthening of Thanpuri to Paror section from Km 85.135 to Km 100.840 of NH-154 (Pkg-IIC)	154	16.275	05/03/2024	EPC	Universal Contractors and Engineers Private Limited - Shree Riddhi Siddhi Buildwell Ltd (JV)	Himachal Pradesh
242	Rehabilitation and Up-gradation of existing road to 2L PS from End of Hamirpur Bypass (near Chilbahal) to Bhangbar section from Km. 138.295 to Km.175.270 of NH-88 (Pkg-IV)	88	36.975	28/04/2023	HAM	NG Projects Ltd.	Himachal Pradesh
243	4L of Bhangbar (Near Ranital) to Kangra Bypass Section of Old NH-88 (New NH-303,503) up to Intersection with NH-154 from Km 175.270 to Km 193.400 (Pkg-VB)	3,03,503	18.13	29/12/2022	HAM	Gawar Construction Ltd	Himachal Pradesh
244	2L PS of Hamirpur Bypass from Km 121.175 to Km.138.295 of NH-103&3	103	17.12	30/10/2023	HAM	Jandu Construction India Pvt. Ltd.	Himachal Pradesh
245	Strengthening under One Time Improvement scheme from km. 79.000 to 95.000 on to be bypassed section from Brahmpukhar (Km 71.00) to Bhager Flyover (km 97.300) section of NH-88 on Shimla Mataur corridor to HP PWD	205	16	15/03/2023	tem Rat	State PWD	Himachal Pradesh
246	Rehabilitation & Re-construction of 2-lane of Shimla-Mataur section of NH-205 from km. 18/500 to km. 18/615 at Ghandal landslide location	205	0.115	18/09/2023	EPC	Punia Construction Co.	Himachal Pradesh
247	Construction of Two Viaducts at km. 88/340 to km. 88/600 (0.260 km) LHS and km. 103/250 to 103/400 (0.150 km) LHS at Parwanoo-Solan section of NH-05	05	0.41	16/01/2023	EPC	Shiva Associates	Himachal Pradesh

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
248	Construction of Slope Protection Work at Various Locations on the Hillside between Km 67+000 to Km 106+139 of the Parwanoo-Solan section of NH 22 (now NH 5) on EPC mode in the State of Himachal Pradesh (HP)	NH-05	2.96	17/09/2024	EPC	SRM Contractors Limited - DMR Builders Private Limited	Himachal Pradesh
249	Solan - Kaithlighat Section of NH-22 Now NH-5 from Km. 106.139 to Km.129.05	5	22.91	09/11/2018	EPC	Airef Engineers Pvt. Ltd. and Prakash Asphaltings& Toll Highways (I) Ltd. (JV)	Himachal Pradesh
250	Construction of 5 nos. Foot Over Bridges (FOBs) between Solan to Kaithlighat Section of NH-22 (Now NH-05) from Km 106+139 to Km 129+050 under NHDP Phase-III on EPC Mode in the State of Himachal Pradesh on EPC Mode.	5	0.144	05/09/2023	EPC	M/s Airef Engineers Private Limited	Himachal Pradesh
251	Construction of Slope Protection Work at Various Locations on the Hillside between Km 106+139 to Km 129+050 of the SolanKaithlighat section of NH 22 (now NH 5) on EPC mode in the State of Himachal Pradesh (HP)	05	6.075	11/12/2024	EPC	Bharat constructions (India) pvt. Ltd	Himachal Pradesh
252	4L of Kathlighat to Shakral Village from Km 128.835 to Km 146.300 of NH- 5 (Shimla Bypass - Pkg I)	5	17.465	20/04/2023	HAM	SP Singla Constructions Pvt. Ltd. - Rail Vikas Nigam Ltd. (Consortium)	Himachal Pradesh
253	4L of Shakral Village to Dhalli Section from Km 146.300 to Km 156.560 (Shimla Bypass - Pkg II) and Shimla connectivity from Km 0.000 to Km 0.725 of NH-5	05	10.985	04/03/2024	HAM	Gawar Construction Ltd. - Bharat Construction (India) (P) Ltd. (JV)	Himachal Pradesh
254	Construction of 9 Nos FOB's between Kiratpur to Nerchowk (including Sundernagar bypass) section of NH-21(Now NH-205, 03 &154) from km 0+000 to km 182+815 under EPC Mode in the state of Himachal Pradesh	2,05,154	78.418	16/03/2024	EPC	ASAP PREFAB PRIVATE LIMITED	hachal Pradesh, Pur

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
255	Delhi-Amritsar-Katra Expressway (Phase-II Pkg-XIV) from Junction with Pathankot-Gurdaspur road (NH-54) near Balsua to Junction with Hiranagar Road near village Gurha Baildaran (km 423+500 to km 468+100)	54	44.6	26/09/2022	HAM	Megha Engineering and Infrastructure Ltd.	ammu and Kashmir
256	Delhi-Amritsar-Katra Expressway (Phase-II Pkg-XV) [Junction with Hiranagar Road near village Gurha Baildaran to Junction with Jammu Ring Road (NH-244A) near Jakh village from Km 468+100 to Km 503+250]	44	35.15	26/09/2022	HAM	Vishwa Samudra Engineering Pvt. Ltd.	ammu and Kashmir
257	4/6L Access Control Expressway from Design Chainage Km 515.000 to 528.300 (Kunjwani to Sidhra Section of NH-44) and from Design Chainage Km 550.900 to Km 566.520 (Domel to Katra Section) (Phase II-Package XVII)	144	28.92	15/06/2023	HAM	APCO Maa Vaishno Expressway Private Limited	ammu and Kashmir
258	Delhi-Amritsar-Katra Expressway (Phase-II Pkg-XVI) Existing Jakh (Vijaypur)-Kunjwani section of NH-44 including spur Connectivity to Jammu Airport (NH-144A) [Km 503+500 to km 514+500]	44 , 144A	21	27/09/2022	HAM	Shivalaya Construction Co. Pvt. Ltd.	ammu and Kashmir
259	Delhi Amritsar Katra Expressway (Phase-II Pkg XVIII) Development and Upgradation of Four lane Access Control Expressway from Design Chainage KM 530.00 to KM 545.300 (Sidhra to Domel Section of NH-44)	44	15.3	21/11/2023	EPC	Gawar Construction Ltd	ammu and Kashmir
260	4L Ring road/bypass around Srinagar city from km 0.000 to km 42.100 (Phase-I)	44	41.7	06/08/2021	EPC	NKC Projects Private Limited	ammu and Kashmir
261	Banihal Bypass (Delinked from Srinagar - Banihal) from km. 187.00 to km. 189.350	1A	2.37	05/01/2021	EPC	MG Contractors Pvt. Ltd.	ammu and Kashmir
262	Balance works of 4L of Srinagar to Banihal section from Km. 220.700 to Km. 286.110 of NH-44	44	67.76	24/03/2021	EPC	Gawar Construction Ltd	ammu and Kashmir

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
263	4L of twin tube tunnel configuration including approaches from Marog to Digdol (from Km.154.210 to Km.158.650 (North Bound) and from Km.155.940 to Km.160.260 (South Bound)) of Ramban to Banihal (Pkg-I) of Old NH-1A (New NH-44)	44	4.38	12/08/2022	EPC	TATA Projects Ltd.	ammu and Kashmir
264	4L twin tube tunnel including approaches from Digdol to Khuni Nallah (North Bound connecting with existing major bridge on NB) and South Bound connecting with Tunnel T4 ,Single tube tunnel of Ramban to Banihal (Pkg-II) of Old NH-1A (New NH-44)	44	3.2	01/02/2022	EPC	Ceigall India Limited-Patel Engineering Limited (JV)	ammu and Kashmir
265	4L of Km.165.092 to Km.171.855 (North Bound) and from Km.166.895 to Km.173.638 (South Bound), excl. certain reaches of North Bound and South Bound of Ramban to Banihal (Pkg-III) of Old NH-1A (New NH-44)	44	6.02	04/02/2022	EPC	Ceigall India Ltd.	ammu and Kashmir
266	Overlay of Ramban to Banihal Section From KM. 151.000 to KM. 187.000 of NH-44	44	36	16/04/2021	Chem Rat	Gawar Construction Ltd	ammu and Kashmir
267	Construction of 03 nos. of Wayside Amenities at Jhajjar Kotli(Km 35.00) , Qazikund (Km 205.100) & Marhama (Km 253.200) of NH-44	44	0	15/04/2023	EPC	Kapahi Construction Company	ammu and Kashmir
268	Construction of Tunnels/Viaducts at identified sliding/slip zones at Km 130.550 to Km.130.750; Km. 131.170 to Km. 131.763; Km. 132.560 to Km. 133.168; Km. 133.590 to Km. 133.743 and Km. 147.877 to Km. 148.715 of Udhampur-Ramban section of NH-44	44	2.22	05/04/2022	EPC	Bharat Constructions (India) Pvt. Ltd. in JV with Ram Kumar Contractors	ammu and Kashmir
269	Strengthening under one time improvement for Bypassed section from Udhampur to Ramban(Km.131.00 to Km.151.00)	NH-44	6.4	14/09/2023	Chem Rat	New Chenab Enterprises	ammu and Kashmir

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
270	Rectification of Black Spots at Gole Mela and Construction of Service Road to Existing VUP at Sangoor on Jammu Udhampur Section of NH-44	44	1.827	26/07/2023	EPC	Bandh & Co.	Jammu and Kashmir
271	2L NH-1 from km 8.660 to km 33.775 (Sumbal to Wayul) to 4L dual carriageway NH standard as part of Srinagar Ring Road Phase-II [Design Ch. 41.907 to Ch. 66.609]	44	25.1	26/12/2023	EPC	Rajinder Infrastructure Private Limited - Satish Aggarwal & Co. (JV)	Jammu and Kashmir
272	Construction of twin tube tunnels on Jammu Kashmir Ring Road (NH-244A) Between Design Ch. 50+600 to 51+700 and design Ch. 53+535 to 55+700 on EPC mode under residual NHDP component of Bharatmala Pariyojna	244A	3.36	08/06/2023	EPC	Bharat constructions (India) pvt. Ltd	Jammu and Kashmir
273	Corridor Efficiency Improvement including removal of black spots in Lakhanpur - Samba section of NH-44 from Chainage Km. 16.300 to Km. 74.100	44	28.485	19/12/2022	EPC	Satish Aggarwal & Co	Jammu and Kashmir
274	Balance work of RUB NO.173 at KM. 69+422(road 72+507) on Pathankot- Jammu section NH-44	NH-44	0.5	15/07/2021	Item Rat	MILLENIUM BUILDERS	Jammu and Kashmir
275	Rectification of MoRTH Identified Blackspot No. JK- 02-023 SIDCO at KM 69.135 to KM 69.980 on NH44 by taking Longer Term Measures in the UT of Jammu Kashmir on EPC mode	NH-44	0.845	06/06/2024	EPC	DMR Builders Pvt. Ltd.	Jammu and Kashmir
276	Long Term measures to the MoRTH identified Blackspot ID JK-02-005 at Barnoti & Additional measures to the other Blackspots on NH44 in the UT of J&K on EPC Mode	NH-44	2.544	15/03/2024	EPC	DRB Infrastructure Pvt. Limited	Jammu and Kashmir
277	Upgradation and Strengthening of Chenani to Nashri Section via Patnitop of NH244 from Km 0.000 to Km 39.100	244	39.1	06/08/2024	EPC	SRM Contractors Limited - DMR Builders Private Limited (JV)	Jammu and Kashmir
278	Maintainance work of Jaswal Bridge-Maitra stretch of RambanGool old Alignment (BRO road) and construction of 240 ft span BSB at Ramban	NH44	5.5	02/01/2023	Item Rat	New Chenab Enterprises	Jammu and Kashmir

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
279	Six Laning of Bihar - Jharkhand Border (Chordaha) - Gorhar section of NH-2 from km 249.525 to km 320.810	19	59.66	03/06/2019	EPC	Reliance Infrastructure Ltd.	Jharkhand
280	4L of Palma to Gumla from km. 26.00 to km. 89.170 of NH-23	23	63.17	01/04/2022	HAM	RKD Construction Pvt. Ltd. - Bharat Road Network Pvt. Ltd. (JV)	Jharkhand
281	Construction of ROB between Piska and Itki Railway Station in Ranchi at Km 14.730 of NH-23	43	1.17	12/04/2023	EPC	Anand Construction	Jharkhand
282	Elevated Corridor in Ranchi city from Km 0.00 to Km 3.260 of NH-75 including down ramp on NH-23 from Km 0.100 to Km 0.600	75 & 23	3.76	07/07/2022	EPC	KCC Buildcon Pvt. Ltd.	Jharkhand
283	4L of Ormanjhi-Gola section from Km 81.450 to Km 53.600 of NH- 320B(PKG-II)	320B	27.85	21/06/2023	HAM	PRA Gola Ormanjhi Highway Pvt Ltd	Jharkhand
284	4L of Gola-Bokaro(Jaina More) section from Km 53.600 to Km 21.110 of NH-320(PKG-1)	320	32.49	26/06/2023	HAM	NG Projects Ltd.	Jharkhand
285	4L Elevated corridor of Kalimandir-Dimna Chowk-Baliguma (Jamshedpur) Section of NH-33 (New NH-18) (from km 241+940 to km 251+961) (Length 10.021 km)	NH-33	10.021	14/09/2024	EPC	H.G. Infra Engineering Limited	Jharkhand
286	4L from Km 219.600 (Khajuri) to Km 260.483 (Wyndhamganj) on NH-75 (Sec-V)	75	41.06	15/09/2023	HAM	MG Contractors Pvt. Ltd.	Jharkhand
287	4L from Km 147.450 (Bhogu) to Km 196.870 (Sankha) on NH-75 (Sec-III)	75	49	09/11/2023	HAM	Dineshchandra R. Agrawal Infracon Pvt. Ltd.	Jharkhand
288	4L from Km 95.400 (Udaipura) to Km 147.450 (Bhogu) on NH-75 (Sec-II)	75	52	09/10/2024	HAM	Dineshchandra R. Agrawal Infracon Pvt. Ltd.	Jharkhand
289	6L Grade Separator at Km 36.530 with LVUP at Km 36.894 including approaches to grade separator & LVUP from Km 35.840 to 37.240 in Barhi-Hazaribagh section (Hazaribagh Bypass) of NH-20	20	1.4	07/07/2021	EPC	PRL Projects and Infrastructure Limited	Jharkhand

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
290	Rectification of Blackspot (JH-02-033) by Construction of Ramps (Slip Roads) to Kothar-Bridge from Km. 89.500 to Km. 90.000 of NH-33	33	0.5	15/05/2023	EPC	Jai Mata Dee Construction	Jharkhand
291	Strengthening of Purulia (JH) - Balarampur - Chandil Section of NH-18 from Km, 140.280 to Km. 142.100 and Km. 143.920 to Km. 153.705	NH-18	11.605	19/12/2023	em Rat	Biswajyoti Bhattacharyya	Jharkhand
292	4L of Mehgama - Hansdiha from km. 41.900 to km. 93.000 of NH -133A (Pkg-II)	133	51.825	09/05/2023	HAM	Dilip Buildcon Ltd.	Jharkhand
293	4L of NH-80 from km 215.00 to km 260.00 Mirza Chauki to Farkka (Pkg-I)	80	42.71	31/12/2021	HAM	Ram Kripal Singh Construction Pvt. Ltd	Jharkhand
294	4L of Basukinath- Deoghar Section of NH-114A	114A	45.16	12/12/2023	HAM	Gawar Construction Ltd	Jharkhand
295	4L of Sahibganj - Manihari Ganga Bridge including Manihari Bypass	133B, 131A	21.685	01/11/2020	EPC	Dilip Buildcon Ltd. - Hindustan Construction Company Ltd. (JV)	Jharkhand
296	6L from Belgaum to Sankeshwar Bypass from Km. 515.000 to Km. 555.017 of NH-48 (Pkg-I)	48	40.017	25/10/2022	EPC	Ashoka Buildcon Limited	Karnataka
297	6L from Sankeshwar Bypass to MH-KNT Border from Km. 555.017 to Km. 592.853 of NH-48 (Pkg-II)	48	37.836	25/10/2022	EPC	S M Autade Pvt Ltd	Karnataka
298	4/6L of Bangalore - Pune Section of bypass connecting Dharwad - Hubli from km. 403.80 to km. 433.20	4	30.35	25/03/2023	EPC	APS Hydro Private Limited - R&C Infra engineers Private Limited (JV)	Karnataka
299	Six Laning and Strengthening of km 340+000 to km 403+400 of Hubli-Haveri section of NH-48 (Old NH-4) in the State of Karnataka to execute on EPC (Standalone) mode –Construction of LVUP at Kursapur (Km.361+900), Service road at Varur (Km.391+760) and Structure of VOP at Chabbi (Km.392+600)	48	0.795	09/03/2024	EPC	MD-Infra India Pvt. Ltd.	Karnataka

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
300	Construction of of LVUP at Chikkanahalli at grade junction Ch.111+000 (KA-02-221) Under road safety for rectification of Blackspot in the stretch of Tumkur-Chitradurga section from Km 75+000 to 189+000 of NH-48 (Old NH-4) in the state of Karnataka on Engineering, Procurement, Construction(EPC) Mode in the State of Karnataka	48	0.85	19/09/2022	BOT Toll	R.K.Chavan Infrastructure Pvt. Ltd.	Karnataka
301	Construction of of LVUP at Kasturi Rangappana Halli at grade junction Ch.147+500 (KA-02-044) and Giddobanahalli at grade junction Ch.171+400(KA-02-265) Under road safety for rectification of Blackspot in the stretch of Tumkur-Chitradurga section from Km 75+000 to 189+000 of NH-48 (Old NH-4) in the state of Karnataka Under EPC Mode	48	0.5	24/10/2022	EPC	Paidala Thirupathi Reddy & Bros.	Karnataka
302	Tumkur - Nelamangala (6L)	4	44.73	25/08/2022	EPC	H.G. Infra Engineering Limited	Karnataka
303	Repair and Retrofitting Measures for Distressed Bangalore to Nelamangala Viaduct in Bangalore on Bangalore-Nelamangala section of NH-48 in the state of Karnataka	48	19	15/05/2023	Chem Rat	Freyssinet Prestressed Concrete Co. Ltd	Karnataka
304	Bangalore/TN border to Hoskote	648	21	15/02/2023	EPC	S&P Infrastructure Developers Pvt. Ltd. - Skylark Infra Engineering Pvt. Ltd. (JV)	Karnataka
305	Bangalore Ring Road (STRR)-NH-948A- Package-I of Phase-III from Belagondapalli (TN) to TN/KNT border from km 144.480 to 179.969	948A	35.766	18/05/2023	HAM	Montecarlo Balagondapalli Highway Private Ltd	Karnataka
306	Construction of additional VUPs, LVUP, Foot Over Bridge and Service Road under KNT-01 project from Km. 484.800 to Km. 518.300 of NH-44	44	33.5	06/02/2020	EPC	Nikhil Infratech	Karnataka

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
307	6L Bridge on Palguni River near Kulur at Km. 368.849 (From km 368.356 to km 369.132) of NH-66	66	0.776	12/04/2021	EPC	Shinde Developers Private Ltd.	Karnataka
308	4L Service road for covered drain with Footpath from Km 336.240 to Km 338.100 on Kundapur to Surathkal Section of NH-66	66	90.28	10/02/2021	EPC	Hindustan Construction	Karnataka
309	Permanent rectification of Black spot KA-(02)-304 by constructing Vehicular Overpass (VOP) with Retaining Wall Approaches at Chainage Km. 314+092 and Service Road (Chainage Km. 313+650 - Km. 314+720) on NH - 66	NH 66	1.07	03/10/2022	EPC	The Trinity Group	Karnataka
310	Permanent Rectification of Blackspot KA-(02)-373 by Constructing VUP with RE Wall Approaches at Chainage Km. 319+960 and Service Road (Chainage Km. 319+560 - Km.320+840) on NH - 66	NH 66	1.28	13/11/2024	EPC	Karla Construction	Karnataka
311	Strengthening of Kundapur (Km.283.300) to Surathkal (Km.358.686) and Nantoor (Km.1.900) to Talapady (Km.17.200) (BOT)	NH 66	90.08	19/10/2023	BOT Toll	Udupi Tollway Pvt Ltd.	Karnataka
312	6L of MH/KN Border (Nimbal Village) to KN/TS Border (Singnodi Village) from Km. 26.000 to Km. 97.000 in Gulbarga of NH-150C (Pkg-II)	150C	71	28/12/2022	HAM	PNC Infratech Pvt. Ltd.	Karnataka
313	6L of MH/KN Border (Nimbal Village) to KN/TS Border (Singnodi Village) from Km. 97.000 to Km. 162.500 in Yadgir of NH-150C (Pkg-III)	150-C	65.5	24/04/2023	HAM	Dilip Buildcon Ltd.	Karnataka
314	4 Lane with PS from Des. Ch 228.500 to Des. Ch. 273.400 of Belgaum-Hungund-Raichur Section of NH 748 A (Package-6)	748A	44.9	21/11/2024	HAM	GR Infra Projects Ltd	Karnataka
315	4 Lane with PS from Des. Ch 182.300 to Des. Ch. 228.500 of Belgaum-Hungund-Raichur Section of NH 748 A (Package-5)	748A	46.2	21/11/2024	HAM	GR Infra Projects Ltd	Karnataka

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
316	Strengthening of existing stretch of Sanquelim - Belagavi section [km 26.130 to km 69.480] of NH-748AA in the state of Karnataka	748AA	43.35	15/03/2024	EPC	M.B Kallur Infrastructure Company	Karnataka
317	4LPS Access Controlled Highway of Bellary Bypass (Balance work) from Ch. 254+750 to Ch. 266+837 and construction of 4LPS from Ch. 277.690 to Ch. 278.690 at D. Hirehal Village (Balance work) of NH 150A of Bellary – Byrapura Section	150A	13.087	01/08/2024	EPC	SRC Infra Developers Private Limited	Karnataka
318	Construction of LVUPs at Thambahalli village Ch. Km 250.46 and Vadaguru Ch. Km 256.500 including Service road & drain in Bangalore-Hoskote-Mulbagal Section from Km 237.700 to Km 318.000 of NH-4	75	4.2	08/01/2021	EPC	JSR Constructions (P) Ltd	Karnataka
319	Single flyover on RHS at Katamanallur @ Ch.71+885 cross under road safety for rectification of Blackspot in Bangalore-Hoskote- Mulbagal Section from Km 237.700 to Km 318.000 of NH-75	75	1	23/12/2022	EPC	Sree Bharamara Infrastructures Private Limited	Karnataka
320	Single flyover on LHS at Narsapura @ CH.4 1.774 under road safety for rectification of black spot in Bangalore-Hoskote-Mulbagal Section from Km 237.700 to Km 318.000 NH-4	75	1.2	22/08/2022	EPC	SVS Mookambika Constructions Pvt. Ltd	Karnataka
321	Single flyover on LHS at Bellur Bridge @ 45.100 and provision of VUP at Narsapira industrial Area cross @44.420 under road safety for rectification of black spot in Bangalore -Hosket -Mulbagal section from Km 237.700 to Km 318.000 of NH-4	75	2.2	22/08/2022	EPC	SVS Mookambika Constructions Pvt. Ltd	Karnataka
322	Construction of VOP at Narasimhatheertha at Km 233.300 in the stretch of Mulbagal -AP/KNT Border Section from Km 216.912 to Km 239.100 of NH-75	75	1.1	23/12/2022	EPC	Sree Bharamara Infrastructures Private Limited	Karnataka

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
323	LVUP of Nangali cross at Km 220+770 and provision of PUP at 220+380 under road safety for rectification of blackspots in the stretch of Mulbagal-AP/KNT Border Section of NH-75 from Km 216+912 to Km 239+100	75	1.29	03/06/2022	EPC	Ammapur Infrastructure Pvt. Ltd.	Karnataka
324	VUP at Tayalur cross at Km 237+080 and provision of SVUP at Km 237+370 KGF cross in the approach portion of Black spot & construction of LVUP at Virupakshi Junction at Km 238+250 under road safety for rectification of blackspots in the Mulbagal AP/KNT border Section of NH-75 from Km 216.912 to Km 239.100	75	2.75	22/08/2022	EPC	SVS Mookambika Constructions Pvt. Ltd	Karnataka
325	VOP at Vaddahalli Junction at Km 226+715 under road safety for rectification of blackspots in the stretch of Mulbagal AP/KNT Border from Km 216+912 Km 239+100	75	1.2	22/08/2022	EPC	SVS Mookambika Constructions Pvt. Ltd	Karnataka
326	Construction of VUP (Talkere Hand Post-KA-(02)-057), LVUP (Agrahara Junction- KA (02) - 273) and VUP (Tippasandra Hand Post- KA (02) - 015) of MORT&H Identified Black Spots on Devihalli-Hassan section of NH-75 to be executed on Engineering Procurement and Construction (EPC) mode	75	3.123	05/08/2024	EPC	Abdul Kalam Azad	Karnataka
327	Construction of FOB's for permanent rectification of Black Spot at Km.37/430(Mahadevpura village) ID KA(02)-028 and at Km.105/800 (near Adichunchanagiri Univercity) ID KA(03)-270 of Nelamangala to Devihalli section of NH-75(Old NH-48) from km 28+200 to 110+000 in the state of Karnataka	75	0.12	22/08/2024	EPC	G.R Engineers & Contractors	Karnataka
328	Strengthening of Devihalli-Hassan (DBM+BC)	75	11.32	19/12/2022	BOT Toll	A. D. Construction	Karnataka

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
329	Construction of Light Vehicular Underpass (LVUP) at Km. 112.917 (Blackspot location Nagathihalli KA-02-269) and Construction of FOB @ Dodderi Gate Blackspot location KA-(02)-223 with Median grill for 4 Lanning of Devihalli-Hassan km.110.00 to Km.189.500of NH-48 (New NH No. 75) in state of Karnataka to be executed on EPC mode	75	0.702	01/07/2024	EPC	Hindustan Construction	Karnataka
330	4L of Addahole (Near Gundya) to Bantwal Cross section (Pkg-02) from Design Km 270.270 to Design km 318.55 including flyover at Kalladka Town including approaches from Km. 311.57 to Km. 313.67 of NH-75 (Old NH-48)	75	48.485	23/11/2021	EPC	KNR Constructions Limited	Karnataka
331	4L of Addahole (Near Gundya) to Bantwal Cross section (Pkg-01) from Design Km 255.703 to Design Km 270.270 of NH-75 (Old NH-48)	75	15.13	01/10/2021	EPC	S M Autade Pvt Ltd	Karnataka
332	Strengthening of B.C. Road - Padil (Suratkal-Nantur)(New Mangalore Port)	NH 73	11.752	27/03/2023	Item Rat	T. R Infra Project	Karnataka
333	4L of Channarayapatna Bypass and Hassan Bypass with structures in Devihalli - Hassan section	75	39.01	18/01/2021	EPC	Power Mech Projects Ltd. - SRC Infra Developers Pvt. Ltd.	Karnataka
334	Strengthening under one time improvement for the Bypassed Sections of Bidadi, Ramanagara, Channapatna, Maddur, Mandya and Srirangapatna city limit in Bangalore to Mysore Section of NH-275	275	19	11/12/2023	EPC	Associated Engineers	Karnataka
335	Construction Of Foot Over Bridges (FoB's) At 24 Locations in Bangalore Nidagatta Mysore Section Of NH-275 From Km.18.000 To Km.135.304 In The State Of Karnataka on EPC Mode	275	117.304	25/01/2024	EPC	KKB Engineering and Constructions Pvt. Ltd	Karnataka

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
336	Long Term Remedial Measures at 1) Muguru (Km 251.450), 2) Dodda Aladamara to Kumar Farm and 3) Tirumala Tower to SVP Nagar on Kollegala-Mysore-Gundlupete Section on NH-766	766	3.1	15/10/2022	EPC	H B Ravi Kumar	Karnataka
337	Construction of Long Term Remedial Measures for Blackspot Locations at (1) 4-Lane VOP at Yelachagere Bore gate Km 177+348, (2) 4-Lane VUP at Kalale Gate Km 184+100, (3) 2-Lane LVUP at Hoshalli Gate Km 185+510, (4) 2-lane VUP at Kadakola junction 198+210, (5) 4-Lane VUP's at APMC Gate Km 206+360 & 206+535, (6) 2-Lane VUP at Sachidanada Ashrama Km 208+254 and (7) 4-Lane VUP at Kempaiahnahundi Km. 232+493 along Kerala Border to Kollegal Section of NH-766 and (8) 4-Lane VUP at Bannikuppe Km 181.637 along Mysore to Madikeri section of NH-275 in the State of Karnataka under EPC mode.	7,66,275	8.1	13/11/2024	EPC	Krishi Infratech	Karnataka
338	4L of Left-Over Works of Hospet-Bellary -Karnataka/AP border from Km.280.080 (Dec.Ch.) to Km.375+450(Des.Ch.) of NH-63 (New-67)	67	95.37	16/05/2023	EPC	SRC Infra Developers Private Limited	Karnataka
339	Aurad - Bidar Km 0.00 to Km 45.878	161A	45.878	14/09/2021	EPC	RMN Infrastructure Limited	Karnataka
340	Yekkambi-Haveri	766E	74.98	08/03/2022	EPC	Ammapur Infrastructure Pvt. Ltd.	Karnataka
341	Belakeri Port to Kumta - Sirsi road from km 0.00 - km 4.265 of Belekeri Port Road Link Rd. and km 4.965 - km 60.00 of SH-69	66E & 766E	58.92	07/12/2020	EPC	R.N.S. Infrastructure Ltd. Gayatri Projects Ltd (JV)	Karnataka
342	Road connectivity from Kasarkoda side of Honavar Port to NH-66 at Km 195.5	66	4.58	05/12/2024	EPC	Viva Infraventure Pvt. Ltd.	Karnataka

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
343	Permanent Rectification of Blackspots by (i) Construction of VOP at Basaveshwara Circle at Ilkal Town (ID No. KA-02- 199) at Km.330+275 along with Slip Road from Km.329+680 to Km. 330+780 (on both sides) (ii) Construction of VOP at Metagal Cross (ID: KA-02-430) at Km.387+930 along with Slip Road from Km.387.500 to Km.388.460 (on both sides) (iii) Flyover at Hulgi at Km.412+530 (iv) VUP At Hosahalli at Km.409+600 (v) LVUP at Shahapur Cross at Km.406+040 along with Slip road from Km.405+640 to Km.406+500 (on both sides) and SVUP at ROB Approach at Km. 407+130 along with Service road from Km.406+550 to Km.407+200 (on both sides) in Hungund to Hospet Section of NH-50 in the State of Karnataka through Engineering, Procurement & Construction (EPC) Mode	50	5.62	20/07/2024	EPC	S S Alur Construction Company	Karnataka
344	Construction of Foot over Bridge at Km.361+000 of NH-50 near MB Iyyanahalli village between the stretch of Hospete-Chitradurga section in the state of Karnataka	NH50	0.1	27/03/2024	Item Rat	Govindaraj Contractor and Earth Movers	Karnataka
345	Rectification of Black spot at Ch.457.257 with ID(KA-(02)-1) near Agra – Tatguni cross of NH-209 including EOP construction at Km.457.300	209	1.008	04/03/2023	EPC	Maruthi Construction	Karnataka
346	Strengthening and One time Improvement from Km.0+000 to Km.12+300 of Tumakuru Shivamogga section of NH-206	73	12.3	05/03/2023	OMT	Raj Promoters & Civil Engineers Pvt Ltd.	Karnataka
347	Strengthening under one time improvement of Arasikere Tank Bund section and existing stretch of Tiptur Town limits	73	6.26	24/03/2023	HAM	BMRG PROJECTS (INDIA) PVT	Karnataka

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
348	Strengthening and one time improvement of existing stretch of Banawara town limits & re-alignment portion of Bendekere Village of NH-206	73	3.05	12/02/2024	HAM	Ganesh Ram Dokania	Karnataka
349	4L of Bettadahalli- Shivamogga section from Km.170.415 to km. 226.750 of NH-206 (Tumkur- Shivamogga Pkg-IV)	206	56.335	20/10/2021	HAM	Ashoka Buildcon Limited	Karnataka
350	4L of Sannur to Bikarnakatte section from Km 691.350 to Km 736.362 of NH-169 Karkala - Mangalore (Package-III)	169	45.012	10/10/2022	HAM	Dilip Buildcon Ltd.	Karnataka
351	Construction of De-scoped works like Construction of Service Road, new culverts, Drains, widening and repair of existing culverts, and Construction of Toll Plaza along with Toll Management System cum Toilet Blocks of 2 lane with paved shoulder from Km.195+100 to 418+000 of Bijapur-Gulbarga-Humnabad section of NH-218 (New NH-50) in state of Karnataka on EPC Mode.	50	12.93	21/09/2024	EPC	KKB Engineering and Constructions Pvt. Ltd	Karnataka
352	INCIDENT MANAGEMENT SERVICES FOR THE STRETCH UNDER KANNOLLI AND HARWAL TOLL PLAZAS FROM KM. 195.000 TO KM. 418.000, BIJAPUR – GULBARGA – HUMNABAD SECTION OF NH-50 (NEW NH-218) IN THE STATE OF KARNATAKA	50	220.01	25/01/2024	Item Rat	KL Enterprices	Karnataka
353	Balance work of 2L PS from Km 30.800 to Km 70.800 and 2L with Rigid Carriageway from Km 70.800 to km 84.120 of Khanapur- KA/GOA Border section of NH-4A	4A	54.12	18/11/2022	EPC	V.M. Matere Infrastructures (India) Pvt.Ltd.	Karnataka
354	Short Term Recitification of 5 nos. of blackspots of Jewargi - Shahapur from Km. 0.000 to Km. 50.000	150A	50		Item Rat	Arjunvaishnavi Infrastructure and Developers Pvt. Ltd.	Karnataka

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
355	Maintenance work for Repair of Bad reaches, patching of potholes and developing earthen shoulders and other related works in selected reaches of Jevargi – Shahapur section of NH-150A from Km.0+000 to Km.50+000	150A	50	04/11/2022	Item Rate	L Kasi Reddy	Karnataka
356	Maintenance of Jevargi – Shahapur section of NH-150A for re-surfacing of balance 20.00km bad reaches in the State of Karnataka	150A	50	15/03/2024	Item Rate	KKB Engineering and Constructions Pvt. Ltd	Karnataka
357	Construction of Vehicular Underpass (VUP) at Km. 487.324 (Black Spot No. TG-02-002 (Nandikandi outskirts)) and Construction of Flyover (Black Spot No.KA-02-323 (Chidri Bypass) for Four Laning of MH-KNT Border- Sangareddy from KM.348.800 to KM.493.000 in the State of Karnataka and Telangana of NH-09 (New NH-65) to be executed on EPC mode	65	1.94	19/09/2024	EPC	KOTARKI Constructions Pvt Ltd	Karnataka, Telangana
358	is Beautification of Median & enhancing the Safety of the road section from Airport Jn. (Ch.324+200) to Edappally Jn. (Ch.342+000) of NH-544 in the State of Kerala.	544	17.8	12/12/2023	Item Rate	Arjunvaishnavi Infrastructure & Developers Pvt. Ltd.	Kerala
359	Construction of 04 Culverts at Moolepadam (Km.337+830), Seminarpadi (Km.328+690) & 2 Nos at Air-link Castle Athani (Km.324+335 & Km.324+210) on NH - 544 under Item Rate Contract - 3rd Call	544	0.0077	01/09/2024	Item Rate	Siddhartha Laxmi Engitech Pvt. Ltd.	Kerala
360	Rectification of 11 Nos Blackspots/accident spots under Annual Road Safety plan for 2023-2024 in the stretch of Walayar – Angamaly Section of NH-544	544	12.075	13/03/2024	EPC	P.S.T Engineering Construction	Kerala
361	NH Connectivity to ICTT Vallarpadam	966 A	17.121	05/04/2024	Item Rate	CDR & Co. Constructions	Kerala
362	Six Laning of KT/KL Border (Thalapaddy) -Chengala from Km. 17.200 to Km. 57.20	66	39	18/11/2021	HAM	ULCCS Kasaragod Expressway Private Limited	Kerala

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
363	6L of Chengala - Neeleshwaram from km. 56.200 to km. 93.468	66	37.27	15/10/2021	HAM	Megha Engineering and Infrastructure Ltd. - Navyuga Engineering Co. Ltd. (Consortium)	Kerala
364	6L of Perole (Nileshwar town) to Taliparamba from Km 94.248 to Km 134.650 of NH-66	66	40.11	15/10/2021	HAM	Megha Engineering and Infrastructure Ltd. - Navyuga Engineering Co. Ltd. (Consortium)	Kerala
365	6L of Taliparamba to Muzhappilangad from Km 134.650 to Km 170.6 of NH-66	66	29.95	29/11/2021	HAM	Vishwa Samudra Engineering Pvt. Ltd.	Kerala
366	6L of Azhiyur-Vengalam from km. 189.200 to km. 230.400 of NH-66	66	40.8	30/10/2021	HAM	Adani Enterprises Ltd.	Kerala
367	6L Minor Bridge (Paloli Palam) at km. 203.160 & Major Bridge (Morad) at km. 204.895 and allied works	66	2.1	09/12/2020	EPC	E5 Infrastructure Pvt. Ltd.	Kerala
368	Kozhikode Bypass (Calicut Bypass) Vengalam Jn. to Ramanattukara Jn.	66	28.4	22/02/2021	HAM	KMC Construction Ltd.	Kerala
369	Balance work of widening of 4 nos existing 2 Lane major Bridge of Six-laning of Kozhikode Bypass (Calicut Bypass) (i.e. Vengalam Jn. to Ramanattukara Jn.) section of NH-66 from Design Chainage km 230+400 to Design Chainage km 258.800 (total length 28.400 km) in the State of Kerala on EPC Mode	66	1.895	05/09/2024	EPC	KMC Construction Ltd.	Kerala
370	6L of Ramanatukkara Junction to start of Valanchery bypass section of NH-66	66	39.682	21/01/2022	HAM	KNR Constructions Limited	Kerala
371	6L of Valanchery bypass to Kappirikkad of NH – 66 from km. 298+500 to km 335+850	66	37.35	21/01/2022	HAM	KNR Constructions Limited	Kerala
372	6L of Kappirikkad to Thalikulam section from km 335.85 to km 369.015 of NH - 66 (old NH-17)	66	33.165	01/09/2022	HAM	Shivalaya Construction Co. Pvt. Ltd.	Kerala

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
373	6L of Thalikulam to Kodugallur section from km 369.015 to km 397.850 of NH - 66 (old NH-17)	66	28.735	17/09/2022	HAM	Shivalaya Construction Co. Pvt. Ltd.	Kerala
374	6L of Kodugallur to Edappally section from km 397.750 to km 423.780 of NH - 66 (old NH-17)	66	26.03	25/10/2022	HAM	Oriental Structural Engineers Pvt. Ltd.	Kerala
375	Aroor-Thuravoor Thekku	66	13	01/02/2023	EPC	Ashoka Buildcon Limited	Kerala
376	Thuravoor Thekku-Paravoor	66	38.388	17/03/2022	EPC	KCC Buildcon Pvt. Ltd.	Kerala
377	Paravoor-Kottankulangara	66	37.5	29/08/2022	EPC	SEW Infrastructure Limited	Kerala
378	Kottankulangara- Start of Kollam Bypass	66	31.5	12/04/2022	HAM	Vishwa Samudra Oachira Expressway Private Limited.	Kerala
379	Start of Kollam Bypass - Kadambattukonam	66	31.25	01/10/2022	HAM	Kollam Highways Private Limited	Kerala
380	Kadambattukonam-Kazhakuttom	66	29.83	23/07/2022	EPC	RDS Project Limited	Kerala
381	Rectification of 4 Nos Blackspots/Accident Spots in Thiruvananthapuram Bypass section of NH-66 under Annual Road Safety Plan for 2023-24 in state of Kerala on EPC Mode	66	2.42	22/02/2024	EPC	Cherian Varkey Construction Company Pvt. Ltd.	Kerala
382	Widening/Development of Existing NH-85 from Km 0.000 to Km 124.636 section to 2L/@L+PS section in the state of Kerala on EPC Mode under Bharatmala Pariyojana	85	124.636	26/06/2023	EPC	EKK Infrastructure Limited	Kerala
383	6L flyover at Rau circle at from km 11.700 to Km 12.920 in 6L Indore –Dewas Section of NH-52	52	1.22	02/06/2022	EPC	Vindhya Construction Company	Madhya Pradesh
384	Additional works (2VUPs, MR-10 junction flyover and underpass) in Six lane Indore-Dewas section of NH-52 in the state of Madhya Pradesh on EPC Mode	52	4.26	18/01/2023	EPC	Mehrotra Buildcon Private Ltd.	Madhya Pradesh
385	Construction of Standalone Flyover at Rasalpur Junction on Indore-Dewas section of NH-52 under road safety improvement in the state of Madhya Pradesh on EPC mode	NH-52	1.133	11/11/2024	EPC	Punia Construction Co.	Madhya Pradesh

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
386	4L of Bhawarkuan to Tejaji Nagar section from Km. 0.000 to Km. 6.500 of NH-347BG (Indore-Edlabad, Pkg-I)	347BG	6.5	14/02/2022	EPC	PD AGRAWAL INFRASTRUCTURE LIMITED	Madhya Pradesh
387	Indore - Edlabad (Pkg-II) [Tejajinagar to Balwara]	347BG	33.4	16/01/2023	HAM	Megha Engineering and Infrastructure Ltd.	Madhya Pradesh
388	4L of Indore - Boregaon (Pkg-III) [Balwara to Dhangaon] from km. 42.260 to km. 82.660 of NH347BG & 753L	347BG	40.4	22/04/2022	EPC	GHV (India) Pvt Ltd.	Madhya Pradesh
389	Overlay works with DBM and BC of Tejajinagar to Balwara Section (Indore - Edlabad Package-II) from km 9.0 to Km 43.0	347BG	34	25/06/2022	Item Rat	Mahavir Sharma	Madhya Pradesh
390	4L Boregaon Buzurg to Shahpur (Pkg I of Boregaon Buzurg to Muktainagar) of NH 753L	753L	47	15/03/2024	HAM	Kalyan Toll Infrastructure Ltd.	Madhya Pradesh
391	4L Shahpur to Muktainagar from Km. 186.000 to km 216.278 of NH 753L (Pkg II of Boregaon Buzurg to Muktainagar)	753L	30.14	16/03/2024	HAM	BNA Infrastructure Pvt. Ltd. in JV with Agroh infrastructure Developers Pvt. Ltd.	Madhya Pradesh
392	4L Greenfield Rudhi to Deshgaon (Pkg V of Betul-Khandwa/Deshgaon)	Greenfield	28.68	06/10/2023	EPC	Shree Belhekar JV	Madhya Pradesh
393	2L PS of Roshni to Ashapur Section of NH-347B from Design KM Ch. 89.900 to 114.000 KM (Package – III of Betul – Khandwa)	347b	24.1	22/08/2024	EPC	SCONS Infrastructure Private Limited	Madhya Pradesh
394	(i) 4L Vidisha to Hinotiya from km 0.000 to Km 27.000 (Vidisha – Mehulwa-Talbehat Pkg-I) Section of NH- 346 and (ii) 4L Vidisha to Morikori from Km 39.000 to 59.476 section of NH-146	1,46,346	47.476	22/12/2023	HAM	Bansal Construction Works Pvt. Ltd.	Madhya Pradesh
395	Berkhedi to Godpehra on NH-44 (Sagar link road)	146	28.52	04/11/2022	EPC	PD AGRAWAL INFRASTRUCTURE LIMITED - Prakash Asphaltings & Toll Highways (India) Ltd. (JV)	Madhya Pradesh

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
396	4L of Sagar - Mohari from Km.8 to Km.50 (Pkg-I)	934	42.3	06/04/2022	EPC	Bansal Construction Works Pvt. Ltd.	Madhya Pradesh
397	4- Laning of Mohari to Satai Ghat section NH-934 from Km 50+300 to Km 89+875 (Total length 39.575 km) (Package-2) in the State of Madhya Pradesh on EPC Mode	34	39.575	28/08/2024	EPC	Shree Girrajjee Infra Heights Private Limited in JV with Jeet Asia Private Limited	Madhya Pradesh
398	Katni bypass from km. 359.50 to km. 378.50	30	20	15/09/2020	EPC	Shreeji Infrastructure India Pvt. Ltd. - PRL Projects & Infrastructure Pvt. Ltd.	Madhya Pradesh
399	Outer Ring Road of Jabalpur Town from Manegaon to NH-45 (Pkg-2)	TBD	20.53	08/03/2024	EPC	NKC Projects Private Limited	Madhya Pradesh
400	Outer Ring Road of Jabalpur Town from NH45 to Kushner (Pkg-3)	TBD	36.3	05/03/2024	EPC	ISC Projects Pvt. Ltd.	Madhya Pradesh
401	Outer Ring Road of Jabalpur Town from Kushner to Amjhar Road including Airport Connectivity (Pkg-IV)	TBD	23.47	06/03/2024	EPC	Velji Ratna Sorathia infra Pvt. Ltd in joint Venture with Vijay kumar Mishra Construction pvt .Ltd.	Madhya Pradesh
402	Outer Ring Road of Jabalpur Town from Barela to Manegaon (Pkg-1)	TBD	16.15	07/03/2023	EPC	Jandu Construction India Pvt. Ltd.	Madhya Pradesh
403	Indore - Harda (Pkg-I) [Indore to Raghav Garh from km. 0.25 to km. 26.903]	47	26.653	01/11/2022	EPC	PD AGRAWAL INFRASTRUCTURE LIMITED	Madhya Pradesh
404	Indore - Harda (Pkg-II) [Raghavgarh to Nanasa from km. 29.30 to km. 92.30]	47	63.67	15/03/2024	HAM	Shreeji Infrastructure India Pvt. Ltd. - PRL Projects & Infrastructure Pvt. Ltd.	Madhya Pradesh
405	Indore - Harda (Pkg-III) [Nanasa to Pidgaon Section from km 95.000 to km 142.445]	47	47.445	01/10/2021	HAM	Adani Enterprises Ltd.	Madhya Pradesh
406	4L of Harda - Betul (Pkg-II) from Km. 30.00 to Km.81.00 [Temagaon to Chicholi]	47	51	21/02/2023	EPC	S&P Infrastructure Developers Pvt. Ltd. - Skylark Infra Engineering Pvt. Ltd. (JV)	Madhya Pradesh

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
407	Balance work of 4L of Nauradehi Sanctuary de-scoped stretch of Hiran River to Sindoor River from Km. 66.00 to 130.00 NH-12 (New NH-45)	45	11.96	19/07/2021	EPC	Kanti Prasad Mittal - Shiv Build India Pvt Ltd (JV)	Madhya Pradesh
408	4L of Chandesara to Khedakhajuriya from Km. 0.000 to (-) 750 & Km 0.000 to km 41.400 of NH-148NG (Pkg-I)	752D	42.15	28/09/2022	HAM	GHV (India) Pvt Ltd.	Madhya Pradesh
409	2L PS of Hinotiya-Mehulwa section of NH-346 from Km. 27.000 to Km 75.700 (Vidisha – Mehulwa-Talbehat Pkg-II) Section of NH- 346	346	48.7	13/09/2023	EPC	SMC Infrastructures Private Limited	Madhya Pradesh
410	2L PS of Satna - Maihar Section of NH-135BG from Km 80.800 to Km 120.125	135BG	39.33	21/02/2022	EPC	GRTCPL-AIPL(JV)	Madhya Pradesh
411	Itarsi (Km. 63.000) to Betul (Km. 137.000) of NH-69 in Madhya Pradesh	46	73.96	22/02/2018	EPC	Longjian - Jitendra singh (JV)	Madhya Pradesh
412	4L of Ratapani stretch from Km. 8.300 to Km. 20.680 of Obedullganj - Itarsi section of NH – 46 (Old NH-69) in the state of Madhya Pradesh on EPC Mode	46	12.38	28/09/2022	EPC	Bansal Construction Works Pvt. Ltd.	Madhya Pradesh
413	One Time Improvement of Nagjhiri to Datana with renewal of existing stretch of Palkhanda and Narwar Bypass	752D	12.07	28/03/2024	em Rat	State PWD	Madhya Pradesh
414	4L of Ujjain to Badnawar from km 26.900 to km 96.00 of NH-752D	752D	69.1	10/10/2022	HAM	G R Infraprojects Limited	Madhya Pradesh
415	4L PS Balaghat- Gondia Section from Km. 0.00 to Km. 41.210 of NH-543	543	41.21	31/01/2024	EPC	Shiv Build India Pvt. Ltd.	Madhya Pradesh
416	Balance works of 4 lane divided carriageway of Missing Link section of NH-39 (Rewa Bypass) from junction with NH 30 near Bela to Junction with MPRDC ring road near Silpara on SH 9 (design length 13.100 km) on EPC Mode under Bharatmala Pariyojana in the State of Madhya Pradesh	39	13.1	24/04/2024	EPC	Udit - PRL(JV)	Madhya Pradesh

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
417	Strengthening and repair under One Time Improvement Scheme of mohaniya Ghat portion from km 33/200 to km 41/700 (length 8.5 km) & from 41/700 to km. 52/400(length 3km) and repair & Rehabilitation of Churhat Town from 52/400 to 55/400(length 3km) of NH 75E	39	22.2	10/06/2022	em Rat	Nitin Barsainya	Madhya Pradesh
418	Construction of 26 VUPs, Major Bridge, Service Road etc. on Lalitpur-Sagar-Lakhnadon section of NH-44 (NS)	44	24.35	06/03/2024	EPC	Dhariwal Buildtech Limited	ya Pradesh, Uttar P
419	Vadodara Mumbai Expressway (Phase II - Pkg XI) [Km. 77.000 to Km. 103.400] (Ganjad - Talsari)	NE-4	26.4	18/05/2022	HAM	RKC Infrabuilt Private Ltd.	Maharashtra
420	Vadodara Mumbai Expressway (Phase II - Pkg XII) [Km. 50.700 to Km. 77.000] (Masvan - Ganjad)	NE 4	26.3	23/03/2022	HAM	Montecarlo Vadodara Mumbai Expressway P2P1 Private Limited	Maharashtra
421	Vadodara Mumbai Expressway (Phase II - Pkg XIII) [Km. 26.582 to Km. 50.700] (Shirsad - Masvan)	NE 4	27.12	08/02/2022	HAM	G R Infraprojects Limited	Maharashtra
422	Vadodara Mumbai Expressway (Phase II - Pkg XIV) [Km. 3.000 to Km. 20.200 of Spur] (Shirsad - Akloli)	NE 4	17.2	10/11/2022	HAM	IRCON International Limited	Maharashtra
423	Vadodara Mumbai Expressway (Phase II - Pkg XV) [Km. 20.200 to Km. 43.000 of Spur] (Akloli - Amne)	NE 4	18	10/11/2022	HAM	Agroh Infrastructre & Developer Pvt. Ltd.	Maharashtra
424	Vadodara Mumbai Expressway (Phase II - Pkg XVI) [Km. 43.000 to Km. 69.800 of Spur] (Amne - Bhoj)	NE 4	24.6	01/11/2022	HAM	Shivalaya Construction Co. Pvt. Ltd.	Maharashtra
425	Vadodara Mumbai Expressway (Phase II - Pkg XVII) [Km. 69.800 to Km. 79.783 of Spur] (Bhoj - Morbe)	NE 4	9.98	19/01/2023	HAM	IRCON International Limited	Maharashtra
426	Construction of VME Spur of 7.00 KM length (from Borivali KM 38.200 to Kirawali KM 45.200) for connecting Samruddhi Mahamarg of MSRDC	NE 4	7	01/08/2023	EPC	MSRDC	Maharashtra

Under Implementation**Status as on 1 January 2025****All Length in km.**

427	Design and Construction of (i) VUP with service road at Km. 382.000 (Achhad 12mx5.5m) (ii) VUP with service road at Km. 439.700 (Nandgaon 10.5m x 5.5m) (iii) VUP with service road at Km. 441.040 (Vikramgad 10.5m x 5.5m) & FOBs at (i) 388+800 Parsi Dhaba (ii) 401+000 Dapchari (iii) 438+800 Fanaspada (iv) 475+350 Bhavkhal (v) 475+900 Vanganpada (vi) 479+700 Shivechapada (vii) 485+800 Kolhi (viii) 495+150 Sasupada (ix) 497+350 Arvino Hotel (x) 499+350 Daras Dhaba on Surat-Dahisar Section of NH-48	48	1.7	16/05/2023	EPC	R.C. Patel	Maharashtra
428	Strengthening with (i) White Topping on the existing bituminous Carriageway & Service Road from km 381.000 to km 502.000 (ii) VUP with service road at Delhi Darbar Km.499.150 (20mx5.5m) (iii) VUP With Pandurangwadi km 501.250 (20m x4.5m) (iv) LVUP with service road at Sativali km 454.180 (12mx4.0m) & (v) Safety measures on Surat Dahisar Section of NH-48	NH 48	121	31/10/2023	EPC	Nirmal Build Infra Pvt. Ltd.	Maharashtra
429	Design and Construction of VUP along with its allied works for rectification of MoRTH identified blackspot [Blackspot ID: MH (05)-20] at Ibadpada/ Sutrakar Phata (Ch.392.500) on Surat-Dahisar section of NH-48 in the state of Maharashtra on EPC Mode	NH 48	1	10/10/2024	EPC	Shiv Sai Construction	Maharashtra

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
430	Design and construction of crossing facility of VUP at 4 locations viz. (i) Kikvi Village (Km 801+080) (ii) Harischandri (Km 806+020) (iii) Shivare (km 817+360) (iv) Khedshivapur (km 820+340) and FOB at 863+200 and other miscellaneous works on Pune-Satara Section of NH-4 from km 725.000 to 865+350 (length km 140.350) in the State of Maharashtra on EPC Mode	48	3.29	18/12/2023	EPC	Nikhil Construction Group Private Limited	Maharashtra
431	Long-term rectification work at 4 Nos. of MoRTH Blackspots i.e. (i) Bhumkar Pull (MH-04-27) (ii) Navale Bridge (MH-04-26) (iii) Bavdhan (MH-04-42) (iv) Wakad (MH-04-41) and Design and Construction of FOB at Km 842+680 near NDA Chowk on Pune-Satara Section of NH-48 in the State of Maharashtra on EPC Mode	48	2	01/09/2024	EPC	MD-Infra India Pvt. Ltd.	Maharashtra
432	Construction of Major Bridges (Service Road Bridges) at Krishna River including approaches for Rectification of Black Spot (MH-04-218) on both sides at Km 756+395 (Krishna River Bridge) and Construction of Flyover including a LVUP and Approaches for Rectification of Black Spot (MH-04-216) on both sides at Km 770+550 (Vele Village) of Pune-Satara Section of NH-48 in the State of Maharashtra on EPC Mode	48	2.05	01/09/2024	EPC	MD-Infra India Pvt. Ltd.	Maharashtra
433	Design and Construction of New Service Road from Ch. Km. 835.780 to Km. 836.600 (Linear length km 1.605) including Minor Bridges And New Major Bridges on Both sides Service Road on Mutha River Ch.837+063 along with its approaches for NH-4 (Pune-Satara Section Km.725.000 to Km. 865.000) in the State of Maharashtra on EPC Mode	48	1.6	01/10/2024	EPC	Nikhil Construction Group Private Limited	Maharashtra

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
434	Tunnel at Khambataki Ghat Section and its approaches from existing Km. 771.730 to existing Km. 782.000	48	6.46	28/02/2019	EPC	Crescent EPC Projects & Technical Services Ltd.	Maharashtra
435	6L of Kagal-Satara section from Km 592.500 to Km 658.000 of NH-48 (Pkg-I)	48	61.685	13/01/2023	EPC	Roadway Solutions India Infra Ltd.	Maharashtra
436	6L of Kagal-Satara section from Km 658.000 to Km 725.000 of NH-48 (Pkg-II)	48	67	16/12/2022	BOT Toll	Adani Road Transport Ltd.	Maharashtra
437	Construction of metro viaduct cum 4L Flyover (under Nagpur Metro Rail) - Kamptee Road between Automotive Square to Gaddigodam from km. 0.706 to km. 4.735	53	4	28/10/2019	EPC	Mahanagar Metro Rail Corporation Ltd.	Maharashtra
438	Ring road /Bypasses for Nagpur City, Package-2 from km 34.000 to km 62.035	Water Ring Road	28.035	20/01/2017	HAM	Bansal Pathways (NRR-2) Pvt. Ltd.	Maharashtra
439	Flyover at Km.544.650 including ROB, Service Roads ,Footpath for RCC drains on urban link to Nagpur -Raipur road (Pardi octroi Naka to Itwari)	53	7.046	31/03/2016	EPC	Gannon Dunkerley & Co. Ltd. - SMS Infrastructure Ltd (JV)	Maharashtra
440	4L of Indora Chowk to Pachpaoli and Agrasen Chowk - Ashoka Chowk	44	8.9	01/07/2023	EPC	NCC Limited	Maharashtra
441	VUP including approaches and Service Roads at Shedgaon Junction at Km. 59.437 of NH-44	44	1.335	02/05/2022	EPC	Shrushti Contech Pvt. Ltd.	Maharashtra
442	Construction of Flyover at Kalode Square at Hinganghat in Wardha District from Km 74.745 to Km 76.020 including approaches on Borkhed-Jam-Wadner Section of NH-44	44	1.275	20/07/2024	EPC	Shri Sai Construction Company	Maharashtra
443	Strengthening of Borkhedi – Wadner – Deodhari – Kelapur – Maharashtra / Telangana Border from Km. 36.600 to Km. 175.000 Section of NH 44	NH 44	139	15/10/2023	InvIT	GNI Infra JOCPL JV	Maharashtra
444	Vadape to Thane from km 539.202 to km 563.000 section of NH-3 new NH-848	848	20.71	21/01/2019	HAM	MSRDC Infrastructure Projects Ltd.	Maharashtra
445	6-lane VUP at Khadavali junction (Km 528.086) on Vadape - Gonde section	3	0.722	20/01/2020	EPC	Sitaram InfraProject Pvt. Ltd.	Maharashtra

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
446	Standalone 6L structures (04 Nos. (3 LVUPs +1 Flyover)) of Vadape - Gonde (km 539.5 to km 440) section of Old NH-3	160	3.3	01/03/2021	EPC	Ceigall India Ltd.	Maharashtra
447	6L of Gonde (Km. 439.038) to Pimpri Sado (Km. 459.905) section of NH-848 (Old NH-3)	03	19.712	14/10/2024	HAM	CDS Infra Projects Limited	Maharashtra
448	Design & Construction of 6-laned Stand-alone single span Grade Separated structure at Km. 532+552 on Gonde-Vadape section of NH-3 (New NH-848) in the state of Maharashtra (balance work) on EPC Mode	3	1.22	14/02/2024	EPC	Sitaram InfraProject Pvt. Ltd.	Maharashtra
449	Road Safety Improvement Works on Ghoti-Sinnar Section from Km. 0.00 to Km. 53.500 on NH-160A	160A	54	12/04/2023	Chem Rat	Milestone Corporation	Maharashtra
450	4L bypass to Mozari town (Taluka-Tiwasa) from km. 0.000 to km. 6.100 of NH-53	53	6.1	15/06/2022	EPC	Dristti Structural Engineering Private Limited	Maharashtra
451	Implementation of Road Safety Measures on Nagpur Amravati Section of NH-53 from Km. 9.200 to km 166.550	53	23	17/07/2023	Chem Rat	Dhingra Brothers (India)	Maharashtra
452	Construction of 11 Nos of Standalone safety structures/works at different locations on various NHs	53,361	30.6	05/07/2024	EPC	Shri Swami Samarth Engineers Ltd.	Maharashtra
453	Rectification of Blackspot of 6 L flyover at km 518.440 (Mouda T-Junction) on Nagpur - Wainganga Bridge Section from km 517.655 to km 519.100	53	1.445	04/01/2024	EPC	Shri Swami Samarth Engineers Ltd.	Maharashtra
454	6L of Wainganga Bridge - Bhandara (including Bhandara Bypass) section from km 485.000 to km 499.800 of NH-53 (old NH-6)	53	14.8	06/04/2022	EPC	Shri Swami Samarth Engineers Ltd.	Maharashtra
455	4L Mitigation Measure structures on CH/MH Border to Wainganga Bridge Section of NH-6 (New NH-53)	53	10.995	08/11/2021	EPC	Agrawal Global Infratech Pvt Ltd - SMS Limited (JV)	Maharashtra
456	Design & Construction of 13 Nos. of 6-lane standalone structures on Dhule to Vadape (Km 262.120 to Km 518.120) section of NH-3	03	17.35	19/07/2024	EPC	Swastik Infra logics Pvt.Ltd.-T infra Limited (JV)	Maharashtra

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
457	Balance work of 4L Panvel to Indapur section of NH-66 (Old NH- 17) from km 0.000 (Panvel) to km 42.300 (Kasu)	66	42.3	29/03/2023	EPC	J.M. Mhatre infra Pvt. Ltd.	Maharashtra
458	Balance works of 4L Panvel - Indapur section of NH-66 (old NH-17) from km 42.300 (kasu) to km 84.600 (Indapur)	66	42.3	18/11/2022	EPC	Kalyan Toll Infrastructure Ltd.	Maharashtra
459	Short Term Improvement Standalone VUP at Purmepada of NH-03	03	1.3	20/04/2023	EPC	S B Deshmukh	Maharashtra
460	Strengthening of 6-lane Pimpalgaon-Nashik-Gonde (Km. 380 - Km. 440) section of NH-3 in Maharashtra using Thin White Topping (TWT) and BC Overlay on Service Road & Viaduct/ Deck of Structures on EPC mode	03	60	14/06/2024	EPC	Raj Infrastructure Development (I) Pvt. Ltd.	Maharashtra
461	Design and Construction of Vehicular Underpass as Long-term rectification work at MoRTH Blackspot i.e. Dongarbaba Temple (MH-04-192) at Ch. 425.510 on Pimpalgaon-Nashik-Gonde Section of NH-3 in the State of Maharashtra on EPC Mode	3	1.22	01/09/2024	EPC	FORCON INFRA PVT. LTD.	Maharashtra
462	Construction of (a) VUP (20mx5.5m) at Km. 47.920 (b) VUP (20mx5.5m) at km 126.735 (c) VOP ((14m+14m)x5.5m) at Km. 135.675 and (d) VUP ((12m+20m+12m)x5.5m) at Km. 142.735 on Pune Solapur (Km. 40+000 to Km. 150+050) (PKG-I) section of NH-65	65	3.76	16/05/2023	EPC	N P Infraprojects Pvt Ltd.	Maharashtra
463	Construction of 4 Nos of Standalone safety structures/works at different locations on various NHs in the state of Maharashtra on EPC Mode	65	24.5	10/07/2024	EPC	Nikhil Construction Group Private Limited- V.S .Patel (JV)	Maharashtra

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
464	Construction of LVUPs at Km 153.600 at Adhegaon Junction & at km 217.565 at Mohol Junction on NH-65 & four laning of Tembhurni town portion from Old Ch. Km. 153+050 to Km 159+280 (Not a part of NH-65) with Design Length = 6.230 Km in Pune-Solapur section of NH-09 (New NH 65) in the state of Maharashtra on EPC mode		6.23	12/04/2022	EPC	AK Shivhare Infrastructure Pvt. Ltd.	Maharashtra
465	Design and Construction of Major Bridge along with its allied works for rectification of blackspots at Bale Bridge (Ch. 245+700) and at Old Pune Naka Bridge (Ch. 246+600) on Pune - Solapur (Km. 150.050 to Km. 251.325) section of NH 65 in the State of Maharashtra	65	1.04	01/10/2024	EPC	Nikhil Construction Group Private Limited	Maharashtra
466	Four laning from Dive Ghat (Km. 220.900) to Hadapsar (Km. 234.150) of Mohol – Alandi section (Pkg – VI) of NH-965	965	13.25	14/10/2024	HAM	R&C Infraengineers Pvt. Limited	Maharashtra
467	4L of existing 2/4L stretch from Lonand to Dive Ghat (Km 166.400 to Km 220.900) of Mohol – Alandi section of NH-965 (Pkg - V)	965	54.5	02/05/2022	EPC	Thakur Infraprojects Pvt. Ltd. - T & T Infra Limited (JV)	Maharashtra
468	Dharampuri-Lonand from km. 117.00 to 166.40 (Pkg-IV) on Mohol-Alandi Section	965	49.4	14/09/2021	EPC	Vijay Nirman Company Pvt Ltd - RK Chavan Infrastructure Pvt. Ltd. (JV)	Maharashtra
469	Strengthening of Existing Alignment of Pandharpur Town (Part Bypassed Section of NH 965 from KM 36.230 to KM 44.230) from Chh. Shivaji Maharaj Chowk to Wakhari	965	8	01/11/2023	EPC	AK Shivhare Infrastructure Pvt. Ltd.	Maharashtra
470	Bal. Works of Fagne (Km. 510.000) to Maharashtra/Gujarat Border (Km. 650.794)	53	140.79	18/09/2020	EPC	J.M. Mhatre infra Pvt. Ltd.	Maharashtra
471	Balance works of Tuljapur-Ausa Section of NH-361.	361	1.28	19/06/2024	EPC	Sharda Construction & Corporation Private Limited	Maharashtra

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
472	4 laning of Waranga - Mahagaon from km 253.700 - km 320.580	361	66.88	21/05/2018	HAM	Gawar Waranga Highways Pvt Ltd.	Maharashtra
473	Strengthening under one time improvement of existing carriageway in Deoli Town with white topping [Length - 3.200 Km.] on Yavatmal - Wardha Section of NH-361 in the State of Maharashtra on EPC Mode.	NH 361	3.2	01/02/2024	EPC	Sunrise Constructions	Maharashtra
474	Balance Works (i) Pedestrian Underpass at Km .514+960 including approaches & both side service road , (ii) Bus lay bay & bus shelter, (iii) Drain from Km.514.660 to Km.515.087 on both sides and (iv) Junction at Km .514.960 on 4-laned Wardha - Butibori section of NH-361 (Km.465-:-500 to Km .524.690	361	0.6	10/01/2024	EPC	PHOENIX Engineering	Maharashtra
475	Construction/widening of service road and installation of street lights on Solapur-Yedeshi section of NH-52.	52	9	01/07/2024	EPC	D.C Ajmera	Maharashtra
476	Construction of 10 Nos of Standalone safety structures/works at different locations on various NHs	5,252	24.3	10/08/2024	EPC	Agrawal Global Infratech Pvt Ltd - SMS Limited (JV)	Maharashtra
477	Balance work under Phase-II for 4L of Khed Sinner Section comprising of (i) Kalamb bypass (km 68.576 to km 72.390), (ii) Linear length of Bhatkalwadi (km 89.550 to km 90.400) and Alephata bypass (km 92.030 to km 96.000)	60	8.634	29/12/2020	EPC	V.M. Matere Infrastructures (India) Pvt.Ltd.	Maharashtra
478	Design and Construction of Standalone 4- lane Vehicular Underpass with approaches at Sangamner bypass end Junction (Km.150.200) and Wavi Junction (Km.163.900) on Khed Sinnar Section of NH-60 (Old NH-50)	60	2.4	22/05/2023	EPC	Yewale Constructions Company	Maharashtra

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
479	Construction of VUP with approaches at Khodad Junction (Km.78.600) and Ambikhalsa Junction (Km.113.150) on Khed Sinnar Section of NH-60 (Old NH-50)	60	2.1	10/10/2023	EPC	New India structures private limited	Maharashtra
480	Design & Construction using Thin White Topping (TWT) including routine maintenance & balance works from Km. 42.000 to Km.179.946 (Total Length-137.946 Km) in the State of Maharashtra as Standalone project on EPC Mode	60	137.94	10/06/2024	EPC	Shankar Ramchandra Earthmovers Pvt.Ltd.	Maharashtra
481	4L of Aurangabad-Paithan	752E	44.217	24/01/2023	EPC	OJSC Euro-Asian Construction Corporation (EVRASCON) - V.P. Sethi Constructions - Courage Infra Pvt. Ltd. (Formerly known as B.M. Danve Patil) (JV)	Maharashtra
482	Construction of works in the state of Maharashtra on EPC mode; A) ROB at km 377+800 along with approaches at Bhaiya Chowk Junction & Service Road from Ch. 365+740 to Ch. 366+580 (BHS) on Sangli - Solapur section of NH-166, VUP at Ch. 210.592 (Yawali) including SVUP at Ch. 211.139 on Pune Solapur Pkg-II section of NH-65, C) VUP at Ch. 36+580 along with street light work on Solapur-Yedshi section of NH-52., D) Service Road from Ch- 129+440 to 129+990 RHS, Ch. 129+750 to 129+990 LHS, Ch. 135+650 to 136+100 BHS, Ch. 101+750 to 102+050 BHS, Ch. 104+200 to 104+780 RHS & Widening of Box culvert at Ch. 104+759 on Akkalkot - Solapur section of NH-150 (E)	NH-166	3.47	14/03/2024	EPC	PRL Projects and Infrastructure Limited	Maharashtra

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
483	Strengthening under One time improvement (DBM +BC) of 4L Miraj- Solapur Section from Km189.300 to Km200.100 of NH-166	166	10.8	01/04/2022	EPC	NIRMAN CONSTRUCTIONS	Maharashtra
484	4L of Ratnagiri - Kolhapur section of NH-166 from km 0.000 to km 19.769 and km 31.000 to km 67.140 (Pkg – I)	166	55.909	22/11/2022	HAM	Ravi Infrabuild Projects Private Limited	Maharashtra
485	4L of Ratnagiri - Kolhapur section from km 67.140 to km 112.340 of NH-166 (Pkg – II)	166	45.2	26/05/2023	HAM	J M Mhatre Infra Pvt Ltd - Thakur Infraprojects Pvt. Ltd. (JV)	Maharashtra
486	4L of Ratnagiri - Kolhapur section from km 112.340 to km 145.300 of NH-166 (Pkg–III)	166	32.96	26/05/2023	HAM	Megha Engineering and Infrastructure Ltd.	Maharashtra
487	Maintenance of 2L PS of Ratnagiri - Kolhapur Section from 0.000 to Km 137.285 of NH-166	166	126.054	09/06/2022	OMT	MD-Infra India Pvt. Ltd.	Maharashtra
488	4L of Nagpur-Katol Section from Km. 13.00 to Km. 62.900 of NH-353J	353J	48.2	29/10/2021	EPC	Joint Stock Company Industrial Association Vozrozhdenie	Maharashtra
489	Additional safety/one time improvement works (Package- V) under O&M head in various projects in Maharashtra under NH(O) on EPC basis	353J	10.9	20/07/2024	EPC	Agrawal Global Infratech Pvt Ltd - SMS Limited (JV)	Maharashtra
490	White toping along with reconstruction of 20no. of culverts of 2 Lane paved Shoulder of NH-61 (NH-222) from Malshej Ghat to Ane Ghat (101/000 to 161/570 PKG-I) from Ane Ghat to Ahmednagar Bypass (161/570 to 211/000 PKG-II) & from Kharwandi Kasar to Junction of NH-211 (284/000 to Km 337/000 PKG-III)	61	163	28/06/2024	EPC	T&T Infra Pvt. Ltd.	Maharashtra
491	4L of Baramati to Indapur (Pkg-II) from km. 41.400 to km. 84.550 of NH-965G (Saint Tukaram Marg)	965G	48.5	09/09/2021	EPC	Vijay Nirman Company Pvt Ltd - RK Chavan Infrastructure Pvt. Ltd. (JV)	Maharashtra
492	4L of Rajura-Korpana-Adilabad Road upto M.S. Border from km 32.910 to km 89.090 of NH-353B	353B	56.18	17/10/2022	HAM	G R Infraprojects Limited	Maharashtra

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
493	4L of Indapur to Tondle (Pkg-III) from km.84.550 to km.131.00 of NH-965G (Saint Tukaram Marg)	965G	47	07/09/2021	EPC	GHV (India) Pvt Ltd.	Maharashtra
494	4L of Bamni - Rajura - Warur - Devada upto M.S. Border of NH - 930D (from km 19.000 to km 52.425)	930D	32.985	28/03/2024	HAM	GR Infra Projects Ltd	Maharashtra
495	Karnala Jn of Navi Mumbai International Airport Interchange on east side (NH -4B D-G Section)	4B	4.614	15/02/2024	EPC	TPF engineering Pvt. Ltd.	Maharashtra
496	Navi Mumbai International Airport Interchange on West side (Amra Marg/NH-348A)	348 A	3.49	15/02/2024	EPC	TPF engineering Pvt. Ltd.	Maharashtra
497	Akkalkot – MH/KN border New Greenfield corridor from Km 512.000 to Km 548.400 of NH-150C (part of Akkalkot – KN/TS Border section) (Package – XIV)	150C	36.4	03/10/2024	HAM	G R Infraprojects Limited	Maharashtra, Karnataka
498	Bhadrak (KM 136.500) to Baleshwar (KM 199.141)	16	62.64	20/03/2019	HAM	Brij Gopal Construction Pvt. Ltd.	Odisha
499	Construction of Underpass at Km.116+670 along with approaches from Km.116+330 to Km.117+030 on Chandikhole-Bhadrak section of NH-5 (New NH-16)	16	0.7	13/03/2023	EPC	M S Infraengineers Pvt Ltd Nuapada Chhaka, Madhupatana, Khapuria,Cuttaka -753010 ,Odisha	Odisha
500	Construction of Underpass at Km.80.450 along with approaches from Km.80.280 to Km.80.750 on Chandikhole-Bhadrak section of NH-5 (New NH-16)	16	0.47	13/03/2023	EPC	M S Infraengineers Pvt Ltd Nuapada Chhaka, Madhupatana, Khapuria,Cuttaka -753010 ,Odisha	Odisha
501	Construction of FOB at Km. 112+520 near Pahimahura village on Chandikhole-Bhadrak section of NH-5 (New NH-16) in the state of Odisha on Engineering Procurement and Construction (EPC) Mode.	16	0.005	06/08/2024	EPC	Maa Durga Associates	Odisha

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
502	Construction of FOB at Km. 118+900 in front of District Judge Court, Nalanga on Chandikhole-Bhadrak section of NH-5 (New NH-16) in the state of Odisha on Engineering Procurement and Construction (EPC) Mode.	16	0.005	02/06/2024	EPC	Maa Durga Associates	Odisha
503	Construction of Underpass at Km. 131+530 and CUP at Km. 131+700 at Charampa along with approaches on Chandikhole – Bhadrak section of NH-05 (New NH-16) in the state of Odisha on Engineering Procurement and Construction (EPC) Mode.	16	0.17	20/10/2024	EPC	Abhipsa Construction, Bhubaneswar.	Odisha
504	Widening of service road near Charampa Flyover, BUS Stand Chaka and Highway Lighting with widening of service near Bonth Chaka on both side of NH-16 in Chandikhole – Bhadrak section of NH-05 (New NH-16) in the state of Odisha	16	1.5	11/09/2024	em Rat	Abhipsa Construction, Bhubaneswar.	Odisha
505	Construction of S-VUP (3x12) at Gandarpur at Km. 23+500 on Chandikhole-Jagatpur-Bhubaneswar Section of NH-16 in the State of Odisha.	16	0.96	07/11/2024	EPC	JBCO Infratech Private Limited	Odisha
506	Construction of 4 Nos. of FOB i.e. 1 No of FOB at Baramunda, 1 No of FOB at Palasuni and 2 Nos. of FOB at Manguli on Chandikhole-Jagatpur-Bhubanewar Section of NH-5 (New Nh-16) in the State of Odisha on EPC Mode	16	1	21/10/2024	EPC	Dhingra Brothers (India)	Odisha
507	Construction of Foot Over Bridge (FOB) near DN Regalia at Km.408+360 on Tangi Bhubaneswar Section of NH-16 in the state of Odisha	16	1	18/12/2023	EPC	Dhingra Brothers (India)	Odisha

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
508	Improvement of Khallikote Ghat section of 2.200 Km (i.e from Km. 307+600 to 309+800) by providing Retaining wall, widening of existing road, Drain and street light, etc of 4/6 laning of Puintola to Tangi (km 284.0-km 355.0) section of NH 5 (New NH-16) in the state of Odisha.	16	2.2	04/09/2024	EPC	C.P. Arora Engineers Contractors Pvt. Ltd.	Odisha
509	Construction of RCC wall/drain from Km.1.932 to 1.992 (60mtr) on RHS (near Greater Sambalpur, Bareipali) & other activities in Sambalpur Bargarh - Orissa I Chhattisgarh Border Section of NH-06	NH-53	0.06	17/03/2023	Item Rat	Abhipsa Construction, Engineer and Contractors	Odisha
510	Construction of 6-lane flyover at Ainthapali junction and a 2-lane ROB (LHS) on NH-53 (Earlier NH-6) in Sambalpur, on EPC mode in Odisha under NH(O)	53	3.44	18/06/2024	EPC	ASC Infratech Pvt. Ltd.	Odisha
511	Strengthening with DBM+BC and one time improvement of existing highway of Jamankira bypass from Km.514+110 to Km.517+540 of Teleibani - Sambalpur section of NH-06 (New NH-53) in the State of Odisha	NH-53	3.43	10/06/2023	Item Rat	Ashok kumar Jalan	Odisha
512	Strengthening with DBM+BC and repair and rehabilitation of 10 nos bridges in Teleibani Sambalpur Section of NH-53 from Km.518.900 to Km.545.176 (Badarma Wildlife Sanctuary Area)	NH-53	26.276	15/04/2024	Item Rat	V. M and CO	Odisha
513	Construction of 3 no. FOB at Km 324.750 in Turumunga, at Km 330.900 in Childa & at Km 338.100 in Kheritangiri Village in Singhara Binjabahal section of NH-6 (New NH-49) in the State of Odisha on Engineering Procurement and Construction (EPC) Mode	49	0.135	20/08/2024	EPC	Dhingra Brothers (India)	Odisha

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
514	Balance work of 8 nos. of Elephant Underpasses (EUPs), 1 no. of Vehicular Underpass (VUP), 1 nos. of Light Vehicular Underpass (LVUP), 1 nos. of Pedestrian Underpass (PUP), 1 nos. of Foot Over Bridge (FOB) and A2 side approach of Jharpokharia Flyover at Km.215.270 in Baharagora-Singhara section of NH-49	49	14.258	01/11/2024	EPC	KRC Infraprojects Pvt. Ltd.	Odisha
515	Strengthening with DBM+BC and Curve improvement in Bangriposi Ghat Section (Dwarasuni Ghat) between Km.228.620 to Km.237.500 in Baharagora-Singhara Section of NH-49	49	8.88	22/02/2023	Item Rat	Jai Mata Dee Construction	Odisha
516	Installation of Sign Boards and New Jersey Crash Barrier at Bangriposi Ghat Section (Dwarasuni Ghat) from Km.230+000 to Km.239+000 of NH-49	49	9	24/02/2023	Item Rat	Dhingra Brothers (India)	Odisha
517	Repair & Improvement at de-scoped EUP locations from Km. 239+890 to Km. 310+806 of Baharagora – Singhara section of NH-49 in the state of Odisha.	49	70.916	01/09/2024	EPC	CDM Construction	Odisha
518	6L of Dhanara - Hatibena Section from Km 124.611 to km 146.50 of NH-130-CD (Package – OD-1)	130 CD	21.839	25/03/2022	HAM	NKC Projects Private Limited	Odisha
519	6L of Badakumari - Karki Section from Km 179.000 to km 226.500 of NH-130-CD (Package – OD-3)	130 CD	47.5	13/04/2022	HAM	Adani Road Transport Ltd.	Odisha
520	6L of Karki – Kaliagura Section from Km 226.500 to km 249.000 of NH-130-CD (Package – OD-4)	130 CD	22.5	25/03/2022	HAM	NKC Projects Private Limited	Odisha
521	6L Greenfield Kaliagura – Baunsagar Section of NH-130-CD Road from km 249+000 to km 293+000 (Package – OD-5)	130CD	44	30/05/2022	HAM	H.G. Infra Engineering Limited	Odisha
522	6L Greenfield Baunsagar - Baraja Section of NH-130-CD Road from km 293+000 to km 338+500 (Package – OD-6)	130CD	45.5	01/06/2022	HAM	H.G. Infra Engineering Limited	Odisha

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
523	6L Greenfield Baraja - Kandili Section of NH- 130-CD Road from km 338+500 to km 342+500 (Package-OD-7)	130CD	4	30/09/2022	HAM	Dineshchandra R. Agrawal Infracon Pvt. Ltd.	Odisha
524	6L Greenfield Kandili - Aluru Section of NH-130-CD Road from km 342+500 to km 365+033 (Package-OD-8)	130CD	22.533	17/10/2022	HAM	Max Infra (I) Limited - Bekem Infra Projects Pvt. Ltd. (Consortium)	Odisha
525	Four Laning of Angul to Sambalpur from Km.112.000 to Km.265.000	55	150.86	03/03/2017	EPC	Gayatri-PTPS (JV)	Odisha
526	6L Flyover including RE Wall approaches with Flexible Pavement in the Elephant Corridor of Angul – Sambalpur Section of NH-42 (New NH-55) Km.202.533	42	2	21/06/2024	EPC	Agrawal Infrabuild Private Limited	Odisha
527	Construction of 6 lane PUP including RE Wall approaches at Km. 152.590 in Luhamunda Village of Angul Sambalpur section of NH 55	55	1.22	31/08/2023	EPC	Agrawal Infrabuild Private Limited	Odisha
528	One time improvement existing road (bypassed portion) of NH-55, Passing through sambalpur town i.e. Naxapali-Dhanupali Chowk- Sindurpank Chowk (from Km. 0+000 to Km. 6+800)Angul- Sambalpur section of NH-55 in state of Odisha	NH-55	6.8	01/04/2024	EPC	Enfive Systems Private Limited	Odisha
529	Cuttack-Angul Section of NH-42 (New NH-55) from km 0.400 to km 60.200 (Pkg-I) in the State of Odisha	55	59.8	19/01/2018	EPC	Gayatri Projects Limited	Odisha
530	Cuttack-Angul Section of NH-42 (New NH-55) from Km.60.200 to Km. 112.000 (Pkg-II) in the State of Odisha	55	51.8	12/03/2018	EPC	Gayatri Projects Limited	Odisha
531	Construction of 02 nos. of VUPs at Km. 2.300 (Near Gandhi Chhak) and Km. 4.720 (Dhumabati) on Cuttack-Angul section of NH-42 (New NH-55) (Km.00.400 to Km.60.200)	55	1.621	05/12/2023	EPC	B.B. Verma Engineers & Contractors	Odisha

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
532	Strengthening with One time improvement along with electrical work in Angul city from Km.92.000 to Km.111.800 in Cuttack-Angul section of NH-42 (New NH-55) Pkg-II	55	19.8	29/01/2024	Item Rat	M/s. C.P. Arora Engineers and Contractors Pvt Ltd.	Odisha
533	Shifting of 400 KV Meramundali- JSPL D/C Transmission line at 3 nos location (i.e. Km 92.570, Km 94.860 & Km 96.800) in Cuttack-Angul section of NH-42 (New NH-55) from Km.60.200 to Km.112.00 Pkg-2.	55	4.23	23/03/2024	Item Rat	M K Group	Odisha
534	Construction of VUPs at Km. 11.300 (Kalabadia Chowk) and Km. 14.280 (Kuliana village) in Jharpokharia - Baripada - Balashwar Section of Old NH-5 (New NH- 18)	18	1.39	06/10/2020	EPC	E5 Infrastructure Pvt. Ltd.	Odisha
535	Installation of signboards on the National Highway at Elephant Crossing Points on Jharpokharia –Baripada-Balasore section of NH-5 (New NH-18) from Km.0.00 to 80.600 in the state of Odisha	18	81.257	05/01/2022	Item Rat	Sanjay Kumar Agrawalla	Odisha
536	Execution of various additional works in Jharpokharia – Baripada – Balasore Section of NH – 5 (From Km. 0.000 to Km. 81.257) in the state of Odisha – 4th call	18	81.257	05/09/2024	EPC	Maruti Construction Company	Odisha
537	Construction of 3L Stand-along Bridge at IB river at Kanatora - Jharsuguda Section	NH-49	0.65	16/12/2024	EPC	Vindhya Construction Company	Odisha
538	Balance work of Panikoili Rimoli Section of new NH-20 from Km 0.00 to Km. 163.000	20	21.05	12/03/2021	Item Rat	ARSS - SCPL (JV)	Odisha
539	Construction of Underpass at Km.06+853 along with approaches from Km.06+205 to Km.07+495 on Panikoili-Rimuli Section of NH-215 (New NH-20)	20	1.29	25/03/2023	EPC	Shivam Condev Pvt Ltd.	Odisha
540	Construction of Underpass at Km. 100.880 along with approaches from Km.100.370 to Km.101.260 on Panikoili-Rimuli Section of NH-215(New-NH-20)	20	0.89	02/05/2023	EPC	Durga Condev Pvt Ltd.	Odisha

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
541	Construction of Underpass at Km.89.155 (at Langalkanti) along with approaches from km. 88.690 to Km. 89.470 on Panikoili- Rimuli Section of NH-215 (New NH-20)	20	0.78	22/12/2023	EPC	JBCO Infratech Private Limited	Odisha
542	Construction of Underpass at Km.38.380 (at Salapada) along with approaches from km. 37.920 to Km. 38.772 on Panikoili- Rimuli Section of NH-215 (New NH-20)	20	0.852	22/12/2023	EPC	JBCO Infratech Private Limited	Odisha
543	Strengthening of Pavement (Overlaying works) with DBM and BC of Panikoili to Rimuli section of NH-20 (Panikoili-Keonjhar-Rimuli) from Km 113.300 to Km 166.173	NH-20	52.873	01/10/2024	Item Rat	SRSC INFRA PRIVATE LIMITED	Odisha
544	Strengthening of Pavement (Overlaying works) with DBM and BC of Panikoili to Rimuli section of NH-20 (Panikoili-Keonjhar-Rimuli) from Km 60.000 to Km 113.300	NH-20	53.3	15/03/2024	Item Rat	SRSC INFRA PRIVATE LIMITED	Odisha
545	Strengthening of Pavement (Overlaying works) with DBM and BC of Panikoili to Rimuli section of NH-20 (Panikoili-Keonjhar-Rimuli) from Km 0.000 to Km 60.000	NH 20	60	15/03/2024	Item Rat	SRSC INFRA PRIVATE LIMITED	Odisha
546	Rehabilitation and Up gradation from 4 to 8 laning of Chandikhole – Paradip Section of NH-53 (Old NH – 5A) from Km.60.000 to Km.76.646 (Package-4)	53	16.646	01/11/2024	HAM	Rail Vikas Nigam Limited	Odisha
547	Rehabilitation and Up gradation from 4 to 8 laning of Chandikhole – Paradip Section of NH-53 (Old NH – 5A) from Km.39.000 to Km.60.00 (Package-3)	53	21	15/12/2023	HAM	Rajbir Construction Private Limited	Odisha
548	Rehabilitation and Up gradation from 4 to 8 laning of Chandikhole – Paradip Section of NH-53 (Old NH – 5A) from Km 18.00 to Km 39.00 in the State of Odisha on HAM mode (Package-2)	53	21	15/12/2023	HAM	PSK Infrastructures and Projects Private Limited	Odisha

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
549	Rehabilitation and Up gradation from 4 to 8 laning of Chandikhole – Paradip Section of NH-53 (Old NH – 5A) from Km.0.00 to Km.18.00(Package-1)	53	18	15/12/2023	HAM	Agrawal Infrabuild Private Limited	Odisha
550	Construction of LVUP at Baisingha (Km.339+360) in the stretch of End of Kamakhyanagar bypass to Duburi section of NH-53 in the state of Odisha	53	0.8	07/04/2023	EPC	Kumar Piyush Construction Private Limited	Odisha
551	4 Laning of Duburi Chandikhole from km 388.376 to km 428.074 (Pkg-III)	53	39.7	11/02/2020	EPC	Gammon Engineers and Contractors Pvt Ltd. JV with Gammon Infrastructure Projects Ltd.	Odisha
552	3L Major Bridge over River Brahmani at Km. 401.250 (Duburi - Chandikhole Section) of NH-200 (New NH -53)	53	1.247	02/08/2022	EPC	M.S. Infraengineers Pvt. Ltd.- Unique Construction (JV)	Odisha
553	Construction of 6L VUP at Km. 245.900 including approaches between Km. 245.545 to Km. 246.330 and FOB at Km. 246.760 on Brahamani Bypass - Rajamunda Section of NH-143	143	0.785	20/01/2022	EPC	Vijay Kumar Sahu Infrastructure Pvt . Ltd.	Odisha
554	4-L of Rajamunda to Barkote Section of NH-23 from km. 287.200 to km. 337.185	143	49.99	17/12/2018	EPC	Gayatri Projects Limited	Odisha
555	Bed Protection works to a thickness of 750 mm with Self Compacting Concrete (SCC) of average size of 330 m×80 m with curtain walls from km. 172+895 to Km.173+670 at 6-Lane Major Bridge Over Kanupur Spillway channel in Rimuli- Koida Section of NH-215(New NH -520) in the state of Odisha.	NH 520	0.775	05/06/2024	em Rat	Barbrik Project Limited	Odisha
556	Construction of Light Vehicular Underpass (4x12) at Birabhadrapur at Km. 51+500 on Bhubaneswar-Puri Section of NH-316 in the State of Odisha.	316	0.613	08/06/2024	EPC	Gee Tech Foundation	Odisha

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
557	Delhi-Amritsar-Katra Expressway (Phase-I Pkg-VII) from Junction with Patiala-Bathinda road (NH-7) near Bhawanigarh to Junction with Ludhiana-Malerhkotla (SH-11) near Bhogiwal village (Km 188+830 to km 225+770)	7 ,SH-11	36.94	11/07/2022	EPC	Ceigall India Ltd.	Punjab
558	Delhi-Amritsar-Katra Expressway (Phase-I Pkg-VIII) from Junction with Ludhiana-Malerkotla (SH-11) near Bhogiwal village to Junction with Ludhiana-Moga road (NH-5) near Mullanpur Dakha (Km 225+770 to km 260+860)	5 , SH-11	35.09	15/03/2023	EPC	OJSC Euro-Asian Construction Corporation Evrascon - MKC Infrastructure Ltd. (JV)	Punjab
559	Delhi-Amritsar-Katra Expressway (Phase-I Pkg-IX) from Junction with Ludhiana-Moga road (NH-5) near Mullanpur Dakha to Junction with Jalandhar - Moga road (NH-703) near Kang Sahibu village (Km 260+860 to km 303+900)	5	43.04	18/07/2022	EPC	OJSC Euro-Asian Construction Corporation Evrascon - MKC Infrastructure Ltd. (JV)	Punjab
560	Delhi-Amritsar-Katra Expressway (Phase-I Pkg-X) from Jn. with Jalandhar - Moga road (NH-703) to Jn. with Jalandhar-Kapurthala road (NH-703A) and to Jn. with Kapurthala - Sultanpur Lodhi road (NH-703A) (km 0+00 to km 24+000 to Amritsar connectivity)	3	39.5	11/07/2022	EPC	OJSC Euro-Asian Construction Corporation Evrascon - MKC Infrastructure Ltd. (JV)	Punjab
561	Delhi-Amritsar-Katra Expressway (Phase-I Pkg-XI) from Junction with Jalandhar - Kapurthala road (NH-703A) near khojewal village to Junction with Amritsar-Mehta-SriHargobindpur-Tanda road (NH-503A) near SriHargobindpur (Km 319+400 to km 362+420)	3 , 503A	43.02	15/11/2022	EPC	OJSC Euro-Asian Construction Corporation Evrascon - MKC Infrastructure Ltd. (JV)	Punjab

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
562	Delhi-Amritsar-Katra Expressway (Phase-I Pkg-XII) from Junction with Amritsar-Mehta-SriHargobindpur-Tanda road (NH-503A) near SriHargobindpur to Junction with Pathankot-Gurdaspur road (NH-54) near Gurdaspur (Km 362+420 to km 397+700)	503A , 54	35.28	01/01/2024	EPC	OJSC Euro-Asian Construction Corporation Evrascon - MKC Infrastructure Ltd. (JV)	Punjab
563	Delhi-Amritsar-Katra Expressway (Phase-I Spur-I) from Jn. with Kapurthala - Sultanpur Lodhi Road (NH-703A) near Isharwal village to Jn. with Kapurthala - Tarn Taran road (NH-703AA) near Goinwal Sahib [Km 24+000 to Km 41+000 of Amritsar connectivity]	3	17	17/04/2023	EPC	S.P. Singla Construction Pvt. Ltd	Punjab
564	Delhi-Amritsar-Katra Expressway (Phase-I Spur-III) from Junction with Amritsar-Jalandhar road (NH-3) near Bhishambarpura to Junction with Amritsar-Anjala road (NH-354) near Amritsar Airport [Km 71+000 to Km 99+000 of Amritsar connectivity]	54	28	09/11/2022	EPC	Joint Stock Company Industrial Association Vozrozhdenie	Punjab
565	Development of 6L (Greenfield) Jalandhar Bypass starting from Kahlwan (NH-03) ending at Kang Sahbu (NH-703) via Sarmastpur (NH-44) - Madara (NH-03) - Khajurla (NH-44)	-	46.5	29/12/2022	HAM	Krishna Constructions.	Punjab
566	Rectification of 6 nos. of Blackspots in District of Ludhiana, Punjab	1 (New NH)	291.1	27/04/2022	Item Rat	Satish Aggarwal & Co	Punjab
567	Construction of Vehicular Underpass at km 229.500 including Widening of New Service road, Exit-Entry, Dismantling, Reconstruction of Drain and Relocating of Highway Lighting on Panipat-Jalandhar section of old NH-1 (new NH 44) in the State of Punjab on EPC Mode.	44	0.7	30/09/2024	EPC	EIMSIM Babas Infrastructure Pvt. Ltd.	Punjab

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
568	Road Safety works with construction of Steel Truss Bridge at Km. 1+700, 2+450, 3+300 and 3+900 over Sidhwan Canal on 4-lane (Partial Access Controlled) Laddowal Bypass from Km 0.000 to Km 17.041	5	0.136	26/12/2023	EPC	Bhullar Constructions	Punjab
569	Construction of Bicycle Track along 4-lane (Partial Access Controlled) Laddowal Bypass from km 0.000 to km 17.041 linking NH-95 with NH-1 via Laddowal seed farm at Ludhiana in the State of Punjab	5	17.041	24/10/2024	em Rat	Kabir infra private limited	Punjab
570	FOB near Passport Office at design km 4.200 of Elevated Samrala Chowk section of NH-95 (new NH-05)	95	0.1	25/01/2023	em Rat	Preeti Buildcon Pvt. Ltd.	Punjab
571	2L/4L Flyover at existing km.6.00 at Bharat Nagar Junction with 4L flyover towards ISBT from km.5.302 and 2L ramp towards railway station from km.5.240 (Back chainage) i/c resurfacing/construction of existing service road of NH-05	05	1.58	18/11/2021	EPC	Gaanesh Kartikey Construction Private Limited	Punjab
572	6L of Jodhpur Romana (Bathinda) - Mandi Dabwali (Punjab Haryana Border) section of NH-54 from km. 0.000 to km. 27.400 of NH-54	54	27.4	11/08/2023	HAM	Ceigall India Ltd.	Punjab
573	6L Amritsar-Bathinda Greenfield section from village Tiba on NE-5A to Jn. with Moga Jalandhar road (NH-703) near Dharamkot from km 0.000 to km 39.000 of NH-754A (Pkg-1)	NH-754A	39	14/11/2022	HAM	G R Infraprojects Limited	Punjab
574	6L Amritsar-Bathinda Greenfield section from Jn. with Moga Jalandhar road (NH-703) near Dharamkot to Jn. with Bhagta Bhai Ka-Bhadaur Road near Dyalpura Bhai Ka from km 39.000 to km 93.000 of NH-754A (Pkg-2)	NH-754A	54	27/06/2024	HAM	Krishna Constructions.	Punjab

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
575	6L Amritsar-Bathinda Greenfield section from Jn. with Bhagta Bhai Ka-Bhadaur Road near Dyalpura Bhai Ka to Jn. with Mandi Dabwali Bathinda Road on NH-54 near Sangat Kalan from km 93.000 to km 154.866 of NH-754A (Pkg-3)	NH-754A	61.866	01/11/2023	HAM	Krishna Constructions.	Punjab
576	6L Access Controlled Ludhiana-Bathinda Greenfield highway from Jn. with Amritsar-Bathinda Greenfield Road (NH-754A) near Rampura Phul to Jn. with Moga-Barnala Road (NH-703) near village Tallewal from Km 0.0 to Km 30.3 of NH-754AD (Pkg-1)	NH754AD	30.3	14/09/2023	HAM	Ram Kumar Contractor	Punjab
577	Repair and Overlay work on Existing portion of Proposed zirakpur Bypass section of PR-07 starting from Birchatt Junction from Km.0.000 to Km 5.000 in the state of Punjab	PR-07	5	25/05/2023	tem Rat	Rajinder Infrastructure Private Limited	Punjab
578	Widening and up-gradation of Zirakpur to Patiala section from km 00.000 to km 50.000 in state of Punjab	07	0.2	25/07/2023	tem Rat	North East Organised floritech	Punjab
579	Milling & BC overlay of Zirakpur to Sangrur section of NH-64 (New NH-07) from Km. 0.000 to Km. 123.900 in the state of Punjab.	7	123.9	27/09/2024	tem Rat	Rajinder Infrastructure Private Limited	Punjab
580	Replacement of Old Highway Halogen lights with New LED Lights on NH-07 from Zirakpur to Sangrur km. 0.000 to km 123.900 in the State of Punjab.	7	123.9	04/10/2024	tem Rat	Variant Infratech Private Limited	Punjab
581	2L service road along with RE Wall at Patiala Sanaur Junction (Existing VUP @ km. 54+702) on Patiala Bypass section of NH-64 (New NH-07)	07	1.417	30/03/2022	tem Rat	Royal Deep Construction Private limited	Punjab
582	Demolition and Re-construction of Deck Slab and super structure of Minor Bridge at km. 60.682 (LHS) on Patiala Bypass Section of NH-07	07	0.2	24/02/2023	tem Rat	N.B.Construction Company	Punjab

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
583	Strengthening of damaged road from 230.100 km to 230.400 km and bridge on Ch. 230.645 km in Khanauri of NH-52) on Sangrur to Pb/Hr stretch	52	0.4	29/12/2023	Item Rat	N.B.Construction Company	Punjab
584	Construction of Rainwater drain and inspection chambers at service road at Ch. Km. 51.000 (RHS) of approx. length of 587 Mtr.	7	19.28	16/03/2024	Item Rat	N.B.Construction Company	Punjab
585	Road Safety works with Restoration of Highway from the Junction of Green City Chowk to Ballaram Chowk and Installation of Safety Measures in Bathinda City Section of New NH-07	7	0.57	27/07/2023	Item Rat	Shivam Construction Co.	Punjab
586	4L Greenfield (a) Malout bypass from ch. Km 44.500 to ch. Km 35.500 on NH-07 and Ch. Km 0.000 to Km 6.984 on NH-09 (b)Mandi Dabwali Bypass from Ch. 38.450 Km to Km 27.910 (Pkg-02)	09	24.934	31/12/2022	EPC	Gawar Construction Ltd	Punjab
587	Moga - Bagha Purana - Bajakhana from km. 0.00 to km. 43.32	105B	43.32	28/12/2022	HAM	VRC Constructions (India) Pvt. Ltd.	Punjab
588	Balance work of ROB and Other Associated Works of Four Laning of Ludhiana to Talwandi Section of NH-95 from km 92.000 to km. 170.000 of old NH-95 (new NH-05)(Part-2)	95	1.6	01/02/2023	Item Rat	MCCMAHADEO Constructions Private Limited	Punjab
589	Providing and Fixing view cutter on RE Wall, Structures in front of Police Stations/Government Offices at Mullanpur, Jagraon, Moga and other locations on Ludhiana Talwandi Section of NH 05	5	78	15/12/2023	Item Rat	Welkin India Incorporate	Punjab
590	Road Safety works with constrution of Foot Over Bridge near CT University on Ludhiana to Talwandi Section of NH-95 from km 92.000 to 170.000	5	0.01	15/12/2023	Item Rat	VMAKS Constructions Private Limited	Punjab
591	Road Safety works with Construction of Foot Over Bridge at Mullanpur Dakha near Govt. School on Ludhiana to Talwandi section of NH-95 from km 92.000 to 170.000	5	0.01	14/12/2023	Item Rat	Satish Aggarwal & Co	Punjab

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
592	Strengthening and major maintenance work from Km 85.980 to Km 170.000 of NH-05	5	84.02	01/09/2024	PBMC	RDCPL-SCC (JV)	Punjab
593	4L of Greenfield section from Sirhind to Mohali	205AG	27.37	08/05/2023	EPC	Varindera Constructions Limited (Lead Member of JV - Varindera Constructions Ltd. and Vijai Construction (India) Pvt. Ltd.)	Punjab
594	Construction of FOB in front of Government School at Lalru (Km. 17.770) on Ambala-Chandigarh section of NH-152	152	0	04/10/2022	EPC	The Shivam Enterprises	Punjab
595	Construction of 4L VUP at Km. 34.420, Flyover at Km. 35.940 and 2 nos. of FOB at Km. 34.890 & Km. 37.045 on Ambala-Chandigarh section (from Km. 33.800 to Km. 37.100)of NH-152	152	3.3	23/04/2022	EPC	Gaanesh Kartikey Construction Private Limited	Punjab
596	Construction of LVUP at Dhakoli Junction at Km.39.784 of Ambala Chandigarh Section on NH-152	152	0.66	09/09/2022	EPC	Associated Engineers	Punjab
597	Construction of 4L VUP at Bhankarpur Junction at Km.33.275 on Ambala-Chandigarh section of Old NH-22 (new NH-152)	152	0.865	20/07/2023	EPC	Gaanesh Kartikey Construction Private Limited	Punjab
598	4/6L Greenfield Ludhiana– Rupnagar highway from Jn. with NE-5 village near to Manewal(Ludhiana) to Jn. with NH-205 near Bheora Village (Rupnagar) from Km. 0.00 to Km. 37.7 including spur to Kharar with Ludhiana bypass of NH-205K (Pkg-1)	205K	37.7	12/12/2022	HAM	G R Infraprojects Limited	Punjab

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
599	4/6L Greenfield Ludhiana–Rupnagar highway from Jn. with NE-5 village near to Manewal(Ludhiana) to Jn. with NH-205 near Bheora Village (Rupnagar) from Km 66.0 to Km 91.0 i/c spur to Kharar from Km 0.0 to Km 19.5 with Ludhiana bypass of NH-205K (Pkg-3)	205K	43.26	06/02/2023	HAM	IRCON International Limited	Punjab
600	6L of IT City Chowk to Kurali Chandigarh Road	205A	31.23	10/10/2022	EPC	Ashoka Buildcon Limited	Punjab
601	6L of Ambala-Chandigarh greenfield section from Km. 0.000 to Km. 25.000 with 4L spur to Lalru from Km. 0.000 to Km. 5.828 & spur to PR-7 road from Km. 0.000 to Km. 11.157	TBD	30.828	12/10/2023	HAM	VRC Constructions (India) Pvt. Ltd.	Punjab
602	Maintenance and Blackspot rectification of Kharar-Banur-Tepla section from Km.0.000 to Km. 39.530 of NH-205A	205A	39.53	30/05/2022	EPC	Rajinder Infrastructure Private Limited	Punjab
603	4L of Fazilka to Abohar section of NH-07 including construction of Greenfield Abohar & Fazilka Bypasses	07	44.96	13/04/2024	HAM	Gawar Construction Ltd	Punjab
604	Amritsar(airport Junction) - Ramdas from km. 100.835 to km. 139.813 (Pkg - IV)	354	39.165	16/03/2022	EPC	KRC Infraprojects Pvt. Ltd.	Punjab
605	One Time Improvement of Bypassed Section of new NH-354 of section Amritsar (Airport junction) to Ramdas from Ch. 100.835 to Ch. 139.813	354	9.823	16/08/2023	tem Rat	Satish Aggarwal & Co	Punjab
606	Amritsar Bypass (Pkg III) from km. 71.496 to km. 105.158	354	49.944	31/08/2022	EPC	SKS Infra Projects Pvt. Ltd. - KRC Infra Projects Pvt. Ltd. (JV)	Punjab
607	4L of Beas-Mehta-Batala-Dera Baba Nanak from intersection with Jalandhar-Amritsar Highway (NH-3) near Beas till start of Batala Bypass near Village Acchhal (from Km. 0.000 to Km. 31.300) (Pkg-1)	TBD	31.3	22/06/2023	EPC	Ganeshgarhia Construction Private Limited	Punjab

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
608	4L of existing Beas – Baba Bakala - Dera Baba Nanak Section from start of Batala Bypass till intersection with Ajnala Gurdaspur Highway (NH 354) near Dera Baba Nanak (from Km. 31.300 to Km. 69.100) with Additional batala Bypass (Pkg-II)	NH - 503D	47.8	22/06/2023	EPC	Varaha Infra Ltd.	Punjab
609	Rectification of Blackspot by Construction of 4L VUP at km 39.960, flyover at km 40.320 and km 46.630 between km 39.300 to km 47.170 in Kurali-Kiratpur section of old NH-21 (new NH-205)	205	2	01/11/2022	EPC	Oasis Technocons Limited	Punjab
610	4L of Amritsar-Ghoman - Tanda - Una Section from Km 8.270 to Km 54.000 of NH-503A (Package-I)	503A	45.33	20/06/2022	HAM	Chetak Enterprises Pvt Limited	Punjab
611	Strengthening of Bypassed Sections of Sri-Hargobindpur, Rarra and Tanda in length of 11 Km on the Ghoman-Tanda section of NH-503 A from Km. 54.000 to Km. 85.500	503A	11	30/03/2024	Em Rat	Dhingra Brothers (India)	Punjab
612	Construction of VUP Service road at km.17.325 in village Behram on Phagwara- Rupnagar section of NH-344A	344A	1.083	09/06/2023	EPC	Associated Engineers	Punjab
613	Construction of the service road from Km.74.220 to Km.75.00 including Minor Bridge at Km.74.361 at Village Fatehpur Distt. SBS Nagar	344A	0.78	06/11/2023	Em Rat	Mahipal Construction Co.	Punjab
614	Rectification of Blackspot by Construction of Underpass at Sohal Town on Pathankot - Amritsar Section of NH-15 from Km.6.082 to Km.108.502 at Ch. 43+500	54	0.9	20/01/2024	EPC	Vijay Kumar Contractor	Punjab
615	Strengthening of existing four lane carriageway of Pathankot to Amritsar section of NH-54 from Km. 6.082 to Km. 108.502 in the state of Punjab	54	102.42	11/01/2021	BOT Toll	IRB Infrastructure Developers Ltd.	Punjab
616	4 Nos. of Foot Over Bridges at Kotla Shamshpur at Km. 49.000, Khant at Km. 30.340, Mandera at Km. 41.370 and at Km.15.700 (Chandigarh University).	05	0	22/01/2021	EPC	E5 Infrastructure Pvt. Ltd.	Punjab

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
617	6L of existing Taran Taran flyover to Golden Gate stretch of NH-03 inc. 6L flyover at Km 446.590 (in front of best price) & Km 448.100 (in front of the Daboorja Road) and VUP at Km 448.590 and Major bridge at Km 445.957 for Blackspot rectification	3	3.5	07/01/2022	EPC	DMR Builders Pvt. Ltd.	Punjab
618	6L flyover at existing km 430.625 near Tangra town and 6L VUP at existing km 435.170 near Mallian town inc. construction of new service road at location of flyover & VUP for blackspot rectification of NH-03	03	1.5	07/01/2022	EPC	MYC Infra Private Limited	Punjab
619	6L elevated structure in Rayya at km 419.690 of NH-03 with service road on both sides including approaches for rectification of blackspots	03	1.5	20/09/2021	EPC	DMR Builders Pvt. Ltd.	Punjab
620	Construction of 6L Flyover at km 417.374 and 6L VUP at Km 416.700 i/c construction of new service road at location of flyover and VUP on Jalandhar-Amritsar section of NH-03 for rectification of Blackspots	03	1.5	07/01/2022	EPC	MYC Infra Private Limited	Punjab
621	6L Elevated highway including LVUP/VUP at Junction of Amritsar - Tanda section from Km. 39.220 to Km 40.910 of NH-03 (Blackspot)	03	1.169	15/03/2022	EPC	MYC Infra Private Limited	Punjab
622	Cycle Track from War Museum to Attari Border, Amritsar on NH-03	3	18	07/07/2022	TBD	MVD Cementation and Construction Pvt. Ltd.	Punjab
623	Construction of VUP, widening of existing Minor Bridge including Construction of new Service Road at Loharaka crossing at km 462.339 of NH-03	03	1	17/08/2021	EPC	Rajinder Infrastructure Private Limited	Punjab
624	Construction of New MNB on Main Carriageway at Km 462+087 near Loharka crossing, MNB on Service Road including dismantling of old bridge, service road at RHS and concrete crash barrier with friction slab at RHS in the state of Punjab on EPC mode	3	1	14/07/2022	EPC	Rajinder Infrastructure Private Limited	Punjab

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
625	Construction of Service Road from Km. 464.265 to Km. 464.905 (LHS) old NH-01 (New NH-03)	3	1	18/07/2022	em Rat	Roadlink Infratech Pvt. Ltd.	Punjab
626	Design, Supply, Installation/erection, testing and commissioning of Monumental National Flag Mast of 418 Feet with Surveillance Post at Attari Border on NH-03	3	0.05	28/11/2022	em Rat	SKIPPER Limited	Punjab
627	Delhi-Vadodara Greenfield Alignment (NH-148N) (Pkg-09) (Ch. 247.310 to Ch. 292.950) [Junction with MDR-1 (Baonli-Jhalai road) to End of Interchange on NH-166 near village Mui]	148N	45.64	18/12/2020	EPC	H.G. Infra Engineering Limited	Rajasthan
628	Delhi-Vadodara Greenfield Alignment (NH-148N) (Pkg-10) (Ch. 292.950 to Ch. 319.400) [End of Interchange on NH-166 near village Mui to Hardeoganj village near Indergarh]	148N	26.45	22/05/2021	EPC	Dhaya Maju Infrastructure (Asia) Sdn. Berhad - Crescent EPC Projects & Technical Services Ltd.	Rajasthan
629	Delhi-Vadodara Greenfield Alignment (NH-148N) (Pkg-11) (Ch. 319.400 to Ch. 331.030) [Hardeoganj village near Indergarh to Major Bridge on Mej River]	148N	11.63	22/05/2021	EPC	Larsen & Toubro Ltd.	Rajasthan
630	Delhi-Vadodara Greenfield Alignment (NH-148N) (Pkg-13) (Ch. 359.170 to Ch. 388.420) [Junction with SH-37A to Junction with NH- 76]	148N	29.25	25/03/2021	EPC	CDS Infra Projects Limited	Rajasthan
631	Delhi-Vadodara Greenfield Alignment (NH-148N) (Pkg-14) (Ch. 388.420 to Ch. 419.000) [Junction with NH- 76 to Junction with NH-12 near village Ummedpura]	148N	30.58	24/05/2021	EPC	Dhaya Maju Infrastructure (Asia) Sdn. Berhad - Crescent EPC Projects & Technical Services Ltd.	Rajasthan
632	Delhi-Vadodara Greenfield Alignment (NH-148N) (Pkg-15) (Ch. 419.000 to Ch.427.300) [Junction with NH-12 near village Ummedpura to Major bridge over Takli river near Nayagaon Jageer village]	148N	8.3	05/07/2021	EPC	Dilip Buildcon Limited - Altis - Holding Corporation (DBL AHC JV)	Rajasthan
633	4L Greenfield spur from Delhi-Vadodara Greenfield expressway near Bandikui to Jaipur	NE4C	67	11/11/2022	HAM	G R Infraprojects Limited	Rajasthan

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
634	Construction of 6 laning flyover at Km. 178.250 (Baba Bal Nath Samadhi Sthal) on Gurgaon Kotputli Jaipur section of NH 48 in the state of Rajasthan on EPC Mode	NH-48	1.13	06/07/2024	EPC	Welkin India Incorporate	Rajasthan
635	Construction of Balance Works of Two Number of Interchanges at Jaipur Ring Road (NH-148C) from Tonk Road (NH-52) to Ajmer Road Section (NH-48) in the State of Rajasthan on Engineering, Procurement & Construction (EPC) Mode	NH-148C	6.872	23/06/2024	EPC	Sheeraj Project Pvt Ltd in JV with KCC Buildcon Pvt. Ltd.	Rajasthan
636	Additional Works on 6L Jaipur-Kishangarh-Ajmer-Beawar section of NH-48, NH-448 and NH-58	58	0	06/09/2022	EPC	Apex Tarmac Pvt. Ltd.	Rajasthan
637	6L flyover at the junction of Bhankrota (Ch. 278.278), Narsinghpura (Ch. 282.640), Mahalan (Ch. 301.090), Mokhampura (Ch. 312.347), Padasoli (Ch. 339.879) and 3L Flyover at Heerapura Junction (Ch. 278.891) on Jaipur Kishangarh section of NH-8 (New NH-48)	48	6.268	13/09/2022	EPC	J.K. Associates	Rajasthan
638	Rectification of 01 No. Blackspot identified by MORTH under Jurisdiction of PIU Chittorgarh at Km. 485+920 (Gangrar) on Six Lane of Gulabpura-Chittorgarh section of NH-79 (Km. 90.000 to Km. 214.870)	NH-79	1.31	06/12/2023	EPC	Vishesh Infrastructure Pvt. Ltd.	Rajasthan
639	Strengthening for (i) Pindwada – Sawroopganj section of 4-Lane NH-14 (New NH-27) from km 248+700 to km 264+000. (ii) Pindwada-Udaipur section of 4-Lane NH-76 (New NH-27) from km 10+000 to km 12+000 & from km 73+000 to km 104+724	76, 27 E.W., 2	49.024	05/07/2024	EPC	Suraj Construction Company	Rajasthan
640	Rectification of Black Spots on 4L Gomati Chauraha - Udaipur section of NH-8 from KM 177.000 to KM 260.100	8	79.3	16/01/2023	EPC	Shri Rajendra Kumar Kalal	Rajasthan

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
641	Deogarh (near Dhandhaniya)-Rajasthan/Gujarat Border (Phase-I) (AJ/DRGB-Package-6)	754K	25	12/08/2021	EPC	Lakshmi Infrastructure & Developers Pvt Ltd	Rajasthan
642	Deogarh (near Dhandhaniya)-Rajasthan/Gujarat Border (Phase-I) (AJ/DRGB-Package-7)	754K	30	16/07/2021	EPC	Lakshmi Infrastructure & Developers Pvt Ltd	Rajasthan
643	Deogarh (near Dhandhaniya)-Rajasthan/Gujarat Border (Phase-I) (AJ/DRGB-Package-8)	754K	27.1	18/10/2021	EPC	Jiangxi Construction Engineering (Group) Corporation Ltd.-MKC Infrastructure Limited (JV)	Rajasthan
644	Construction of VUP at Km 69.90 for Sojat Town near Ganga Petrol Pump and Flyover at Km 112.736 on NH-62	62	1.812	06/07/2020	EPC	Ramesh Kumar Bansal	Rajasthan
645	6L access controlled Highway from Km 40+080 to Km 86+513 (Mator to Barodameo Section)	148B	46.433	15/03/2024	EPC	Joint Stock Company Industrial Association Vozrozhdenie	Rajasthan
646	6L accesscontrolled highway from km 0+000 to km 40+080 (Paniyala to Mator Section) of Paniyala-Barodameo ICR	148B	40.08	16/09/2024	EPC	Joint Stock Company Industrial Association Vozrozhdenie	Rajasthan
647	Rectification of MoRTH identified blackspots at 07 locations on Jaipur – Reengus- Sikar section of NH-52 in the state of Rajasthan on Engineering, Procurement & Construction (EPC) Mode	52	9.97	04/07/2024	EPC	Himalayan Infracorp Private Limited	Rajasthan
648	Rectification of 01 No Black Spot Identified by MoRTH at Km. 5+900 (JK Circle)	758	1.46	27/04/2022	BOT Toll	K K Gupta Construction Pvt.	Rajasthan
649	Tanot -Ramgarh-Bhadasar-Jaisalmer (NH-68)and Bhadasar(Mokal)-Sarkaritala up to Pakistan Border (NH-968) (Pkg-BM/5)	68	193.52	23/04/2019	EPC	Brij Gopal Construction Co. Pvt. Ltd. - Ramkey Infrastructure Ltd.(JV)	Rajasthan
650	Construction of Service Road. RCC drain. PGR at various location & Development of existing alignment of Bhavi village Bar-Bilara-Jodhpur section of NH.25 (Old NH-112) in the State of Rajasthan.	NH-25	7.483	11/03/2024	em Rat	Murari Lal Agrawal	Rajasthan

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
651	4L of Karwar (Km. 281.980 of NH-62 Nagaur road) to Dangiyavas of Jodhpur Ring Road (Pkg-II)	125A	30.093	29/08/2022	EPC	Spetsdorstroy LLC - OSS Construction Private Limited (JV)	Rajasthan
652	Construction of Four lane Elevated Structure at Raniwada Circle in Sanchore City on NH-68	68	6.2	12/07/2024	EPC	Vidya InfraBuilt Pvt. Ltd.	Rajasthan
653	Reconstruction & Rehabilitation Bituminous Pavement Works and Incidental Works of Deoli-Kota Section of NH-12 (New NH- 52) from Km. 165.00 to Talabgaon Junction (Design Km.167.624 to Km. 205.724) (Package-1)	52	38.1	16/03/2021	Em Rat	Murari Lal Agarwal - Bharat Spun Pipes and Construction Company (JV)	Rajasthan
654	Reconstruction & Rehabilitation with CC Pavement and Incidental Works of Deoli-Kota Section of NH-12 (New NH- 52) from Talabgaon to Junction of NH- 76 (New NH- 27) on Kota Bypass (Design Km.205.724 to Km. 250.144) (Package-2)	52	44.42	16/03/2021	Em Rat	Ramesh Kumar Bansal - Rajendra Singh Bhamboo Infra Pvt. Ltd. (JV)	Rajasthan
655	Rectification of Accident Black spots at Km 190.724 (Hindoli) Junction with NH-148D and Km 200.890 (Sathur) Junction with NH-148D on Deoli-Kota section (Design km 167+624 to km 250+144) section of NH-12 (New NH-52) in the state of Rajasthan on EPC mode	52	2.92	28/08/2024	EPC	PRL Projects and Infrastructure Limited	Rajasthan
656	Strengthening and major maintenance work from Km 83.960 to Km 184.860 of NH-11B of Karauli Dholpur Section	11B (New NH)	100.9	30/10/2023	EPC	SRSC INFRA PRIVATE LIMITED	Rajasthan
657	Strengthening/Overlaying on 6L Gurgaon-Kotputli-Jaipur section from Km 42.700 to Km 107.100 of NH-48 (Old NH-8)	48	64.4	17/10/2022	Em Rat	Winner Construction Private Limited	Rajasthan, Haryana
658	Bangalore Chennai Expressway Phase-III – Package I (Gudipala to Walajahpet) from Km 156.000 to Km 180.000	TBD	24	30/05/2022	HAM	Montecarlo Bangalore Chennai expressway P2P1 Private Limited.	Tamil Nadu

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
659	Bangalore Chennai Expressway Phase-III – Package II (Walajahpet to Arakkonam) from Km 180.000 to Km 204.500	TBD	24.5	16/07/2022	HAM	KCC Buildcon Pvt. Ltd.	Tamil Nadu
660	Bangalore Chennai Expressway Phase-III – Package III (Arakkonam to Kancheepuram) from Km 204.500 to Km 230.000	TBD	25.5	08/08/2022	HAM	D P Jain and Company	Tamil Nadu
661	6L of Maduravoyal to Sriperumbudur Section from Km. 13.800 to Km. 37.000 of NH-4 through State Highways Department	48	23.2	14/02/2022	em Rat	State PWD	Tamil Nadu
662	Construction of Trumpet Interchange Connecting Bangalore – Chennai Expressway (km.261+705 to km. 262+800) with Maduravoyal to Walajapet Section of NH 48 near Sriperumbudur Toll Plaza at km. 35+700	E-7 & NH-4	1.1	26/02/2024	EPC	Ramalingam Construction Company Pvt. Ltd	Tamil Nadu
663	4L Bangalore-Chennai Expressway from Km. 230.000 to Km. 261.705 of Kancheepuram to Sriperumbudur Section (Phase-III/Package-IV)	TBD	31.705	11/07/2022	HAM	Ramalingam Construction Company Pvt. Ltd	Tamil Nadu
664	Construction of Light Vehicular Underpass (LVUP) (12m X 4m) at Km.72+060 at Samalpallam Junction in the Project of Hosur to Krishnagiri section of NH-44 in the State of Tamil Nadu on EPC mode	44	0.6	26/06/2023	EPC	Sri Ranganathar Constructions Private Limited.	Tamil Nadu
665	Permanent Rectification of Blackspot TN-(02)-018 by Construction of Vehicular Underpass of VUP (20m x 5.5m) at Km.61+270 (Minnur Jn.) with Service Road (on BHS) from Km.60+900 to 61+620 on Krishnagiri to Walajahpet section of NH-48 in the State of Tamil Nadu on EPC mode	48	0.6	27/04/2024	EPC	Sri Yogalakshmi Bluemetals Industries.	Tamil Nadu

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
666	Permanent Rectification of Black Spot TN-(02)-255 by Constructing a Vehicular Underpass of VUP (20m x 5.5m) at Km. 134/328 (Then Nanthiyalam Junction) in the project of Krishnagiri to Walajahpet section of NH-48 in the state of Tamil Nadu on EPC mode	48	0.6	27/04/2024	EPC	Vidya InfraBuilt Pvt. Ltd.	Tamil Nadu
667	Permanent Rectification of Black Spot TN-02-039 by Construction of LVUP (12m X 4m) at km. 130+200 (Poottuthakku Junction) in the project of Krishnagiri-Walajahpet section of NH-48 (New No. NH-46) in the State of Tamil Nadu on EPC mode	48	0.6	12/09/2023	EPC	KGK Engineers Pvt Ltd.	Tamil Nadu
668	Permanent Rectification of Black Spot TN-(02)-024 by Construction of Light Vehicular Underpass (LVUP) (12m X 4m) at Km.80+525 at Venkili in the Project of Krishnagiri to Walajahpet section of NH-48 from Km.0+000 to Km.148+300 in the State of Tamil Nadu on EPC mode	48	0.6	21/10/2023	EPC	KRMS Constructions.	Tamil Nadu
669	Permanent Rectification of Black Spot TN-(02)-189, TN-(02)-406 and TN-(02)-079 by Constructing a Vehicular Underpass (VUP) at Orrappam Junction Km.8+617 with Service Road extended upto Chettipalli Junction at Km. 9+850 & LVUP at Kandhikuppam Junction Km.11+720 on Krishnagiri – Walajahpet section of NH-48 (Old No. NH-46) in the State of Tamil Nadu on EPC mode	48	1.8	07/05/2024	EPC	P. Paramasivam	Tamil Nadu
670	Permanent Rectification of Black Spot TN-(02)-040 and TN-(02)-034 by Constructing a (VUP) (1 x 12m x 5.5m) at Km 95/190 (Vettuvanam Junction) and (VUP) (1 x 20m x 5.5M) at Km 100/893 (Kandhaneri) in the project of Krishnagiri to Walajahpet section in the state of Tamil Nadu on EPC mode	48	1.2	06/05/2024	EPC	KRMS Constructions.	Tamil Nadu

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
671	Permanent Rectification of Black Spot TN-(02)-089, by Constructing a Light Vehicular Underpass (LVUP) (1x12mx4m) at Km.55+815 Girisamuthiram in the project of Krishnagiri – Walajahpet section of NH-48 (Old No.NH-46) in the State of Tamil Nadu on EPC mode	48	0.6	12/09/2023	EPC	Nagarajan Construction Company Pvt Ltd.	Tamil Nadu
672	6L of Sriperumbudur to Karaipettai from Km 37.000 to Km 71.015 of NH 48	48	34.02	24/05/2019	EPC	KMC Constructions Ltd. - JSR Infra Developers Pvt.	Tamil Nadu
673	Karaipettai to Walajapet from Km 71.015 to 107.091	48	36.08	11/02/2019	EPC	SPK & CO.	Tamil Nadu
674	Permanent Rectification of Black Spot TN-(02)-468 & TN-(02)-216 by Construction of Vehicular Underpass (VUP) (1 x 12m x 5.5m) at Km.177/880 (Pannapatty Junction) along with Service Road in the Project of Krishnagiri – Thumbipadi section of NH-44 (Old No.NH-07) in the State of Tamil Nadu and Permanent Rectification of Black Spot TN-(02)-183 & TN-(02)-215 by Construction of Service Road from Km 175/080 to Km 176/600 on BHS (Dasasamuthiram & Poosaripatty Junction) in the project of Krishnagiri - Thumbipadi section of NH-44 (Old No.NH-7)	NH-44	3	30/06/2023	EPC	P. Paramasivam	Tamil Nadu

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
675	Permanent Rectification of Black Spots TN-(03)-243, TN-(03)-244, & TN-(03)-241 by Constructing Vehicular Underpasses at Km 115+760 (Agaram Junction), Km 118+635 (Kerakodahalli Junction) and Km 132+140 (Gundalpatty Junction) & Construction of Foot Over Bridges at Km 119+960 (near Government Women Arts College) & Km 127+335 (near Government Law College) in the Project of Krishnagiri – Thopurghat - Thumbipadi Section of NH-44 (Old NH-7) in the State of Tamil Nadu on EPC mode	44	2.38	21/09/2024	EPC	TPC Infra and Green Energies	Tamil Nadu
676	Widening of Service Road from Km 103+845 to Km 104+420 (LHS) and Km 103+845 to Km 104+495 (RHS) with improvement for Entry and Exit to Pochampalli Town at Km 104+485 on LHS and Km 104+560 on RHS of Krishnagiri – Thumbipadi section of NH-44 in the State of Tamil Nadu	44	0.65	09/02/2024	Item Rat	Sharvaa Associates	Tamil Nadu
677	Permanent Rectification of Black Spots TN-(02)-244 & TN-(02)-433, TN-(02)-180, TN-(02)-043 and TN-(02)-154 by a Vehicular Underpass (VUP) (12mx5.5m) at Km 197.580 (Mamangam Police Signal), Pedestrian Underpass (PUP) (7mx3m) at Km 197.840, a Vehicular Underpass (VUP) (12m x5.5m) at Km 214.095 (Santhiyur Pirivu), a Vehicular Underpass (VUP) (20m x5.5m) at Km 216.130 (Mallur Pirivu) and service road improvement at Km 234.750 (Puduchatram) in the project of Salem - Namakkal section of NH-44	44	6	28/12/2023	EPC	TPC Infra and Green Energies	Tamil Nadu

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
678	Permanent Rectification of Black spot TN-(02)-321 & TN-(02)-572 by Junction improvement & Construction of service road @ Km.181+250 (Naripallam) & Km.195+800 (Dalmia Board) on Thumbipadi – Namakkal section of NH-44 (Old NH-7) in the State of Tamil Nadu	44	1.7	06/06/2024	Item Rat	Ashok Construction	Tamil Nadu
679	Construction of Vehicular Underpass (VUP) at Km.288+450 (Manmangalam Village) in the project of Namakkal – Karur section of NH-44 in the State of Tamil Nadu on EPC mode.	44	0.645	19/02/2024	EPC	V. Rasappan & Co.	Tamil Nadu
680	Short term measures at 22 Nos. of Hot spot locations & 4 Nos. of Black spot locations in Dindigul to Samayanallur section of NH- 44(TN-05)	NH44(TN-05)	53.049	02/12/2024	Item Rat	Sharvaa Associates	Tamil Nadu
681	4L of Madurai Ring Road (Phase 1) [Vadipatti-Thamrapatti] from km 0.00 - km 29.960	744A	29.96	16/03/2020	EPC	NCC Limited	Tamil Nadu
682	Short term measures for 32 Nos. of Hot spot locations & 6 Nos. of Black spot locations in Madurai to Kayathar Section of NH-44	NH44	116.5	02/12/2024	Item Rat	Sharvaa Associates	Tamil Nadu
683	Rectification of Blackspot TN-(03)-303 by Construction of 6Lane VUP of size 12x5.5m at Km 203.995 on Madurai Kanniyakumari Section of NH44 (Old NH7) RE Wall approaches 2Lane Service Road Reconstruction of 2 Nos of Minor Bridges etc. In the State of Tamil Nadu on EPC Mode.	44	0.838	19/08/2024	EPC	Sindhu Muruga Construction Pvt. Ltd.	Tamil Nadu

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
684	Permanent Rectification of Black Spot TN-(02)-297, TN-(02)-388, TN-(02)-688 and TN-(02)-324 By constructing a 3 Lane Additional flyover on RHS (1x 25+1x40+1x25m) at Km 4+886 (Uthamasolapuram), a Vehicular Underpass (VUP) (20m x5.5m) at Km 26+160 (Vaigundam near Saravana Bhavan), a Vehicular Underpass (VUP) (20m x5.5m) at Km 51+000 (Vallaiyakaranur Bus stop opposite to SSM College) and a Vehicular Underpass (VUP) (30m x5.5m) at Km 53+390 (Katheri Pirivu) in the project of Salem - Kumarapalaym section of NH-544	NH-544	5	06/09/2023	EPC	RPP Infra Projects Ltd	Tamil Nadu
685	Permanent Rectification of Black Spot TN-(02)-384, TN-(03)253 & TN-(03)-254 by Constructing a Vehicular Underpasses 1 No. of size (1 x 30m x 5.5m) at Km.64+920 – SS Punjabi junction with service road from Km.64+050 to Km.65+550 on both sides and 2 Nos. of VUP of size (1 x 12m x 5.5m) one at Km.78+379 (Kanchikovil) & another at Km.80+684 (Thudupathi) with service roads on both sides from Km.77+010 to Km.81+940 B/S and service road from Km.88+750 to Km.89+980 B/S & Km.90+530 to Km.91+180 B/S in the Project of Kumarapalayam - Chengapalli Section of NH-544 (Old NH-47) in the State of Tamil Nadu on EPC mode	544	2.014	18/06/2024	EPC	Sri Ranganathar Constructions Private Limited.	Tamil Nadu
686	Hosur to Dhamrapuri (Pkg-1) [Neraluru - Thorapalli Agraharam]	844	23.35	26/10/2022	HAM	SCC Infrastructure Private Limited	Tamil Nadu
687	Thorapalli - Agraharam - Jittandahalli Section from km 23.350 to km 60.100 [Hosur to Dhamrapuri Pkg-2]	844	36.75	07/12/2021	HAM	Sunway Construction Sdn Bhd - RNS Infrastructure Ltd. (Consortium)	Tamil Nadu
688	Thoppur - Mettur - Bhavani - Erode from km. 0.00 to km. 85.00	544H	85	04/08/2022	em Rat	Thiru. TamilRajan	Tamil Nadu

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
689	4L of left-over works including additional structures from Kerala/Tamil Nadu border to Kanyakumari Section from Km 43.0 to Km 96.174 of NH66	66	23.67	03/08/2023	EPC	Ekk Infrastructure Limited - TTK Construction (JV)	Tamil Nadu
690	Strengthening and Major Maintenance of Chennai Bypass (NH-32) from Km 0.000 to Km 32.600 in the state of Tamil Nadu.	N H-32	32	03/05/2024	Item Rat	Babuji Civil Construction	Tamil Nadu
691	Blackspot rectification of MoRTH 2015-18- BS ID No – TN-02-38 – Construction of Service Road from Km 82/330 to Km 83/040 including construction of Box Culvert, Minor Bridge, road furniture, lightings etc along Tambaram to Tindivanam section of NH-45	NH-32	0.71	27/12/2021	Item Rat	APU Construction	Tamil Nadu
692	Construction of approaches to ROB at Km.51/700 (159-A & B @ Km.55/6-10 between (Singaperumal koil, Paranur Stations) in the Tambaram – Tindivanam section of NH-32 (Old NH 45)	NH-32	0.96	25/06/2023	EPC	SREE Infratech	Tamil Nadu
693	Construction of approaches to ROB at Km.27.800 (Tambaram and Perungalathur Railway Stations) in the Tambaram – Tindivanam section of NH-32	NH-32	0.9	14/12/2023	EPC	SREE Infratech	Tamil Nadu
694	Long term remedial measures for Elimination of MoRT&H identified Black Spots ID TN (02)-441, TN (03)-08, TN-028 & TN-(02)-308 at isolated locations from Chengalpattu (Km 51+000) – Tindivanam (Km 121+000) section of NH-45 (New NH-32)	NH-32	4.1	07/10/2024	EPC	EKK Infrastructure Limited	Tamil Nadu
695	Construction of Foot Over Bridges with Lift facility at 07 Nos of locations between Km 30+100 to Km 47+840 on Tambaram to Chengalpattu section of NH-32 (Old No. NH45) in state of Tamil Nadu on EPC Mode.	NH-32	0.001	26/08/2024	EPC	EKK Infrastructure Limited	Tamil Nadu

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
696	Permanent Rectification of Black Spot TN- 02-372 by constructing VUP on RHS at Km.151.140 near Kumbakonam Jn in Tindivanam - Ulundurpet section of NH-132	45	1.9	07/12/2023	EPC	V Meenal and Co	Tamil Nadu
697	Permanent Rectification of Black Spots - TN-02-109 (Tindivanam Combined Court), TN-02-074, TN-092-01 (Mundiyampakkam Bus Stop - Orathur Jn.), TN-02-031 (Vikravandi Jn.) in Tindivanam - Ulundurpet Section of NH-132	45	5.275	29/08/2023	EPC	P.S.T Engineering Construction	Tamil Nadu
698	Permanent Rectification of Black Spot - TN-02-521 (VUP at Km. 158.740, SVUP at Km. 158.930, SVUP at Km. 157.960) in Tindivanam - Ulundurpet Section of NH-132	45	3.47	29/08/2023	EPC	Tharun Construction & Co	Tamil Nadu
699	Permanent Rectification of Black Spot - TN - 095 (VUP at Arasur Jn. Km.176.320 & SVUP at Km. 176.850) in Tindivanam - Ulundurpet section of NH-38	45	1.405	01/09/2023	EPC	CSK Developers	Tamil Nadu
700	Permanent Rectification of Black Spot TN- 02-110 by constructing a Light Vehicular Underpass (LVUP) (1x7x4.5m) at Km.174+550 (Iruvalpattu Jn.) in the project of Tindivanam - Ulundurpet section of NH-45 (New No NH-38)	45	0.9	07/03/2024	EPC	Notch India Projects	Tamil Nadu
701	Rectification of Blackspots TN-02-116 &160 by Construction of 6 Lane VUP at Km 281+900 on NH 38, Irur Junction	38	0.9	25/01/2023	EPC	Bharat Engineering company (P) Ltd.	Tamil Nadu

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
702	Construction of VUP at Km 286/736 (Ottathur Junction) and reconstruction of minor Bridge at Km 287/266 (Kondakaran Bridg) towards elimination of Blackspot location for the MoRTH identified Blackspot ID: TN(02)-138 & TN(02)-099 in Ulundurpet - Padalur section of NH-45 in the State of Tamil Nadu	38	0.84	28/07/2022	EPC	APU Construction	Tamil Nadu
703	Rectification of Blackspot in Padalur–Trichy Section from Km 285.000 to Km 325.000 of NH-45	38	1	18/04/2022	Item Rat	SD Infra Contractor	Tamil Nadu
704	Elimination of Blackspot TN-(02)-080 by Construction of 6 Lane VUP at Km. 296.771 on Padalur - Trichy section of NH-45	38	0.7	18/04/2022	EPC	SD Infra	Tamil Nadu
705	Elimination of Black Spot ID No.TN-02-546 Melur Junction at Km 97.280 to Km 97.953 for the year 2015-18 on Trichy - Madurai section of NH-45B	38	0.673	13/05/2022	Item Rat	Sri S. Subbaiah & Co.	Tamil Nadu
706	Elimination of 1 No. of Blackspot ID No. TN-02-62 at Km. 43.250 to Km. 43.750 for the year of 2015-18 on Trichy - Madurai section of NH-38	38	0.5	10/12/2021	Item Rat	KMC Associates	Tamil Nadu
707	Elimination of 1 No of Blackspot ID No. TN-02-413 at Km. 80.846 to Km. 81.333 for the year of 2015-18 on Trichy - Madurai section of NH-38	38	0.487	10/12/2021	Item Rat	KMC Associates	Tamil Nadu
708	Construction of 4L VUP at Km. 34.590 on Trichy - Madurai section of NH-38 (Kodumbalur Junction, RE Wall & Retaining Wall approaches, 2 Lane Service Road (B/s) etc.)	38	0.62	13/06/2022	EPC	KRS Constructions	Tamil Nadu
709	Rectification of Blackspots TN-02-191 & 408 by 4L LVUP at Km. 18.647 on Trichy - Madurai section of NH-38 (Melapatchakudi & Kelapachakudi Junction)	38	0.44	13/06/2022	EPC	KRS Constructions	Tamil Nadu

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
710	Elimination of Black Spot TN -41 (02) by construction of 4L VUP with 2L Service Road on both sides & junction improvement at Km 105.000 on NH-38	38	0.609	31/12/2020	EPC	Notch India Projects	Tamil Nadu
711	Elimination of Black Spot TN -02 (44) through construction of 4L VUP with 2L Service Road on both side & Junction improvement at Km 84.650 on NH-38	38	0.698	09/02/2021	EPC	M. Sindhu	Tamil Nadu
712	Rectification of Blackspot TN(02)-137 by construction of 6 lane LVUP at km.52+027 on NH 38.	38	0.9	25/01/2023	EPC	KMC Associates	Tamil Nadu
713	Strengthening (DBM+BC) & Periodic Overlay of Trichy Bypass Tovarankurichi Madurai section of length 11.6km in the state of Tamil Nadu.	38	11.6	02/09/2023	Item Rate	EKK Infrastructure Limited	Tamil Nadu
714	Periodic Renewal/Overlay in Madurai to Tuticorin section from Km 138.800 to Km 266.865 of NH-38 (Old NH-45B) in the state of Tamil Nadu on Item Rate basis	38	46.3	16/10/2024	Item Rate	CDR & Co. Constructions	Tamil Nadu
715	Rectification of Blackspots TN-02-545 by widening of Main carriageway from Km 187+525 to Km 188+625, widening of culverts, Drain, Bus Bay, Junction Improvement on Trichy - Karur section of NH 81.	81	1.1	04/07/2023	EPC	SKP Constructions	Tamil Nadu
716	Rectification of Blackspots TN-02-333 (KR Puram Kallukadai) by Construction of Service Road from Km 191+045 to Km 192+125 in NH 81	81	1.08	04/07/2023	EPC	SKP Constructions	Tamil Nadu
717	4L of Thirumangalam to Vadugapatti section from km 0.000 to km 36.000 of NH-744	744	36	23/02/2023	EPC	S&P Infrastructure Developers(P) Ltd	Tamil Nadu
718	4L of Vadugapatti to Therkuvenanganallur (Rajapalyam) section from km 36.000 to km 71.600 of NH-744	744	35.6	12/04/2023	EPC	KMC Construction Ltd.	Tamil Nadu

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
719	One Time Improvement(DBM+BC) of abandoned NH/Bypass stretch of Existing road 2-Lane "Thirumangalam to Rajapalayam" Section of NH208(Old) NH744(New) in the State of Tamilnadu.	744	36.48	22/07/2024	Em Rat	M/s Vignesh and Co	Tamil Nadu
720	Melur - Pilayarpatti - Karaikudi from km 99.920 of NH 38 to km 12.9 of NH 383 Ext.	38, 383	45.86	16/03/2020	EPC	KMC Constructions Ltd. - JSR Infra Developers Pvt.	Tamil Nadu
721	Elimination of Black Spot TN- 64- 02 through Construction of 6 Lane Vehicular Underpass with 2 Lane Service Road on Both Sides at Km 14.150	138	0.723	30/05/2019	Em Rat	M. Sindhu	Tamil Nadu
722	Elimination of Black Spot TN- 062 through Construction of Multi-span Flyover at Km 2+200 on Tuticorin – Tirunelveli section of NH-138	138	1	25/07/2019	Em Rat	P.K. Mookanambalam & CO	Tamil Nadu
723	Periodical Renewal of of Tuticorin - Tirunelveli section from Km 6.160 to Km 47.250 of NH-138 (Old NH-7A) in the State of Tamil Nadu	138	41.09	01/09/2023	Em Rat	CDR & Co. Constructions	Tamil Nadu
724	Mahabalipuram - Pondicherry (Pkg-I) [Mamallapuram to Mugaiyur]	332A	31	12/05/2022	HAM	JSR ECR Road Project Private Ltd	Tamil Nadu
725	Mahabalipuram - Pondicherry (Pkg-II) [Mugaiyur to Marakkanam]	332A	31	07/12/2023	HAM	SPL Infrastructure Pvt. Ltd	Tamil Nadu
726	Four Laning of Chettikulam to Natham section of NH-785	785	29.39	05/11/2018	EPC	Ksheerabad Construction Pvt. Ltd. - I Vetrivel - OM Sakthi Construction (JV)	Tamil Nadu
727	Construction of New Double Tier 4L Elevated Corridor from Chennai Port to Maduravoyal in Chennai District from km -0.342 to Km 20.593 and Package IV from (Km 14.185 to Km 20.593)	NH-48	6.408	23/11/2023	EPC	J. Kumar Infra Projects limited in JV with AzVirat Limited liability company	Tamil Nadu
728	Construction of New Double Tier 4L Elevated Corridor from Chennai Port to Maduravoyal in Chennai District from km -0.342 to Km 20.593 and Package III from (Km 9.700 to Km 14.185)	NH-48	4.485	23/11/2023	EPC	J Kumar Infra Projects Ltd.	Tamil Nadu

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
729	Construction of New Double Tier 4L Elevated Corridor from Chennai Port to Maduravoyal in Chennai District from km -0.342 to Km 20.593 and Package II from (Km 4.604 to Km 9.700)	NH-48	5.096	23/11/2023	EPC	J Kumar Infra Projects Ltd.	Tamil Nadu
730	Construction of New Double Tier 4-lane Elevated Corridor from Chennai Port to Maduravoyal in Chennai District from Km -0+342 to Km 20+223 Package 1 from (Km -0+342 to Km 4+604)	NH-48	4.946	23/11/2023	EPC	J. Kumar Infra Projects limited in JV with AzVirat Limited liability company	Tamil Nadu
731	6L of Tuticorin Port Road section of NH-7A (New NH-138) from Km 0.000 to Km 6.140	138	6	05/07/2023	EPC	P.S.T Engineering Construction	Tamil Nadu
732	Strengthening under one time improvement to the abandoned stretches at valavanur town (km.10/0 -11/0), cuddalore new town & old town (km.57/762-72/7), B.Mutlur (km.97/0-97/210), vandigate (km.101/670-103/2), Lalpuram (km.105/0-105/090, km.105/290 -105/4), Velakudi (km.113/800-114/2), vallampadugai (km.115/100 - 116/280) of NH45A (Villupuram-Pondy-Cuddalore-Nagapattinam road) including construction of storm water drain, re-construction of box culvert, construction of paver block and retaining wall in the state of Tamilnadu	45A	19.248	12/03/2024	em Rat	S. Sabanayagam & Co.	Tamil Nadu
733	Elimination of Blackspot at Trichy - Dindigul from 333.000 Km to 421.273 Km section of NH-45	83	1.8	26/11/2021	em Rat	Suganya Constructions	Tamil Nadu
734	Elimination of 1 No. of Blackspot ID No TN-02-081 for the year of 2015-18 on Trichy - Dindigul section of NH-83	83	0.499	30/05/2022	em Rat	Suganya Constructions	Tamil Nadu
735	Raising of Avenue plantation in Theni - kumili Section of NH -183 (from Km 82+410 to Km 136+543)	183	54.133	07/11/2023	em Rat	North East Organised floritech	Tamil Nadu
736	Raising of Avenue plantation in Dindigul-Theni Section of NH -183 (from Km 2+750 to Km 82+410)	183	79.66	03/10/2023	em Rat	North East Organised floritech	Tamil Nadu

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
737	Construction of Service road on both side of ROB approach near Boothipuram (from Km 74+400 to Km 75+118 on Dindigul side and from Km 75+450 to Km 75+900 on Theni side), Construction of RCC lined drain on BHS of Boothipuram cross road, Construction of RCC Retaining wall/toe wall, Widening of Culvert etc in Dindigul to Theni section of NH-183	183	1.5	15/11/2023	Chem Rat	V. Rasappan & Co.	Tamil Nadu
738	Kamalapuram to Oddanchatram from km. 0.00 to km. 35.822	83	36.505	21/01/2021	HAM	DRN Infrastructure Private Limited	Tamil Nadu
739	4L of Cholapuram - Thanjavur section from km 116.4 to km 164.275 of Old NH-45C	36	47.84	06/09/2018	HAM	Patel Infrastructure Limited	Tamil Nadu
740	4L of Sethiyathope -Cholapuram section from Km. 65.960 to Km. 116.440 section of NH-45 C (Pkg-II)	36	50.48	16/08/2018	HAM	Patel Infrastructure Limited	Tamil Nadu
741	Strengthening under One time Improvement of the stretches of Vikravandi - Kumbakonam- Thanjavur section Of NH45C from Km 0.000 to Km 165.00	45C	68.28	04/11/2022	Chem Rat	Om Sakthi Constructions	Tamil Nadu
742	Remaining works of Trichy - Karaikudi from Km. 10.00 to Km. 94.00 including Trichy Bypass (Km. 110.016 to Km. 135.93)	, 336, 36, 5	12.77	12/09/2019	Chem Rat	SD Infra Contractor	Tamil Nadu
743	Strengthening under One time improvement (DBM +BC) of Bypassed stretches of Tindivanam (Km. 37.600) - Krishnagiri (Km. 219.782) section of NH-66	66	26.735	20/06/2022	Chem Rat	Thiru. M. Vediappan	Tamil Nadu
744	Strengthening under One Time Improvement (DBM +BC) of Bypassed stretches of Trichy (Km. 0.000) - Kallagam (Km. 38.700) section of NH-227	227	23.9	10/04/2023	Chem Rat	TMA Infrastructure Pvt Ltd	Tamil Nadu
745	Strengthening under One time improvement (DBM +BC) of Bypassed stretches of Kallagam (Km. 38.700) - Meensurutti (Km. 98.433) section of NH-227	227	12.63	10/04/2023	Chem Rat	TMA Infrastructure Pvt Ltd	Tamil Nadu

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
746	Strengthening under One time improvement (DBM +BC) of Bypassed stretches of Meensurutti (Km. 98.433) - Chidambaram (Km. 129.965) section of NH-227	227	29.2	09/01/2023	Item Rat	S. Sabanayagam & Co.	Tamil Nadu
747	Balance works of four lane from km 43.950 (Thiruvallur Bypass) to km 61.470 (Veppampattu Bypass) passing through Thannerkulam, Thozur and Sevapet Bypass (17.520 kms) of Tirupathi- Tiruttani- Chennai section of NH 205	205	17.52	21/09/2022	EPC	EKK Infrastructure Limited	Tamil Nadu
748	Balance works in AP Portion and punch list items in TN & AP portion of NH-205	205	7.35	03/07/2023	Item Rat	Lekcon Infrastructure Pvt. Ltd.	Tamil Nadu
749	Access Controlled Highway of 4 Lane with Paved Shoulders from Tiruvallur (Design Chainage Km 17+56) to TN/AP Broder (Design Chainage Km 61+51) of NH-716 (Chennai-Tirupati Package-1)	716	43.95	28/12/2024	HAM	Oriental Structural Engineers Pvt. Ltd.	Tamil Nadu
750	Permanent Rectification of Black Spot TN (02)-640 by Constructing a Vehicular Underpass (VUP) (12m x 5.5m) at Km. 27+450 (Muthampatti), Black Spot TN-(02)-211 by constructing a Vehicular Underpass (VUP) (12m x 5.5m) at Km. 110+000 (Prithvimangalam), Balck spor TN -(02)-128 y Constructing a Vehicular Underpass (VUP) (12m x 5.5m) at Km.126+700 (Elavansurkottai) in the Project of Salem to Ulundurpet section of NH-79 (Old no. NH-68)	79	2.56	28/08/2023	EPC	Mr. P Sivaperumal	Tamil Nadu
751	Permanent Rectification of Black Spot TN-(02)-267 & TN-(02)-689 by Constructing a Vehicular Underpass (VUP) (1x20x5.5m) at Km. 48+640 (Selliampalayam) in the project of Salem Ulundurpet Section of NH-79 (Old NH-68)	79	1.28	28/08/2023	EPC	VALAR & CO	Tamil Nadu

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
752	Permanent Rectification of Black Spot TN-(02)-538 by Constructing a Vehicular Underpass (VUP) (1x12x5.5m) at Km. 32+450 (Mathur Junction) in the project of Salem Ulundurpet Section of NH-79 (Old NH-68)	79	0.99	28/08/2023	EPC	VALAR & CO	Tamil Nadu
753	Permanent Rectification of Black Spot TN-(02)-535 & TN-(02)-132 by Constructing a Vehicular Underpass (VUP) (1x12x5.5m) at Km. 66+165 (Sarvoy Junction) and Constructing a Light Vehicular Underpass (LVUP) (1x12m x 4m) at Km.67+070 (In-front of Tagore School) in the project of Salem Ulundurpet Section of NH-79 (Old NH-68)	79	1.93	07/06/2023	EPC	Mr. P Sivaperumal	Tamil Nadu
754	Permanent Rectification of Black Spot TN-(02)-182 by Constructing a Vehicular Underpass (VUP) (1x12x5.5m) at Km. 64+750 (Samiyarkinaru) in the project of Salem Ulundurpet Section of NH-79 (Old NH-68)	79	0.86	07/06/2023	EPC	Mr. P Sivaperumal	Tamil Nadu
755	Permanent Rectification of Black Spot TN-(02)-377 by Constructing a Vehicular Underpass (VUP) (1x12x5.5m) at Km. 120+500 (Sembimadevi) in the project of Salem Ulundurpet Section of NH-79 (Old NH-68)	79	0.92	28/08/2023	EPC	Mr. P Sivaperumal	Tamil Nadu

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
756	Permanent Rectification of BKS TN-02-574 By Constructing VUP at Km.7.200 (Udayapatti) with Service road on BS, BKS TN-02-395 By VUP at Km 13.320 (Ramalingapuram) with Service road on BS, BKS TN-02-268 by Service road and FOB at Km 39.300 (Puthiragoundanpalayam), BKS TN-02-092 By Closing of median openings at Km. 40.760 & Km. 42.420 (Pethanaickenpalayam) and providing pedestrian guard rail on BS, BKS TN-02-464 (Thalavaipatti Jn.) by Service road on BS, BKS TN-02-153 (Ottamparai Junction) by Service road on BS and BKS TN-02-320 (Ammampalayam) by Service road on BS in Salem - Ulundurpet Section of NH-79	79	8.37	16/01/2024	EPC	TPC Infra and Green Energies	Tamil Nadu
757	2L PS of Nagapattinam - Thanjavur from Km 1.600 to Km 16.690 & Km. 29.850 to Km. 80.133 of Old NH-67 (New NH-83)	83	65.373	05/05/2021	EPC	Om Sakthi Constructions - I.Vetrivel (JV)	Tamil Nadu
758	Strengthening under One time Improvement of the stretches of Nagapattinam-Thanjavur Section from Km from km.1.600 to Km.16.690 & Km.29.850 to Km.80.133 of old NH-67 (New NH-83)	83	54.875	04/11/2022	Item Rat	Notch India Projects	Tamil Nadu
759	Strengthening / Overlay of Thirumayam - Manamadurai section of NH-226 (New NH-36)	36	77.729	04/06/2024	Item Rat	AVP Infracon Limited	Tamil Nadu
760	Permanent Rectification of Black Spot TN-(02)-208 by VUP at Km. 21.535 (Keezhkoothapakkam X Road) in Pondicherry – Tindivanam section of NH-32	32	0.88	19/01/2023	EPC	VALAR & CO	Tamil Nadu
761	Puducherry (Km.29.000) to Poondiyankuppam (Km.67.000)	32	38	15/11/2021	HAM	Dilip Buildcon Ltd.	mil Nadu,Puducher
762	Sattanathapuram to Nagapattinam from Km 123.800 to Km 179.555	32	55.755	05/10/2020	HAM	Welspun Enterprises Ltd.	mil Nadu,Puducher

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
763	Construction of 6L VUP at Km. 213.350 at Gudihatnoor Village and Minor Bridge at Km.194.480 on Nagpur – Hyderabad section of NH-44	44	1.02	20/05/2023	EPC	Shivam Infra Tech Pvt. Ltd.	Telangana
764	Construction of 6-lane Vehicular Underpass (VUP) (1x30x5.5m) @ km. 282+600 (i.e., Kadthal Bypass) along with Service Roads under MoRTH Identified Black Spot ID: TG-(02)-168 for the year 2015-18 on Nagpur – Hyderabad section of NH-44 in the state of Telangana on EPC mode	NH-44	1	15/10/2022	EPC	SVS Mookambika Constructions Pvt. Ltd	Telangana
765	Improvement of Geometrics of Kalkallu to Gundla Pochanpalli from Km 454.00 to Km 471.00 of NH-44	44	17	24/01/2023	EPC	Lakshmi Infrastructure & Developers Pvt Ltd	Telangana
766	MoRTH Identified Black Spot: TG-(02)-228 for the year 2015-18 on Nagpur- Hyderabad Section of NH-44 in the state of Telangana on EPC mode.	NH-44	1	31/03/2022	EPC	Sri Balaji Constructions	Telangana
767	Construction of 6-lane Light Vehicular Underpass (LVUP) @ km. 410+325 (i.e., Japthishivnoor Village) along with Slip/ Service Roads under MoRTH Identified Black Spot ID: TG-(02)-348 for the year 2015-18 on Nagpur – Hyderabad section of NH-44 in the state of Telangana on EPC mode	NH-44	1	11/07/2022	EPC	R.K.Chavan Infrastructure Pvt. Ltd.	Telangana
768	6-lane Light Vehicular Underpass (LVUP) @ km.447+890 (i.e., Golden Dabha Y Junction) along with Slip/ Service Roads under MoRTH Identified Black Spot ID: TG-(02)-229 for the year 2015-18 on Nagpur – Hyderabad section of NH-44 in the state of Telangana on EPC mode	NH-44	1.05	18/07/2022	EPC	RP Projects Pvt Ltd	Telangana
769	6L VUP (1X20X5.5) at km.376.400 near Tekriyal and km.388.500 near Pondurthy X Roads under MoRTH Identified Black Spots ID: TG-(02)-010 and TG-(02)-094 on Nagpur – Hyderabad section of NH-44	44	3.55	01/11/2022	EPC	Srinivasa Laxmi Construction Co.	Telangana

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
770	6L VUP (1x20x5.5m) @ km.364+020 at Padmajiwada Junction along with Slip Roads under MoRTH Identified Black Spot ID: TG-(02)-346 on Nagpur –Hyderabad section of NH-44	44	1.165	01/11/2022	EPC	Srinivasa Laxmi Construction Co.	Telangana
771	Implementation of Road Safety Measures on Nagpur – Hyderabad section from km.325+000 to km.450+000 (Length 125.000 km) of NH-44	44	125	20/02/2024	Chem Rat	S B Deshmukh	Telangana
772	6L of existing 4L from Gundlapochampally to Bowenpally from km 471.300 to km 481.331 of NH-44	44	10.031	01/08/2022	EPC	Lakshmi Infrastructure & Developers Pvt Ltd	Telangana
773	Improvement of Geometrics of Thondupally to Kothur from Km 22.300 to Km 34.14 of NH-44	44	11.84	18/03/2023	EPC	Lakshmi Infrastructure & Developers India Pvt. Ltd.	Telangana
774	Construction of 6-lane Vehicular Underpass (VUP) (1X30X5.5) @ Km.60+796 (i.e., Balanagar) along with Slip & Service Roads under MoRTH identified Black Spot ID: TG-(02)-058 for the period 2015-18 on Hyderabad-Bangalore section of NH-44 in the state of Telangana on EPC mode	44	1.26	01/08/2024	EPC	BB Verma	Telangana
775	Construction of 6-lane Underpasses (4 No's) and Allied works on Existing 4 Lane Hyderabad-Bangalore Section of NH-44 from Km 89+000 to Km 124+000 in the State of Telangana on EPC Mode, as part of Long-term Rectification of MoRTH Identified Black Spots (TG-02-75, TG-02-97, TG-02-174 & TG-02-59).	44	6.21	14/06/2024	EPC	MSR Constructions	Telangana
776	Strengthening of existing stretch from Km 93/740 to 96/480 (Pitlam Bypass), Km 104/435 to 106/435 (Peddakodapgal KBypass), Km 131/0220 to 132/220 (Mainur KBypass) & Km 134/500 to 138/500 (Madnoor KBypass) on Sangareddy-Nanded-Akola road of NH-161	161	9.94	20/06/2023	Chem Rat	K Yellaiah & Sons	Telangana

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
777	Strengthening of existing road from Km 66/785 to 68/370 (Shankarampet Bypass) and Km 71/215 to 75/210 (Nizampet Bypass) on Sangareddy-Nanded-Akola road of NH-161	161	4.82	19/05/2023	Em Rat	Viajayasai Engineers and Developers Pvt Ltd.	Telangana
778	Strengthening under one time improvement from Km 0/0 to 10/975 (Sangareddy Bypass) on Sangareddy - Nanded - Akola road of NH 161 in the state of Telangana	161	4.4	03/10/2023	EPC	UBS Infrs Projects Pvt Ltd	Telangana
779	6L Access Controlled Greenfield Highway of Nandinne village to Julekal village from Km 202.900 to Km 242.200 (Pkg-1)	TBD	39.3	04/01/2023	HAM	Megha Engineering and Infrastructure Ltd.	Telangana
780	6L Access Controlled Greenfield Highway of Julekal village to Dinnedavarapadu village from Km 242.200 to Km 280.400 (Pkg-2)	TBD	38.2	04/01/2023	HAM	Megha Engineering and Infrastructure Ltd.	Telangana
781	Strengthening under one time improvement existing road from Km.0.0 to 50.4 of NH-365BB	365BB	9.2	21/08/2023	Em Rat	Kisan Projects Pvt. Ltd.	Telangana
782	Khammam-Devarapalle Pkg I [4L Access Controlled (Greenfield) from Thallampadu village to Somavaram village (Design Chainage 0+000 to 33+604)]	365BG	33.604	31/10/2022	HAM	H.G. Infra Engineering Limited	Telangana
783	Khammam-Devarapalle Pkg II [4L Access Controlled (Greenfield) from Somavaram village to Chintagudem village (Design Chainage 33+604 to 63+117)]	365BG	29.513	13/09/2022	HAM	H.G. Infra Engineering Limited	Telangana
784	Khammam-Devarapalle Pkg III [4L Access Controlled (Greenfield) from Chintagudem village to Recherla village (Design Chainage 63+117 to 105+236)]	365BG	42.119	27/09/2022	HAM	KMVPL Khammam Devarapalle Highway Private Limited	Telangana

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
785	Rectification of Blackspots of T Junction at Black Spot location TG-02-365 KM 167.200 - 4 (Municipal Madarywada Junction) from (KM. 166.670 to KM. 168.325) on Armoor-Mancherial Section of NH 63	63	1.655	19/05/2023	EPC	Srinivasa Laxmi Construction Co.	Telangana
786	Rectification of Black Spots ID TG(02)-464, 356,135, 283 from Km. 93.000 to Km. 96.037 of NH 63 Nizamabad to Jagdalpur section	63	3.037	21/03/2023	EPC	Sree Sai Ram Enterprises	Telangana
787	4L of Karimnagar-Warangal section from km 49.500 to km 117.820 of NH-563	563	68.015	18/07/2023	HAM	Dilip Buildcon Ltd.	Telangana
788	Construction of 6L LVUP at Km. 59.825 (Wangapally-Motakonduru Cross Road) along with Approaches & Service Roads on Yadgiri-Warangal section of NH-163	163	0.7	03/10/2023	EPC	Govin Buildtech Pvt. Ltd.	Telangana
789	Four laning of NH-363 From Mancherial (Design Km. 0.00/ Existing Km.251.900) To Repallewada (Design Km. 42.00/ Existing Km.288.510) DESIGN Length:42.00Km) In the State of Telangana under NH(O) on Hybrid Annuity Mode-One Time Improvement Of The Bypassed section of NH-363-2nd Call	363	7.289	11/12/2023	EPC	REAL Constructions.	Telangana
790	4L Access Controlled Greenfield Highway section on NH-163G (Warangal-Khammam) from Venkatpur village in Warangal District at Design Ch. 150.240 Km to Thallasenkasa village in Mahabubabad District at Design Ch. 189.650 km(Package-II)	163G	39.41	19/04/2024	HAM	G R Infraprojects Limited	Telangana
791	4L Access Controlled Greenfield Highway section on NH-163G (Khammam– Vijayawada) from V. Venkatayapalem village at Design Ch. 220.480 Km to Brahmanapalli(K) village at Design Ch. 250.400 Km (Package-I).	163G	29.92	07/07/2024	HAM	Dineshchandra R. Agrawal Infracon Pvt. Ltd.	Telangana

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
792	Hyderabad - Maneguda	163	46.405	27/11/2024	HAM	Megha Engineering and Infrastructure Ltd.	Telangana
793	Removal of At-Grade Junction and Construction of passenger cross movement facility at 53+500 (Choutuppal Town) and at 128+460 (Tekumatla) and Long term Rectification of MoRT&H Identified Black Spots (17 nos.) and allied works on existing 4-laning of Hyderabad-Vijayawada Section of NH-65 from Km 40.000 to Km 221.500	NH65	10.685	17/05/2024	EPC	Ram Kumar Contractor	ngana, Andhra Pradesh
794	Supervision of construction and Development works of Wayside Amenities, at Km. 82.800 (LHS) & Km. 83.200 (RHS) NE2	NE-II	0.4	10/06/2021	tem Rat	Reliance Infrastructure Ltd.	Uttar Pradesh
795	6L Greenfield Kanpur - Lucknow (Expressway) Pkg II from km. 28.500 to km. 73.744	NE-6	45.244	10/11/2022	HAM	PNC Infratech Pvt. Ltd.	Uttar Pradesh
796	6L Elevated Kanpur - Lucknow (Exeressway) Pkg-1 from Km. 10+980 to Km. 28+500	NE-6	17.52	01/02/2023	HAM	PNC Infratech Pvt. Ltd.	Uttar Pradesh
797	Construction of 4L Connector from Delhi Meerut Expressway (Km 50.000 of Pkg IV) to Km 8.520 of NH-235 (Pkg-5)	03	14.6	30/03/2022	EPC	APS Hydro Pvt. Ltd. - Mathiyan Construction Pvt. Ltd. (JV)	Uttar Pradesh
798	Construction of LVUP on Six Laning of Agra-Etawah Bypass Section of Nh-2 from Km. 270.270 to Km. 270.830 and Construction of Foot Over Bridge at Km. 274.055	19	0.56	21/03/2023	EPC	Preeti Buildcon Pvt. Ltd.	Uttar Pradesh
799	Implementation of Road Safety Work on 6 Lane Agra - Etawah Bypass section of NH-2 from Km. 215.000 to Km. 230.000 and Km. 280+000 to 295+000 as per Crash Vulnerability Audit Report on EPC Mode	1,919	30	26/02/2024	EPC	The Shivam Enterprises	Uttar Pradesh
800	Construction of Six Lane VUP (Single Box 12X5.5m with approach) at Sachendi (Ch. 454.460)	19	0.8	19/01/2024	EPC	Vishesh Infrastructure Pvt. Ltd.	Uttar Pradesh

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
801	Varanasi Ring Road (Pkg-II) connecting Sandaha Village (km 11.70 / NH-29) with Revasa Village (km 818.80 / NH-2)	31	27.27	15/02/2019	EPC	Gammon Engineers & Contractors Pvt. Ltd.	Uttar Pradesh
802	Construction of Ring Road around Kanpur from Km.000 to Km. 23.325 (Chachendi Sachendi I to Maharajpur) (Package-I)	TBD	23.325	14/12/2023	EPC	RCL - PPIL JV	Uttar Pradesh
803	6L of Agra Bypass (Northern) connecting Km. 174.500 of NH-2 (new NH-19) to Km. 141.000 of Yamuna Expressways	TBD	12.674	25/02/2023	EPC	HILLWAYS CONSTRUCTION COMPANY PVT. LTD. - VELJI RATNA SORATHIA INFRA PVT. LTD. (JV)	Uttar Pradesh
804	Implementation works of Agra Bypass from Km. 0.000 to Km. 32.800 connecting Km 176.8 of NH-2 to Km 13.03 of NH-3	AB	32.8	12/10/2023	TOT	SKS Infra Projects Pvt. Ltd.	Uttar Pradesh
805	Construction of left out portion of Agra Inner Ring Road connecting village Deori to NH-44 village Bad from Km. 0.000 to Km. 7.772	TBD	7.772	20/03/2023	EPC	Baba Construction Private Limited in JV with Shree Girrajjee Infra Heights Private Limited	Uttar Pradesh
806	Construction of VUP Flyover at Medical Tiraha to Konchhabhawar, Jhansi (Km. 105.700 to Km. 106.800) on NH-25 (New NH-27) and Inter-change at Km. 97.100 on NH-25 (new NH-27) for Shivpuri-Kanpur Road (Jhansi Bypass) section in the State of Uttar Pradesh on EPC.	27	2	13/12/2024	EPC	Gawar Construction Ltd	Uttar Pradesh
807	Strengthening of existing 4L Ayodhya Bypass Section from design Km. 121+ 600 to Km. 144+020 of NH 28 (New NH 27)(Pkg-3)	27	22.42	08/09/2023	EPC	Hardik Construction Company in JV with New India Contractors And Developers Private Limited	Uttar Pradesh
808	4L Green Field Northern – East side Gorakhpur Bypass (26.616 Kms) starting from NH-29E (Chainage 83.308) and end at NH-28 (Chainage 285.100)	NH-29E	26.616	03/01/2024	EPC	Vijai Construction (India) Pvt. Ltd.	Uttar Pradesh

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
809	2L flyovers at the junction of NH-28 and NH-28B at Kushinagar (Ch. 322.200) and at the junction of NH-28 and state MDR at Gopalganj Tiraha (Ch. 325.750) on Gorakhpur-Kasganj Section of NH-28	27	2.488	02/08/2022	EPC	J.K.Engicon Pvt. Ltd. Hathua Chhawani, Chatardhari Bazar , Post Office-Bhagwan Bazar Chhapra, Bihar-841301	Uttar Pradesh
810	Hapur Bypass -Moradabad including Hapur Bypass (km 50.00 - km 148.277)	9	99.86	28/05/2019	BOT Toll	IRB Infrastructure Developers Ltd.	Uttar Pradesh
811	4L Rampur Bypass from Km. 181.000 to Km. 189.500	9	10.19	14/10/2022	EPC	OSS Construction Pvt. Ltd. In JV WITH SPETSDORSTORY LLC	Uttar Pradesh
812	Balance Work of Bareilly - Sitapur Section from km. 262.00 to km. 419.590	30	58.75	17/12/2019	Em Rat	Raj Corporation Ltd Siddharth Construction & Jagdish Saran	Uttar Pradesh
813	Construction of balance 03 nos.Major/Minor Bridges at Km.327.545, Km.411.105 & Km.415.865, 01no. of VUP at Km.416.685 and 2-lane Cross-flyover at Km. 413.830 on existing 4L of Bareilly-Sitapur of NH-24	24	2.49	23/02/2024	EPC	Jagdish Saran	Uttar Pradesh
814	Strengthening & overlay on intermittent locations of Bareilly-Sitapur balance works section from Km. 262.000 to Km. 419.590 of NH-30	H-24(New N	98.8	12/02/2024	Em Rat	ATCON India Limited	Uttar Pradesh
815	Vehicular Underpass for rectification of Black Spot at Biswan-Sadan Tiraha on Lucknow-Sitapur Section (Km. 488.270 to Km. 413.200) of NH-24	24	0.87	15/03/2024	EPC	Preeti Buildcon Pvt. Ltd.	Uttar Pradesh
816	Strengthening work of 4-lane stretch of Aligarh-Tappal-Palwal Section of NH- 334D from Km. 15.600 to Km. 75.492 in District – Aligarh in the State of Uttar Pradesh	334 D	7.2	24/02/2023	Em Rat	G.R Engineers & Contractors	Uttar Pradesh
817	DL/UP Border - EPE Crossing (Pkg-02)	709B	16.45	11/05/2021	EPC	Gayatri Projects Limited	Uttar Pradesh
818	Shamli Byapss- Saharanpur from km 92.2 to km 155.025	709B	62.77	30/09/2019	EPC	Gawar Construction Ltd	Uttar Pradesh

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
819	6L full access control provisions in stretches from Saharanpur bypass to Ganeshpur section of NH-344 (package-1)	344	13.89	03/07/2023	EPC	SHRI KRISHNA AND COMPANY	Uttar Pradesh
820	6L access Controlled Greenfield Highway from Gogwan Jalalpur (Shamli) to Ranipur Barsi (Saharanpur) of Shamli -Ambala section (Package-I) (Design Ch. Form km 00.600 to km 45.500)	344GM	44.9	17/05/2023	EPC	Raj Shyama Constructions Pvt. Ltd.	Uttar Pradesh
821	4L Bypasses for Jagatpur, Babuganj, Unchahar, Alapur Bypass, and Sai river bridge of Raebareli- Prayagraj section of NH-30	24B	24.185	01/12/2022	EPC	R&C Infra - JPS (JV)	Uttar Pradesh
822	Construction & upgradation of carriageway km 180.200 to 188.700 of Raebareli - Prayagraj section of NH-30 (Old NH-24B)	30	8.5	08/05/2023	EPC	P. P Pandey Infrastructure Pvt. Ltd.	Uttar Pradesh
823	Widening of Raebareli to Prayagraj Section from Km. 82.650 to Km. 161.450 of NH-30 and Link road from Km. 161.450 to Km. 641.350 (NH-2)	30	63.171	22/12/2023	EPC	Kaluwala Construction Private Limited - Nirmal Buildinfra Private Limited (JV)	Uttar Pradesh
824	Garhmukteshwar (km. 83.200 of NH-24) to Meerut (km. 9.860 of NH-235) including connector to NH-119	709A	50.254	10/10/2021	EPC	TATA Projects Ltd.	Uttar Pradesh
825	4L Spur of Meerut-Garh-Mukteshwar section connecting NH-119 and NH-58 bypassing Meerut Town of NH 709 A	709 A	12.028	17/02/2023	EPC	Dev Yash Projects & infrastructure Pvt Ltd-Raj Shyama Constructions Pvt.Ltd(JV)	Uttar Pradesh
826	4L Spur of Panipat - Shamli connecting NH-709AD (Panipat – Shamli – Muzaffarnagar) and NH-709A (Karnal – Meerut) bypassing Shamli district (UP)	709AD	8	14/10/2022	EPC	Brij Gopal Construction Co. Pvt. Ltd. - Ramkey Infrastructure Ltd.(JV)	Uttar Pradesh
827	4L Spur of Shamli-MuzzafarNagar connecting NH-709AD (Panipat-Shamli-Muzaffarnagar) and NH-58 (Meerut - Roorkee) bypassing Muffarnagar Town	709AD	10.157	10/02/2023	EPC	Kaluwala Construction Private Limited	Uttar Pradesh

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
828	4L of Bareilly-Pilibhit-Sitarganj from Km. 0.000 to Km. 32.500 of NH-30 (Pkg-1)	30	32.5	14/03/2024	HAM	Raj Corporation Ltd.	Uttar Pradesh
829	4L of Sonauli - Gorakhpur	29	80	06/03/2023	HAM	PNC Infratech Pvt. Ltd.	Uttar Pradesh
830	Repair and Maintenance of National Highway-128A starting from its junction with NH-28 near Mohammadpur connecting to Badshahpur and terminating at its junction with NH-31.	128A	46.771	03/12/2024	Chem Rat	M/s MVD Infradevelopers Private Limited	Uttar Pradesh
831	Construction of 211.880 m Major Bridge on well foundation over River Gomti on NH-128A (Parallel to Shastri Bridge) in Jaunpur city on Engineering, Procurement & Construction (EPC) Mode in the State of Uttar Pradesh.	NH-128A	0.22	07/09/2022	EPC	Brahma Construction	Uttar Pradesh
832	2L PS of Raebareli - Jagdishpur with 4L Jagdishpur Bypass Spur	330A	46.02	07/01/2022	EPC	SKS Infra Projects Pvt. Ltd.	Uttar Pradesh
833	Improvement and Up-Gradation of Existing Road to 2/4L PS from Km 40.000 to 88.750, start of Khutar bypass to start of Shahjahanpur bypass of NH 731(Pkg-I)	731	48.75	03/02/2023	EPC	SRSC Infra (P) Ltd.- Rajinder Infrastructure (P) Ltd. (JV)	Uttar Pradesh
834	Strengthening and improvement works of 2L Palia-Khutar Section of NH-731(Package-1A) from Km 0.00 to Km 40.00 in the State of Uttar Pradesh	731	40	04/03/2024	Chem Rat	Kaiser Constructions Engineers & Contractors	Uttar Pradesh
835	Improvement and Up-Gradation of Existing Road to 4L PS from Km 123.650 to 175.080, from Start of Shahabad Bypass to End of Hardoi bypass of NH 731 (Pkg-2B)	731	51.43	20/11/2023	HAM	Raj Corporation Ltd.	Uttar Pradesh
836	Improvement and Up-Gradation of Existing Road to 4L PS from Km 175.080 to 229.070, from End of Hardoi Bypass to End of Hardoi District of NH 731 (Pkg-3)	731	53.99	07/01/2023	HAM	PNC Infratech Pvt. Ltd.	Uttar Pradesh

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
837	Improvement and Up-Gradation of Existing Road to 4L PS from Km 88.750 to 123.650, from Start of Shahjahanpur Bypass to start of Shahabad bypass of NH 731(Pkg.-2A)	731	34.9	19/01/2024	HAM	Raj Corporation Ltd.	Uttar Pradesh
838	Improvement and Up-Gradation of Existing Road to 4L PS from Km 229.070 to 260.800, End of Hardoi District to Lucknow Ring road of NH 731 (Pkg-4)	731	31.73	24/10/2022	EPC	R.P. INFRAVENTURE PVT. LTD. - SOBTI INFRATECH LTD. (JV)	Uttar Pradesh
839	4L from Mathura Bypass (Start) at Existing Km. 154.20 of NH-44 to Gaju Village at Km 32.982 of NH-530B (Pkg-1B)	530B	32.982	20/03/2023	HAM	PNC Infratech Pvt. Ltd.	Uttar Pradesh
840	4L from Gaju Village at Km. 32.982 to Devinagar Bypass (End) at Km. 208.000 of NH-530B (Pkg-1C).	530B	33.018	02/01/2023	HAM	PNC Infratech Pvt. Ltd.	Uttar Pradesh
841	Strenghtneing of existing Mathura Bareilly section of NH 530B (part of Package 1B) under jurisdiction of Mathura Vrinndavan Development Authority	530B	8.55	07/02/2024	em Rat	Mathura Vrindavan Development Authority	Uttar Pradesh
842	4L from Devinagar Bypass (End) (Existing Km. 208.000 of NH 530B/Design Km. 66.000) to Kasganj Bypass (End) (Existing Km.150.100 of NH 530B/ Design Km. 123.100) of NH 530B	530B	57.97	06/06/2024	HAM	G R Infraprojects Limited	Uttar Pradesh
843	2L Major Bridge at Km. 412.130 & at Km. 533.00 of Ghazipur - Balia - UP/Bihar section of Old NH-19	31	1.5	11/03/2020	em Rat	Mittal Brothers Engineers and Contractors	Uttar Pradesh
844	Special Repair and Maintenance of Chiraiya More (Barria) to Jayprabha Setu Section from Km 518.500 to Km 535.300 on NH-31 (Pkg-3)	31	16.8	03/02/2022	em Rat	Jagdamba Enterprises	Uttar Pradesh
845	Construction of Four Lane Highway form Ghazipur-Ballia-UP/Bihar State Border (Greenfield) section of NH-31: Package I [from Hridaipur (km 0.000) to Shahapur (km 42.500)] on EPC Mode in the state of Uttar Pradesh.	NH-31	42.5	03/07/2023	EPC	Ravi Infrabuild Projects Private Limited	Uttar Pradesh

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
846	Construction of Four Lane Highway from Ghazipur-Ballia-UP/Bihar State Border (Greenfield) section of NH-31: Package II [from Shahapur (km 42.500) to Pindari (km 78.150)] on EPC Mode in the state of Uttar Pradesh.	NH-31	35.65	27/10/2023	EPC	Ravi Infrabuild Projects Private Limited	Uttar Pradesh
847	Construction of Four Lane Highway from Ghazipur-Ballia-UP/Bihar State Border (Greenfield) section of NH-31: Package III [from Pindari (km 78.150) to Rawalganj Bypass (Km 117.120)] on EPC Mode in the state of Uttar Pradesh.	NH-31	38.97	29/08/2023	EPC	NKC Projects Private Limited	Uttar Pradesh
848	Construction of Four Lane Highway from Ghazipur-Ballia-UP/Bihar State Border (Greenfield) section of NH-31: Package IV [from Buxur Spur of length km 17.270 on EPC Mode in the state of Uttar Pradesh.	NH-31	17.27	15/06/2023	EPC	BCPL-PRL (JV)	Uttar Pradesh
849	Construction of 30m Minor Bridge with Pile Foundation over Kathal Nallah at Km. 483.810 of NH-31 (Ghazipur-Ballia) in Ballia City	31	0.03	19/03/2024	Item Rate	J. K. Engicon Pvt.Ltd.	Uttar Pradesh
850	Repair and Maintenance of stretch from JN with NH-28 near Azamgarh and connecting Mau, Teekha and terminating Near Phephna	NH-128B	104.57	26/02/2024	Item Rate	R R Infraa Construction	Uttar Pradesh
851	4L (Greenfield) Western Side spur of Rampur-Rudrapur Section from Km 0.000 to Km 13.700 connecting NH-24 to NH-87 bypassing rampur town	-	13.7	02/05/2023	EPC	Dev Yash Projects and Infrastructure Pvt. Ltd. - Raj Shyama Constructions Pvt. Ltd. (JV)	Uttar Pradesh
852	4L Behsuma at Km 39.250 (Ex. Km 39+240) To Bijnor at Km 78.810 (Ex. Km 86+590) (Design Length= 39.560 Km) of NH-119 (Pkg-II)	119	39.56	20/05/2024	HAM	Gawar Construction Ltd	Uttar Pradesh
853	Muzzafarnagar - Miranpur	709AD	27.25	04/04/2022	EPC	RCC Developers Ltd.	Uttar Pradesh
854	Bijnor-Kotawali	709AD	21.68	01/11/2021	EPC	APS Hydro Pvt. Ltd. - Mathiyan Construction Pvt. Ltd. (JV)	Uttar Pradesh

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
855	Ghazipur-Zamaniya-Saiyadraja section of NH-97 (old)/NH-24(New)	NH-24	56.48	20/12/2024	EPC	P. P Pandey Infrastructure Pvt. Ltd.	Uttar Pradesh
856	4L of Moradabad-Thakurdwara-Kashipur Section from Km. 0.000 to Km. 38.77 of NH-734 (Pkg-II)	734	38.77	15/03/2024	EPC	Raj Corporation Ltd.	Uttar Pradesh
857	Improvement & Up-gradation of NH-734 Section of Moradabad-Thakurdwara –Kashipur including Moradabad & Kashipur Bypass Package-III : Kashipur Bypass (Length =14.490 Km.), Starts from Ch. 38+770 and ends at Ch. 53+260 (existing Ch. 05+560	734	14.49	15/03/2024	EPC	Raj Corporation Ltd. & PRL Projects Infrastructure Limited (JV)	Uttar Pradesh
858	4L of Moradabad western side spur connecting NH-734 & NH-24 from Km. 0.000 to Km. 33.200 (Pkg-I)	734	33.724	19/09/2023	EPC	KCC Buildcon Pvt. Ltd.	Uttar Pradesh
859	4L Prayagraj Greenfield By-pass from design Km 50+860 (near Nibi Kala Uperhar) to design Km 64+763 on NH-19 (near Khodaypur Kasgaon) including Interchange loop at NH-19	RING ROAD	14.98	28/12/2023	EPC	Joint Stock company Buer(JSC BUER) - oss Construction Private Ltd.(JV)	Uttar Pradesh
860	4 Lane Inner Ring Road around Allahabad City Pkg-2 (Prayagraj Southern Bypass 43.200 - 50.860)	RING ROAD	7.66	19/12/2023	EPC	GPT Infra Projects Ltd.	Uttar Pradesh
861	6L access control Greenfield highway of Vill-Khyawari to Vill-Latifpur at Saharanpur Bypass from Km. 82.000 to Km. 119.790 (Pkg-4)	TBD	37.79	02/09/2022	EPC	Krishna Constructions.	Uttar Pradesh
862	6L access control Greenfield highway of Vill-Lohadda to Vill-Karaunda Mahajan from Km. 27.000 to Km. 56.500 (Pkg-2)	TBD	29.5	02/09/2022	EPC	Krishna Constructions.	Uttar Pradesh
863	6L access control Greenfield highway of Vill-Karaunda Mahajan to Vill-Khyawari from Km. 56.500 to Km. 82.000 (Pkg-3)	TBD	25.5	02/09/2022	EPC	Shiv Build India Pvt. Ltd. - Jandu Construction India Pvt. Ltd. (JV)	Uttar Pradesh
864	6L access controlled Greenfield highway of Junction of EPE (Vill.-Mavikalan) to Vill.-Lohadda from Km. 0.000 to Km. 27.000 (Pkg-1)	TBD	27	02/09/2022	EPC	Raj Shyama Constructions Pvt. Ltd.	Uttar Pradesh

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
865	6L Greenfield Varanasi-Ranchi-Kolkata Highway from junction with NH-19 & Varanasi Ring Road near Rewasa village to junction with Chandauli-Chainpur road near Khainti village (from Km. 0.000 to Km. 27.000) - Pkg-1	to be decided	27	25/11/2024	HAM	NKC Projects Private Limited	Uttar Pradesh, Bihar
866	4-laning of Pilibhit - Sitarganj from Km. 32.500 to Km. 70.800 (Pkg-2) of NH-30	30	38.3	14/03/2024	HAM	Raj Corporation Ltd.	Uttar Pradesh, Uttarakhand
867	6L with access control provision Saharanpur bypass to Ganeshpur section from 13.89 Km to 41.820 Km of Delhi- Dehradun Economic Corridor (package-2)	3,44,307	27.93	04/11/2022	EPC	OJSC Euro-Asian Construction Corporation (Evrason) JV with Pawan Kumar	Uttarakhand
868	Construction of 4-lane connectivity to Banbasa ICP at India Nepal border from NH-09 (old NH-125) (Sitarganj-Tanakpur) at Km 40.00 near Jagbuda bridge under Bharatmala Priyojana of NH-109D on EPC mode in the State of Uttarakhand	109D	4.6	03/03/2023	EPC	SHREE RIDDHI SIDDHI BUILDWELL LIMITED	Uttarakhand
869	4L of Haridwar-Nagina section from km. 0.00 to km. 71.614 of NH-74	34 & 734	71.61	24/01/2018	EPC	Corsan Corviam Construction SA	Uttarakhand
870	4L of Haridwar – Nagina section (Design Ch. LME from km 13.829 to km 17.110 & km 26.077 to km 27.508 and Design Ch. RME from km 13.839 to km 17.120 & km 26.078 to km 27.509) of EUP mitigation measures on NH74	734	4.7	31/08/2022	EPC	Ashok kumar	Uttarakhand
871	One-Time Improvement and Maintenance of the existing NH section 74 (Kashipur) bypassed by Kashipur Bypass	74	25.541	23/06/2021	Item Rate	State PWD	Uttarakhand
872	One-Time Improvement and Maintenance of the existing section of NH 74 (Jaspur) bypassed by Jaspur Bypass	74	10.849	23/06/2021	Item Rate	State PWD	Uttarakhand

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
873	Upgradation and 4L of Haridwar Bypass from Km 0.000 (Km 188.100 of NH-58) to Km. 15.100 (Km 5.100 of NH 74) (PKg-1)	TBD	15.1	31/10/2022	HAM	IRCON International Limited	Uttarakhand
874	One-Time Improvement and Maintenance of the existing section of NH 58 (Roorkee city) bypassed by Roorkee Bypass (NH-58)	58	12.995	24/12/2020	Chem Rat	State PWD	Uttarakhand
875	One Time Improvement and Maintenance of existing NH-73 (Roorkee city) bypassed by Roorkee Bypass (NH-73)	73	6.6	14/03/2022	Chem Rat	State PWD	Uttarakhand
876	Balance works of 4-Lanning of Rampur-Kathgodam Section of NH-87 (New NH No. 09) from Km. 0.000 (Km 190.000 of NH-24) to Km 42.791 (design Chainage Km 43.446) (Package-I)	09	6.07	17/02/2023	EPC	KCC Buildcon (P) Ltd.- HRY Kundu Buildtech (P) Ltd. (JV)	Uttarakhand
877	Construction of Rudrapur Bypass Section from Km. 0.000 to 20.640 in the state of Uttar Pradesh & Uttarakhand	TBD	20.64	12/01/2024	HAM	Gawar Construction Ltd	Uttarakhand
878	4L of Najibabad Bypass from Km. 105.423 to Km. 118.373 (excluding 2.45 Km. of NH-74 Bypass) of NH-119	119	10.5	20/12/2022	EPC	HILLWAYS CONSTRUCTION COMPANY PVT. LTD. - VELJI RATNA SORATHIA INFRA PVT. LTD. (JV)	Uttarakhand
879	2L PS of Najibabad Kotdwar section from 112.575 to Km. 138.635 of NH 119	119	15.56	06/03/2024	EPC	AJAY PRAKASH ASSOCIATES	Uttarakhand
880	4L Poanta Saheb–Mednipur from Km. 435.65 to km. 458.65 of NH-07(Pkg-1)	07	18.7	01/05/2023	HAM	Ram Kumar Contractor	Uttarakhand
881	4L Medinipur to Ballupur from Km. 458.65 to Km. 487.65 of NH-07(Pkg-2)	07	26.1	18/02/2023	HAM	MKC Infrastructure Ltd.	Uttarakhand
882	4/6L of Spur to Haridwar (Greenfield) from Km. 0.000 to Km. 50.70	TBD	50.7	20/02/2023	HAM	Krishna Constellation Pvt. Ltd.	Uttarakhand

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
883	Construction of Pedestrian Underpass (PUP), Box Culvert (BC), Minor Bridge (MNB) and other Road Works From Km. 34.510 to Km. 35.100 near Vellora Chawk on Balasore - Kharagpur Section of NH-60(New NH-16)	16	0.59	05/10/2021	EPC	K K Narsaria Construction	West Bengal
884	Barwa Adda (Km. 398.240) to Panagarh (Km. 521.120)	19	122.88	01/04/2014	BOT Toll	IL&FS Transportation Networks Ltd.	West Bengal
885	6L of Palsit - Dankuni from Km 588.870 to Km 652.700	19	63.83	02/04/2022	BOT Toll	IRB Infrastructure Developers Ltd.	West Bengal
886	•Construction of 4 Lane VUP at 35.370 at Fatapukur along with RE wall & Service Road in the Ghoshpukur-Dhupguri Section of NH-31D(New NH-27)	31D	2	06/06/2024	EPC	Mukherjee Associates Infra (P) Ltd.	West Bengal
887	Balance Works of 4L of NH-31D from Km. 113.200 to Km. 154.854 (Package-II A) Ghoshpukur-Salsalabari Section	27	41.654	04/12/2024	EPC	DHATARWAL CONSTRUCTION COMPANY -PRL(JV)	West Bengal
888	Avenue and Median Plantation by Forest Dept. Govt. of WB along Dalkhola - Ghoskpukur (NH-31) and Salsalabari - AS/WB Border (NH-31C)	31 and 31 C	125.87		EPC		West Bengal
889	6L Elevated Kona Expressway from Km. 0.145 to Km. 7.337 of NH-117	117	7.192	06/06/2024	EPC	Rail Vikas Nigam Limited	West Bengal
890	4 laning of Barasat - Barajaguli Section of NH-12 from Km. 31.000 to Km. 48.679 in the district of North 24 - Parganas	12	17.679	12/08/2024	EPC	Mukherjee Associates Infra (P) Ltd.	West Bengal
891	Development to 4-laning of the de-scoped stretches from Km 115.342 to Km 191.700 of NH-34 in Nadia District (3.962) & Murshidabad District (5.538) pertaining to Krishnagar to Berhampore section of NH-34 (New NH-12) , in the state of West Bengal under NH(O).	12	10.554	16/07/2024	EPC	Mukherjee Associates Infra (P) Ltd.	West Bengal

Under Implementation							
Status as on 1 January 2025							
All Length in km.							
892	Bridge over Ganga River at d/s of Farraka Barrage including Approaches connecting Farakka-Raiganj	12	5.47	20/12/2018	EPC	CQCE - RKEC (JV)	West Bengal
893	2L PS of JH / WB Border (km. 70.524) - Purulia (km.84.400) & Purulia (km. 94.30) - Chandil (Junction with NH-33) (km. 153.705) of Old NH-32	18	73.28	12/12/2019	EPC	Dineshchandra R. Agrawal Infracon Pvt. Ltd.	West Bengal
894	4L of Purulia Bypass section from Km 84.030 to Km 94.345 of NH-32	32	10.315	05/02/2022	EPC	Varaha Infra Ltd.	West Bengal
895	Construction of Service Road on both sides of Belghoria Expressway (NH-2E) from Km. 0.000 to Km. 1.750, (b) Km, 2.835 to Km. 2.900 and (C) Km. 4.250 to Km. 4.900	2-E	2.465	07/11/2022	em Rat	Vaisno Construction	West Bengal